Form C-103 District I State of New Mexico August 1, 2011 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 **Energy, Minerals and Natural Resources** Permit 256555 District II WELL APLNIIMBER 811 S. First St., Artesia, NM 88210 Oil Conservation Division Phone:(575) 748-1283 Fax:(575) 748-9720 30-025-45027 District III 5. Indicate Type of Lease 1220 S. St Francis Dr. 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170 6 State Oil & Gas Lease No. District IV **Santa Fe, NM 87505** 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462 7. Lease Name or Unit Agreement Name SUNDRY NOTICES AND REPORTS ON WELLS MERCHANT STATE UNIT (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: 8. Well Number 506Y 2. Name of Operator 9. OGRID Number ADVANCE ENERGY PARTNERS HAT MESA, LLC 372417 3. Address of Operator 10. Pool name or Wildcat 11490 Westheimer Rd. Ste 950, Houston, TX 77077 4. Well Location : 100 feet from the N line and feet 302 Unit Letter A from the E Section 35 33E NMPM Township 21S Range County Lea 11. Elevation (Show whether DR, KB, BT, GR, etc.) 3656 GR Pit or Below-grade Tank Application or Closure ___ Distance from nearest fresh water well__ __ Depth to Groundwater___ _ Distance from nearest surface water Pit Type bbls; Construction Material Pit Liner Thickness: _____ mil Below-Grade Tank: Volume__ 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data SUBSEQUENT REPORT OF: NOTICE OF INTENTION TO: ☐ PLUG AND ABANDON ALTER CASING PERFORM REMEDIAL WORK REMEDIAL WORK TEMPORARILY ABANDON CHANGE OF PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDON CASING/CEMENT JOB PULL OR ALTER CASING MULTIPLE COMPL X Other: Other: Drilling/Cement 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. Intermediate casing and cement **Casing and Cement Program** String Date Csg Weight Dpth Class Open Size Size lb/ft TOC Set Dpth Held Drop Hole 07/29/18 FreshWater 17.5 13.375 J55 1740 Ν Surf 54.5 1392 250 1.33 С 0 1500 0 07/29/18 Surf FreshWater 17.5 13.375 54.5 J55 0 1740 700 2.13 С 0 1500 0 Ν 08/02/18 Int1 Brine 12.25 9.625 40 J55 0 3762 1100 1.33 С 1500 0 Ν 08/02/18 Int1 Brine 12.25 9.625 40 HCL80 4156 5195 310 3.34 C 0 1500 0 Ν I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines \square , a general permit \square or an (attached) alternative OCD-approved plan \square SIGNATURE DATE 8/24/2018

VP Engineering

Geologist

dharwell@advanceenergypartners.com

Telephone No.

DATE

832-672-4604

8/27/2018 9:16:52 AM

E-mail address

TITLE

Electronically Signed

David C Harwell

Paul F Kautz

Type or print name

For State Use Only: APPROVED BY:

Comments

Permit 256555

<u>District I</u> 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720

District II

811 S. First St., Artesia, NM 88210 Phone: (575) 748-1283 Fax: (575) 748-9720 District III

1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

DRILLING COMMENTS

Operator:	OGRID:
ADVANCE ENERGY PARTNERS HAT MESA, LLC	372417
11490 Westheimer Rd., Ste 950	Permit Number:
Houston, TX 77077	256555
	Permit Type:
	Drilling

Comments

Created	Comment	Comment
Ву		Date
bharris	Ran split string of 9-5/8" 40# intermediate casing - J55 from surface to 3762' and HCL-80 from 3762' to 5195'. Tail cement reported with HCL-80 string and lead	8/24/2018
	cement reported with J55 string. DV tool and packer was placed in the string at 2804'. 2 stage cement job planned however, returned cement to surface on first	
	stage and did not pump second stage.	