For State Use Only:

APPROVED BY:

Patricia L Martinez

TITLE

Form C-103 State of New Mexico 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 **Energy, Minerals and Natural Resources** Permit 308428 District II WELL APLNIIMBER 811 S. First St., Artesia, NM 88210 **Oil Conservation Division** 30-015-48084 Phone:(575) 748-1283 Fax:(575) 748-9720 **District III** 5. Indicate Type of Lease 1220 S. St Francis Dr. 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170 6 State Oil & Gas Lease No. District IV **Santa Fe, NM 87505** 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462 7. Lease Name or Unit Agreement Name SUNDRY NOTICES AND REPORTS ON WELLS FLEETWOOD 36 25 W2ML (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" STATE COM (FORM C-101) FOR SUCH PROPOSALS.) 1. Type of Well: 8. Well Number 002H 2. Name of Operator 9. OGRID Number MEWBOURNE OIL CO 14744 3. Address of Operator 10. Pool name or Wildcat P.O. Box 5270, Hobbs, NM 88241 4. Well Location Unit Letter M : 260 feet from the S line and feet 1270 from the W Section 36 Township 24S Range 28E NMPM County Eddy 11. Elevation (Show whether DR, KB, BT, GR, etc.) 2945 GR Pit or Below-grade Tank Application or Closure __ Depth to Groundwater___ ___ Distance from nearest fresh water well _ Distance from nearest surface water Pit Type mil Below-Grade Tank: Volume_ Pit Liner Thickness: bbls: Construction Material 12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data SUBSEQUENT REPORT OF NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK PLUG AND ABANDON ALTER CASING REMEDIAL WORK TEMPORARILY ABANDON CHANGE OF PLANS COMMENCE DRILLING OPNS. PLUG AND ABANDON CASING/CEMENT JOB PULL OR ALTER CASING MULTIPLE COMPL X Other: Other: Drilling/Cement 13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. See Attached 9/30/2021 Spudded well. **Casing and Cement Program** Date String Fluid Hole Csg Weight Dpth Yield Pres Pres Open Drop Size Size lb/ft TOC Set Dpth Held Hole 09/30/21 Surf Mud 17.5 13.375 54.5 j55 0 480 400 2.14 0 1500 0 Υ С 10/03/21 Int1 Mud 12.25 9.625 40 hcl80 0 2600 775 2.19 С 0 1500 0 Υ 10/10/21 Prod 8.75 29 10795 Mud 7 hpp110 0 975 3.52 0 1500 0 Υ С 10/17/21 Liner1 Mud 6.125 4.5 13.5 hcp110 0 18014 800 1.22 2500 0 Υ I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines \square , a general permit \square or an (attached) alternative OCD-approved plan \square SIGNATURE Electronically Signed Vice President Operations 2/15/2022 Type or print name E-mail address Telephone No. Monty Whetstone prodmgr@mewbourne.com 903-561-2900

DATE

8/4/2022 7:37:39 AM

Spud

09/30/21

Spud 17 ½" hole @ 495'. Ran 480' of 13 ¾" 54.5# J55 ST&C Csg. Cmt w/200 sks Class C w/additives. Mixed @ 12.5#/g w/2.14 yd. Tail w/200 sks Class C Neat. Mixed @ 14.8#/g w/1.33 yd. Plug Down @ 2:00 A.M. 10/01/21. Circ 119 sks of cmt to pit. Tested BOPE to 5000# & Annular to 3500#. At 7:00 P.M. 10/01/21 tested csg to 1500# for 30 min, held OK. FIT to 10.5 PPG EMW. Drilled out at 12 ¼".

<u>Int</u>

10/03/21

TD'ed 12 ¼" hole @ 2615'. Ran 2600' of 9 5/8" 40# HCL80 LT&C Csg. Set Cameron mandrel hanger through BOP w/105k#. Cmt w/575 sks Class C w/additives. Mixed @ 12.4#/g w/2.19 yd. Tail w/200 sks Class C Neat. Mixed @ 14.8#/g w/1.33 yd. Displaced w/194 bbls of FW. Plug Down @ 3:30 P.M. 09/03/21. Circ 224 sks cmt to pit. At 3:30 A.M. 10/04/21, tested csg to 1500#, held OK. FIT to 9.5 PPG EMW. Drilled out at 8 ¾".

7 IN

10/10/21

TD'ed 8 ¾" hole @ 10810'. Ran 10795' of 7" 29# HPP110 BT&C Csg. Set Cameron mandrel hanger through BOPE w/275k#. Tested BOPE to 5000#. Cmt w/575 sks Class C w/additives. Mixed @ 10.5#/g w/3.52 yd. Tail w/400 sks Class H w/additives. Mixed @ 15.6#/g w/1.18 yd. Displaced w/399 bbls of OBM. Plug down @ 12:45 P.M. 10/10/21. Circ 276 sks of cmt to the pit. At 11:00 A.M. 10/11/21, tested csg to 1500# for 30 min, held OK. FIT to 14.8 PPG EMW. Drilled out at 6 1/8".

<u>TD</u>

10/17/21

TD'ed 6 1/8" hole @ 18016' MD. Ran 4 ½" 13.5# HCP110 CDC HTQ Csg from 9962' (top of liner) to 18014'. Cmt w/800 Class H w/additives. Mixed @ 14.4#/g w/1.22 yd. Drop dart. Displaced w/218 bbls of sugar BW. Lift Pressure 3850# @ 3 BPM. Plug down @ 7:00 P.M. 10/19/21. Bumped plug w/4500#. Open wet shoe sub @ w/650#. Pump additional 2 bbls sugar BW. Set packer w/50k#. Released from liner hanger w/1800# on DP. Displaced 7" csg w/375 bbls of sugar BW w/polymer. Circ 172 sks cmt off liner top. At 8:30 P.M. 10/19/21, tested liner top to 2500# for 30 mins, held OK. Rig released to walk @ 7:00 A.M. 10/20/21.

A Cib