

District I 1625 N. French Dr., Hobbs, NM 88240 Phone:(575) 393-6161 Fax:(575) 393-0720 District II 811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720 District III 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170 District IV 1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462	State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505	Form C-103 August 1, 2011 Permit 316503 WELL API NUMBER 30-015-49361 5. Indicate Type of Lease State 6. State Oil & Gas Lease No. 7. Lease Name or Unit Agreement Name HALBERD 27 STATE COM																																																																
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)																																																																		
1. Type of Well: Oil		8. Well Number 071H																																																																
2. Name of Operator Spur Energy Partners LLC		9. OGRID Number 328947																																																																
3. Address of Operator 9655 Katy Freeway, Suite 500, Houston, TX 77024		10. Pool name or Wildcat																																																																
4. Well Location Unit Letter <u>E</u> : <u>2240</u> feet from the <u>N</u> line and feet <u>745</u> from the <u>W</u> line Section <u>26</u> Township <u>17S</u> Range <u>28E</u> NMPM _____ County <u>Eddy</u>																																																																		
11. Elevation (Show whether DR, KB, BT, GR, etc.) 3633 GR																																																																		
Pit or Below-grade Tank Application <input type="checkbox"/> or Closure <input type="checkbox"/> Pit Type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____ Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____																																																																		
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data <table style="width:100%;"> <tr> <td colspan="2">NOTICE OF INTENTION TO:</td> <td colspan="2">SUBSEQUENT REPORT OF:</td> </tr> <tr> <td>PERFORM REMEDIAL WORK <input type="checkbox"/></td> <td>PLUG AND ABANDON <input type="checkbox"/></td> <td>REMEDIAL WORK <input type="checkbox"/></td> <td>ALTER CASING <input type="checkbox"/></td> </tr> <tr> <td>TEMPORARILY ABANDON <input type="checkbox"/></td> <td>CHANGE OF PLANS <input type="checkbox"/></td> <td>COMMENCE DRILLING OPNS. <input type="checkbox"/></td> <td>PLUG AND ABANDON <input type="checkbox"/></td> </tr> <tr> <td>PULL OR ALTER CASING <input type="checkbox"/></td> <td>MULTIPLE COMPL <input type="checkbox"/></td> <td>CASING/CEMENT JOB <input type="checkbox"/></td> <td></td> </tr> <tr> <td colspan="2">Other: _____</td> <td colspan="2">Other: <u>Drilling/Cement</u> <input checked="" type="checkbox"/></td> </tr> </table>			NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:		PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTER CASING <input type="checkbox"/>	TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE OF PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>		Other: _____		Other: <u>Drilling/Cement</u> <input checked="" type="checkbox"/>																																													
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:																																																																
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTER CASING <input type="checkbox"/>																																																															
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE OF PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>																																																															
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>																																																																
Other: _____		Other: <u>Drilling/Cement</u> <input checked="" type="checkbox"/>																																																																
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion. 5/08/2022 Spud well. Drill 12-1/4" hole to 1221'. 5/10/2022 RIH & set 9-5/8" 36# J-55 BTC csg @ 1221', pump 40bbl FWS then cmt w/ 445 sxs class C w/ additives 14.2 ppg 2.40 yield followed by 160 sxs class C w/ additives 13.2ppg 1.87 yield. Full returns throughout job, circ 23 sxs cmt to surface. 5/12/2022 RD, will test 9-5/8" csg when big rig moves in. 5/8/2022 Spudded well.																																																																		
Casing and Cement Program <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>String</th> <th>Fluid Type</th> <th>Hole Size</th> <th>Csg Size</th> <th>Weight lb/ft</th> <th>Grade</th> <th>Est TOC</th> <th>Dpth Set</th> <th>Sacks</th> <th>Yield</th> <th>Class</th> <th>1" Dpth</th> <th>Pres Held</th> <th>Pres Drop</th> <th>Open Hole</th> </tr> </thead> <tbody> <tr> <td>05/10/22</td> <td>Surf</td> <td>FreshWater</td> <td>12.25</td> <td>9.625</td> <td>36</td> <td>J-55</td> <td>0</td> <td>1221</td> <td>605</td> <td>2.4</td> <td>C</td> <td>0</td> <td>7352</td> <td>0</td> <td>N</td> </tr> <tr> <td>06/23/22</td> <td>Prod</td> <td>Brine</td> <td>8.75</td> <td>7</td> <td>32</td> <td>L-80</td> <td>0</td> <td>4740</td> <td>1740</td> <td>2.4</td> <td>C</td> <td>0</td> <td>7272</td> <td>0</td> <td>N</td> </tr> <tr> <td>06/23/22</td> <td>Prod</td> <td>Brine</td> <td>8.75</td> <td>5.5</td> <td>20</td> <td>L-80</td> <td>0</td> <td>10063</td> <td>1740</td> <td>2.4</td> <td>C</td> <td>0</td> <td>7352</td> <td>0</td> <td>N</td> </tr> </tbody> </table>			Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole	05/10/22	Surf	FreshWater	12.25	9.625	36	J-55	0	1221	605	2.4	C	0	7352	0	N	06/23/22	Prod	Brine	8.75	7	32	L-80	0	4740	1740	2.4	C	0	7272	0	N	06/23/22	Prod	Brine	8.75	5.5	20	L-80	0	10063	1740	2.4	C	0	7352	0	N
Date	String	Fluid Type	Hole Size	Csg Size	Weight lb/ft	Grade	Est TOC	Dpth Set	Sacks	Yield	Class	1" Dpth	Pres Held	Pres Drop	Open Hole																																																			
05/10/22	Surf	FreshWater	12.25	9.625	36	J-55	0	1221	605	2.4	C	0	7352	0	N																																																			
06/23/22	Prod	Brine	8.75	7	32	L-80	0	4740	1740	2.4	C	0	7272	0	N																																																			
06/23/22	Prod	Brine	8.75	5.5	20	L-80	0	10063	1740	2.4	C	0	7352	0	N																																																			
I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOC guidelines <input type="checkbox"/> , a general permit <input type="checkbox"/> or an (attached) alternative OCD-approved plan <input type="checkbox"/> .																																																																		
<table style="width:100%;"> <tr> <td>SIGNATURE</td> <td><u>Electronically Signed</u></td> <td>TITLE</td> <td><u>Regulatory Director</u></td> <td>DATE</td> <td><u>6/30/2022</u></td> </tr> <tr> <td>Type or print name</td> <td><u>Sarah Chapman</u></td> <td>E-mail address</td> <td><u>schapman@spurenergy.com</u></td> <td>Telephone No.</td> <td><u>832-930-8613</u></td> </tr> </table>			SIGNATURE	<u>Electronically Signed</u>	TITLE	<u>Regulatory Director</u>	DATE	<u>6/30/2022</u>	Type or print name	<u>Sarah Chapman</u>	E-mail address	<u>schapman@spurenergy.com</u>	Telephone No.	<u>832-930-8613</u>																																																				
SIGNATURE	<u>Electronically Signed</u>	TITLE	<u>Regulatory Director</u>	DATE	<u>6/30/2022</u>																																																													
Type or print name	<u>Sarah Chapman</u>	E-mail address	<u>schapman@spurenergy.com</u>	Telephone No.	<u>832-930-8613</u>																																																													
For State Use Only: APPROVED BY: <u>Patricia L Martinez</u> TITLE _____ DATE <u>7/21/2023 3:25:00 PM</u>																																																																		

District I

1625 N. French Dr., Hobbs, NM 88240
Phone:(575) 393-6161 Fax:(575) 393-0720

District II

811 S. First St., Artesia, NM 88210
Phone:(575) 748-1283 Fax:(575) 748-9720

District III

1000 Rio Brazos Rd., Aztec, NM 87410
Phone:(505) 334-6178 Fax:(505) 334-6170

District IV

1220 S. St Francis Dr., Santa Fe, NM 87505
Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico
Energy, Minerals and Natural Resources
Oil Conservation Division
1220 S. St Francis Dr.
Santa Fe, NM 87505

COMMENTS

Action 316503

COMMENTS

Operator: Spur Energy Partners LLC 9655 Katy Freeway Houston, TX 77024	OGRID: 328947
	Action Number: 316503
	Action Type: [C-103] EP Drilling / Cement

Comments

Created By	Comment	Comment Date
schapman01	6/18/2022 NU BOP, test to 250# low 2500# high, good test. Test 9-5/8" csg to 1500# for 30 minutes, good test. Drill 8-3/4" hole to 10063'M/4371'V – TD reached on 06/22/2022. RIH & set 7" 32#L-80 BK-HT csg @ 4740' then crossover and set 5-1/2" 20# L-80 @ 10063', pump 50bbl FWS, then cmt w/ 215 sxs class C w/ additives 11.4ppg 2.37 yield followed by tail job w/ 1525 sxs class C w/ additives 13.2ppg 1.56 yield. Full returns throughout job, circ 205 sxs cmt to surface Pressure test csg to 6000# for 30 minutes, good test. 06/23/2022 RD and rig release.	6/30/2022