Received by OCP: 3/5/2025 billi:40 PM	State of New Mexico	Form C-103 ¹ of 9
Office <u>District I</u> – (575) 393-6161	Energy, Minerals and Natural Resources	Revised July 18, 2013 WELL API NO.
1625 N. French Dr., Hobbs, NM 88240 <u>District II</u> – (575) 748-1283	OIL CONSERVATION DIVISION	30-025-52114
811 S. First St., Artesia, NM 88210 <u>District III</u> – (505) 334-6178	1220 South St. Francis Dr.	5. Indicate Type of Lease
1000 Rio Brazos Rd., Aztec, NM 87410	Santa Fe, NM 87505	STATE FEE FEE
<u>District IV</u> – (505) 476-3460 1220 S. St. Francis Dr., Santa Fe, NM	Santa FC, INIVI 87303	6. State Oil & Gas Lease No.
87505 SUNDRY NOTIC	7. Lease Name or Unit Agreement Name	
(DO NOT USE THIS FORM FOR PROPOSA DIFFERENT RESERVOIR. USE "APPLICA	SENILE FELINES 18-7 STATE COM	
PROPOSALS.) 1. Type of Well: Oil Well C	as Well Other	8. Well Number 2H
2. Name of Operator OXY USA INC.		9. OGRID Number 16696
3. Address of Operator		10. Pool name or Wildcat
5 GREENWAY PLAZA, SUIT	TE 110, HOUSTON TX	RED TANK; BONE SPRING, EAST
4. Well Location	201171	5407
Unit Letter O : 34		
Section 18	Township 22S Range 33E 11. Elevation (Show whether DR, RKB, RT, GR, etc.)	NMPM County LEA
	11. Elevation (<i>Snow whether DR, RKB, R1, GR, etc.</i> 3630'	;.)
12. Check Ap	propriate Box to Indicate Nature of Notice	, Report or Other Data
NOTICE OF INT	ENTION TO: SUI	BSEQUENT REPORT OF:
PERFORM REMEDIAL WORK	PLUG AND ABANDON REMEDIAL WO	RK ALTERING CASING
 -		RILLING OPNS. P AND A
	MULTIPLE COMPL CASING/CEMEN	NT JOB
DOWNHOLE COMMINGLE		
CLOSED-LOOP SYSTEM OTHER:	☐ OTHER:	П
	ted operations. (Clearly state all pertinent details, a	nd give pertinent dates, including estimated date
of starting any proposed work	x). SEE RULE 19.15.7.14 NMAC. For Multiple Co	
proposed completion or recor	npletion.	
OXY USA Inc. respectfully req	uests approval to amend the subject we	ell AAPD to amend the casing
	000' on the 10.75" csg string. See the a	ttached drill plan showing the
change and the cement volum	es related to the update included.	
Spud Date:	Rig Release Date:	
L		
I hereby certify that the information al	ove is true and complete to the best of my knowled	ge and helief
Thereby certify that the information at	ove is true and complete to the best of my knowled	ge and benef.
SIGNATURE Leslie T.	Reeves TITLE REGULATORY MANA	GER DATE 3/5/2025
Type or print name LESLIE REEVE	S F-mail address: LESHE REEV	ES@OXY.COM PHONE: 713-497-2492
For State Use Only	E-man address	11ONE. 110 TOT 2-702
APPROVED BY:	TITLE	DATE
Conditions of Approval (if any):		

Oxy USA Inc. - Senile Felines 18_7 State Com 2H Drill Plan

1. Geologic Formations

TVD of Target (ft):	9929	Pilot Hole Depth (ft):	
Total Measured Depth (ft):	20276	Deepest Expected Fresh Water (ft):	885

Delaware Basin

Formation	MD-RKB (ft)	TVD-RKB (ft)	Expected Fluids
Rustler	885	885	
Salado	1547	1547	Salt
Castile	2780	2780	Salt
Delaware	4842	4842	Oil/Gas/Brine
Bell Canyon	4920	4920	Oil/Gas/Brine
Cherry Canyon	5895	5894	Oil/Gas/Brine
Brushy Canyon	7106	7091	Losses
Bone Spring	8769	8728	Oil/Gas
Bone Spring 1st	9996	9844	Oil/Gas
Bone Spring 2nd			Oil/Gas
Bone Spring 3rd			Oil/Gas
Wolfcamp			Oil/Gas
Penn			Oil/Gas
Strawn			Oil/Gas

^{*}H2S, water flows, loss of circulation, abnormal pressures, etc.

2. Casing Program

		N	ID	T۱	/D				
	Hole	From	То	From	То	Csg.	Csg Wt.		
Section	Size (in)	(ft)	(ft)	(ft)	(ft)	OD (in)	(ppf)	Grade	Conn.
Surface	17.5	0	945	0	945	13.375	54.5	J-55	BTC
Salt***	12.25	0	4842	0	4842	10.75	45.5	L-80 HC	BTC-SC
Intermediate	9.875	0	9274	0	9224	7.625	26.4	L-80 HC	BTC
Production	6.75	0	20276	0	9929	5.5	20	P-110	Sprint-SF

^{***}Oxy requests to run DV tool on 10.75in Salt casing string set at +/-2000' MD/TVD for 2 stage cementing

All casing strings will be tested in accordance with 43 CFR part 3170 Subpart 3172

All Casing SF Values will meet or exceed						
those below						
SF	SF	Body SF	Joint SF			
Collapse	Burst	Tension	Tension			
1.00	1.100	1.4	1.4			

	Y or N
Is casing new? If used, attach certification as required in 43 CFR 3160	Y
Does casing meet API specifications? If no, attach casing specification sheet.	Y
Is premium or uncommon casing planned? If yes attach casing specification sheet.	Y
Does the above casing design meet or exceed BLM's minimum standards?	Y
If not provide justification (loading assumptions, casing design criteria).	I
Will the intermediate pipe be kept at a minimum 1/3 fluid filled to avoid approaching	N/
the collapse pressure rating of the casing?	Y
	•
Is well located within Capitan Reef?	N
If yes, does production casing cement tie back a minimum of 50' above the Reef?	
Is well within the designated 4 string boundary.	
Is well located in SOPA but not in R-111-Q?	N
If yes, are the first 2 strings cemented to surface and 3 rd string cement tied back	
500' into previous casing?	
Is well located in R-111-Q and SOPA?	N
If yes, are the first three strings cemented to surface?	
Is 2 nd string set 100' to 600' below the base of salt?	
	•
Is well located in high Cave/Karst?	N
If yes, are there two strings cemented to surface?	
(For 2 string wells) If yes, is there a contingency casing if lost circulation occurs?	
	,
Is well located in critical Cave/Karst?	N
If yes, are there three strings cemented to surface?	

3. Cementing Program

Section	Stage	Slurry:	Sacks	Yield (ft^3/ft)	Density (lb/gal)	Excess:	тос	Placement	Description
Surface	1	Surface - Tail	987	1.33	14.8	100%	-	Circulate	Class C+Accel.
Int.1	1	Intermediate - Tail	85	1.33	14.8	20%	4,342	Circulate	Class C+Accel.
Int.1	1	Intermediate - Lead	382	1.73	12.9	50%	2,000	Circulate	Class Pozz+Ret.
Int.1	2	Intermediate - Lead	359	1.73	12.9	100%		Circulate	Class Pozz+Ret.
Int. 2	1	Intermediate 1S - Tail	257	1.68	13.2	5%	7,356	Circulate	Class C+Ret., Disper.
Int. 2	2	Intermediate 2S - Tail BH	1026	1.71	13.3	25%		Bradenhead	Class C+Accel.
Prod	1	Production - Tail	651	1.84	13.3	25%	8.774	Circulate	Class C+Ret.

Offline Cementing Request

Oxy requests a variance to cement the 9.625" and/or 7.625" intermediate casing strings offline in accordance to the approved variance, EC Tran 461365. Please see Offline Cementing Variance

Bradenhead CBL Request

Oxy requests permission to adjust the CBL requirement after bradenhead cement jobs, on 7-5/8" intermediate casings, as per the agreement reached in the OXY/BLM meeting on September 5, 2019. Please see Bradenhead CBL Variance attachment for further details.

Created On: 3/5/2025 at 9:05 AM

4. Pressure Control Equipment

BOP installed and tested before drilling which hole?	Size?	Min. Required WP		Туре	✓	Tested to:	TVD Depth (ft) per Section:	
		5M		Annular	✓	70% of working pressure		
				Blind Ram	✓			
12.25" Hole	13-5/8"	5M		Pipe Ram		250 psi / 5000 psi	4842	
		SIVI		Double Ram	✓	230 psi / 3000 psi		
			Other*					
		5M		Annular	✓	70% of working pressure	9224	
				Blind Ram	✓			
9.875" Hole	13-5/8"	5M		Pipe Ram		250 pai / 5000 pai		
		SIVI		Double Ram	<	250 psi / 5000 psi		
			Other*					
		5M		Annular	✓	70% of working pressure		
				Blind Ram	✓	-	1	
6.75" Hole	13-5/8"			Pipe Ram		250 / 5000 :	9929	
		5M		Double Ram	✓	250 psi / 5000 psi		
			Other*					

BOP/BOPE will be tested by an independent service company to 250 psi low and the high pressure indicated above per 43 CFR part 3170 Subpart 3172 requirements. The System may be upgraded to a higher pressure but still tested to the working pressure listed in the table above. If the system is upgraded all the components installed will be functional and tested.

Pipe rams will be operationally checked each 24 hour period. Blind rams will be operationally checked on each trip out of the hole. These checks will be noted on the daily tour sheets. Other accessories to the BOP equipment will include a Kelly cock and floor safety valve (inside BOP) and choke lines and

^{*}Specify if additional ram is utilized

Created On: 3/5/2025 at 9:05 AM

Formation integrity test will be performed per 43 CFR part 3170 Subpart 3172.

On Exploratory wells or on that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Will be tested in accordance with 43 CFR part 3170 Subpart 3172.

A variance is requested for the use of a flexible choke line from the BOP to Choke Manifold. See attached for specs and hydrostatic test chart.

Are anchors required by manufacturer?

A multibowl or a unionized multibowl wellhead system will be employed. The wellhead and connection to the BOPE will meet all API 6A requirements. The BOP will be tested per 43 CFR part 3170 Subpart 3172 after installation on the surface casing which will cover testing requirements for a maximum of 30 days. If any seal subject to test pressure is broken the system must be tested. We will test the flange connection of the wellhead with a test port that is directly in the flange. We are proposing that we will run the wellhead through the rotary prior to cementing surface casing as discussed with the BLM on October 8, 2015.

See attached schematics.

BOP Break Testing Request

Oxy requests permission to adjust the BOP break testing requirements as per the agreement reached in the OXY/BLM meeting on September 5, 2019. Please see BOP Break Testing Variance attachment for further details.

5. Mud Program

Section	Dep	th	Depth -	Depth - TVD		Weight	Vignosity	Water
Section	From (ft)	To (ft)	From (ft)	To (ft)	Туре	(ppg)	Viscosity	Loss
Surface	0	945	0	945	Water-Based Mud	8.6 - 8.8	40-60	N/C
Intermediate 1	945	4842	945	4842	Saturated Brine-Based or Oil-Based Mud	8.0 - 10.0	35-45	N/C
Intermediate 2	4842	9274	4842	9224	Water-Based or Oil- Based Mud	8.0 - 10.0	38-50	N/C
Production	9274	20276	9224	9929	Water-Based or Oil- Based Mud	8.0 - 9.6	38-50	N/C

Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all times. The following is a general list of products: Barite, Bentonite, Gypsum, Lime, Soda Ash, Caustic Soda, Nut Plug, Cedar Fiber, Cotton Seed Hulls, Drilling Paper, Salt Water Clay, CACL2. Oxy will use a closed mud system.

What will be used to monitor the	PVT/MD Totco/Visual Monitoring
loss or gain of fluid?	PV1/MD Totco/Visual Monitoring

6. Logging and Testing Procedures

Loggii	ng, Coring and Testing.			
Vac	Yes Will run GR from TD to surface (horizontal well – vertical portion of hole). Stated logs run will be in the Completion Report and submitted to the BLM.			
res				
No	Logs are planned based on well control or offset log information.			
No	Drill stem test? If yes, explain			
No	Coring? If yes, explain			

Addit	ional logs planned	Interval
No	Resistivity	
No	Density	
Yes	CBL	Production string
Yes	Mud log	Bone Spring – TD
No	PEX	

7. Drilling Conditions

Condition	Specify what type and where?
BH Pressure at deepest TVD	4957 psi
Abnormal Temperature	No
BH Temperature at deepest TVD	160°F

Pump high viscosity sweeps as needed for hole cleaning. The mud system will be monitored visually/manually as well as with an electronic PVT. The necessary mud products for additional weight and fluid loss control will be on location at all times. Appropriately weighted mud will be used to isolate potential gas, oil, and water zones until such time as casing can be cemented into

Hydrogen Sulfide (H2S) monitors will be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the operator will comply with the provisions of 43 CFR part 3170 Subpart 3172. If Hydrogen Sulfide is encountered, measured values and formations will be provided to the BLM.

VVIII K	will be provided to the beivi.	
N	H2S is present	
Υ	H2S Plan attached	

8. Other facets of operation

	Yes/No	
Will the well be drilled with a walking/skidding operation? If yes, describe.	Yes	
We plan to drill the 3 well pad in batch by section: all surface sections, intermediate		
sections and production sections. The wellhead will be secured with a night cap whenever		
the rig is not over the well.		
Will more than one drilling rig be used for drilling operations? If yes, describe.		
Oxy requests the option to contract a Surface Rig to drill, set surface casing, and cement for		
this well. If the timing between rigs is such that Oxy would not be able to preset surface,		
the Primary Rig will MIRU and drill the well in its entirety per the APD. Please see the		
attached document for information on the snudder rig		
Total Estimated Cuttings Volume: 1757 bbls		

Page 7 of 7

Sante Fe Main Office Phone: (505) 476-3441

General Information Phone: (505) 629-6116

Online Phone Directory https://www.emnrd.nm.gov/ocd/contact-us

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. Santa Fe, NM 87505

CONDITIONS

Action 439324

CONDITIONS

Operator:	OGRID:
OXY USA INC	16696
P.O. Box 4294	Action Number:
Houston, TX 772104294	439324
	Action Type:
	[C-103] NOI Change of Plans (C-103A)

CONDITIONS

Created By	Condition	Condition Date
pkautz	If cement is not circulated to surface during cementing operations, a Cement Bond Log (CBL) is required.	3/6/2025
pkautz	Cement is required to circulate on both surface and intermediate1 strings of casing.	3/6/2025
pkautz	WHEN PERFOMING A BRADENHEAD CEMENT JOB A CBL MUST BE RUN BEFORE AND AFTER THE BRADENEAD CEMENT JOB.	3/6/2025