

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-059-20553
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name BRAVO DOME CARBON DIOXIDE GAS UNIT
8. Well Number 321
9. OGRID Number 16696
10. Pool name or Wildcat BRAVO DOME CARBON DIOXIDE GAS 640

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other CO₂ PRODUCER

2. Name of Operator
OXY USA Inc.

3. Address of Operator
PO BOX 4294, HOUSTON, TEXAS 77210-4294

4. Well Location (SURFACE)

Unit Letter A _____ 1212 feet from the NORTH line and 960 feet from the EAST line
Section 32 Township 22 N Range 32 E NMPM UNION County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
4894.3'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: TEMPORARY ABANDONMENT ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

5/18/2015 ANCHORS TESTED OKAY. DISCONNECT WELLHEAD FROM COLLECTION SYSTEM. MOVE IN AND RIG UP SERVICE UNIT. INSTALL BOP. UNSEAT PACKER (BAKER MODEL L-10) SET @ 2395'. PULL OUT OF THE HOLE WITH 74 JOINTS OF 3 1/2" PLASTIC COATED TUBING. DID NOT RETRIEVE PACKER. SHUT IN BLINDS SDON.

5/19/2015 GET 85 JT OF 2 3/8" J55 WORK STRING. RIH WITH 64 JTS. TAG PACKER @ +/- 2000'. LATCH ON PACKER. TOOH. MIRU WIRELINE. RIH WITH COMPOSITE BRIDGE PLUG. SET @ 2250' (COULD NOT GO ANY DEEPER DUE TO WELLBORE TRAJECTORY). RIG DOWN WIRELINE SDON.

5/20/2015 ND BOP. NU WELLHEAD. RIG DOWN PULLING UNIT.

WEATHER DELAYED OPERATION UNTIL:

5/27/2015 LOAD WELL WITH APPROXIMATELY 80 BBLS FW. HOOKED UP CHART RECORDER PRESSURE UP TO 330 PSI AND TESTED FOR 30 MINUTES. PRESSURE CHANGED LESS THAN 10%. GOOD TEST

Spud Date:

5/18/2015

Rig Release Date:

5/20/2015

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Albert Giussani TITLE Senior Engineering Advisor DATE 6/2/2015

Type or print name Al Giussani E-mail address: albert.giussani@oxv.com PHONE: 806-638-1296

For State Use Only

APPROVED BY: Will Jones TITLE DISTRICT IV Supervisor DATE 6-4-15
Conditions of Approval (if any)

