05/27/06 Patterson ran CBL 2,538' to surface. Estimated top of cement at 216'. 06/05/06 Patterson perf'd 1st stage - 2323' - 2326', 2379' - 2381', 2403' - 2406', 2436' - 2439' 44 Holes 06/06/06 Patterson perf'd 3rd stage - 1730' - 1734', 1842' - 1847', 1878' - 1880' 44 Holes HES frac'd 4th stage - Pumped 434,474 sef 70% quality nitrogen with linear gel foam with 60,200 lbs 16/30 sand. Patterson perf'd 5th stage -936'- 941', 1004'- 1008', 1014'- 1016', 1066'- 1069' 56 Holes 06/07/06 HES frac'd 5th stage - Pumped 452,962 scf 70% quality nitrogen with linear gel foam with 91,100 lbs 16/30 sand. 06/16/06 Clean out well bore. RIH tubing, rods and pump. Well is ready to be tested and put on production. I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-

grade tank has been/will be constructed or closed according to NMOCD guidelines [], a general permit [] or an (attached) alternative OCD-approved plan []. SIGNATURE Shully Mitchell TITLE Regulatory Analyst Type or print name Shirky A Mitchell E-mail address: shirley.mitchell@elpaso.com Telephone No. (505) 445-6785

For State Use Only

APPROVED BY:

Marto TITLE DISTRICT SUPERVISOR DATE 9-13-06

Conditions of Approval (if any):