




AE Order Number Banner

Report Description

This report shows an AE Order Number in Barcode format for purposes of scanning. The Barcode format is Code 39.



App Number: pCS1536332373

3RP - 1034

HILCORP ENERGY COMPANY



Hilcorp Energy Company
Federal 18 #1T Remediation System
2018 2ND Quarter Report

Submitted By:
Jennifer Deal
Environmental Specialist
Hilcorp Energy Company
505-324-5128

Submitted to:
Brandon Powell
New Mexico Oil Conservation Division
1000 Rio Brazos Road
Aztec, New Mexico 87410
505-334-6178 Ext 116

August 2018

3R- 1034

CS 9/10/18

NMOC

SEP 04 2018

DISTRICT III

Table of Contents

<i>Introduction</i>	<i>3</i>
<i>History.....</i>	<i>3</i>
<i>2nd Quarter Activities</i>	<i>4</i>
<i>Recommendations</i>	<i>5</i>
 <i>Tables</i>	
<i>Federal 18 #1T Water Results</i>	<i>6</i>
<i>Federal 18 #1T Gas Vented.....</i>	<i>7</i>
<i>Well SJ 1737 Casing Pressure.....</i>	<i>7</i>
 <i>Attachments</i>	
<i>Water Analysis Lab Report</i>	

Introduction

The purpose of this report is to summarize the current on-site activities involving venting gas and producing water from a former coal bed methane gas well at the Federal 18 #1T. The casing of this well has been modified to vent gas and purge water from the Ojo Alamo Formation. The setup and initial installation of this system is detailed in a report submitted to Brandon Powell, New Mexico Oil Conservation Division (OCD), in November 2010. This quarterly report details operations for the quarter.

History

The vacuum system at the Federal 18 #1T is being operated as part of an on going effort between the OCD and Hilcorp Energy Company (formerly XTO Energy, Inc.) to vent gas from the Nacimiento formation just above the Ojo Alamo Formation. Gas was found in the Nacimiento formation, which could have come from several contributing sources. The Federal 1 #18 (30-045-09466), located in Section 10 of Township 30N, Range 13W and approximately 2,600' to the south-west of water well SJ-01737, was plugged in 1988 by Southern Union Oil Company. This well only had an initial surface casing of 200' when it was drilled in 1959. Section 18 also has one (1) additional well plugged by XTO Energy, Inc. (XTO) in 2010. Section 19 of Township 30N, Range 12W has two (2) historically plugged wells. Approximately 4,400' to the south of water well SJ-01737, the Dansby #2 (30-045-09402) was plugged by Don Trader, Inc. in 1954 with a total depth of 1980' and a surface casing of only 100', and the second was a well plugged by Amoco Production in 1988. There are also three (3) additional wells plugged by Texacoma in 1997 in Section 19. There are additionally numerous oil and gas wells being operated by local exploration and production companies in the area. In Section 18, there are five (5) wells being operated by Hilcorp Energy Company (Hilcorp). In Section 19, there are nine (9) wells being operated by Hilcorp. In Section 7, there are seven (7) wells being operated by Hilcorp, and four (4) wells being operated by Robert L Bayless Producers, LLC. Furthermore, there is naturally occurring gas in the formation according to statements from local water well drillers, and a casing leak was discovered at the New Mexico Federal N #3E well site, (located in Unit D, Section 18, Township 30N, Range 12W, and San Juan County, New Mexico). This leak was identified as a result of discovery of gas in a local water well (SJ 1737) in April 2010. Bradenhead pressures were observed at several Hilcorp wells in the area. The New Mexico Federal N #3E, the New Mexico Federal N #3F and the New Mexico Federal N #3 all had bradenhead pressure tests performed. The bradenhead pressure from the New Mexico Federal N #3E was 17 psi, indicating a leak in the casing. The casing leak was repaired, and the New Mexico Federal N #3E was put back into operation. In agreement with the OCD, a nearby gas well scheduled to be plugged, Federal 18 #1T, was modified to act as a venting well by setting a plug at approximately 513 feet. Perforations were made in the casing at 437 feet and 457 feet in order to assess the groundwater and vent gas from the Nacimiento.

On September 24, 2010, a swab rig was used to determine if the well would produce water using the perforations. The swab rig recovered approximately 2 barrels of water, indicating that the perforations would produce water. A sample collected during the swab returned results above Water Quality Control Commission (WQCC) standards for benzene, total xylenes, and total chlorides; see attached ***Federal 18 #1T Water Results Table***. Due to the low pH and high chlorides, it was inferred that the acid used to dissolve cement during perforation activities may have infiltrated the aquifer, causing the increased levels shown in the sampling results. XTO

recommended pumping the aquifer until sampling results were below the WQCC standards for BTEX and chlorides.

A pump was installed in the Federal 18 #1T on November 9, 2010 at approximately 485 feet. During the pump installation, the water level was checked using a Keck ET Long water level indicator. The static water level was found to be approximately 402.20 feet. The pump was initially set to operate four (4) times a day for 15 minutes, purging approximately 260 gallons per day. During swab and pump installation activities, no gas was found flowing from the well.

On November 11, 2010, a small vacuum pump was installed at the Federal 18 #1T to determine if gas could be vented. The discharge from the vacuum was checked using a MSA 4-Gas Monitor, which confirmed that methane, was being vented from the vacuum pump discharge. The vacuum pump operates at a discharge rate of three (3) standard cubic feet per minute (scfm), which is equivalent to approximately six (6) actual cubic feet per minute (acfm) based on elevation. This volume was calculated using the conversion factors provided by the vacuum pump manufacturer, Becker. The vacuum pump initially held a vacuum of approximately -12 inches of mercury on the casing of the Federal 18 #1T during operation. A portable generator placed on-site powered both the vacuum pump and the water pump.

The water pump was plumbed into the existing water lines on site, so that all water would pump into the 210-barrel water tank left on-site from production activities. Water piping above ground was wrapped with heat trace and insulation to prevent freezing.

The system was electrified on February 3, 2011 to prevent down time due to generator maintenance issues.

Currently the Federal 18-1T system visually checked on a weekly basis. The site check includes verifying pump operation, vacuum operation, recording volume changes based on week prior, and verifying that no other site conditions need adjustment. The 1737 well is evaluated on a weekly basis to open the valve for a week and then closing the valve the following week, before the valve is opened the next week a record of the pressure is taken before opening the valve.

2nd Quarter Activities


Hilcorp Energy acquired the Federal 18 # 1T and Water Well SJ 1737 through an acquisition purchase on April 1, 2018. During the transition period the water pump had been turned off at the Federal 18 # 1T until Hilcorp Energy turned the water pump back on July 2, 2018. There was an issue with a bad relay in the electrical panel of the pump which delayed HEC from getting a sample for second quarter. Water Well SJ 1737 activities were also resumed in July.

A total of 1,082,751 gallons of water have been removed from the Federal 18 #1T as of July 26, 2018. The attached ***Federal 18 #1T Water Results Table*** shows that the benzene concentrations have decreased in the quarter with one (1) sampling event (August 7, 2018) returning results below the WQCC standard at 7.9 ppb. Chloride levels have decreased through the quarter with a result of 13.7 ppm. pH values remained constant in the quarter, returning results of 7.2. TDS continues to be above WQCC standards at 2200 ppm, but background levels (1,400 ppm) in water well SJ 1737 are historically above WQCC standards as well.

The pressure at well SJ 1737 was checked over the course of the quarter. The pressure was checked by shutting in the casing for a minimum of one (1) week prior to reading the pressure gauge. The pressure readings are outlined in the attached *Well SJ 1737 Casing Pressures Table*. The pressure remained fairly constant over the course of the quarter. An overall decreasing trend has existed in the water well casing since 2011.

Recommendations

Groundwater samples will continue to be collected quarterly to monitor the benzene concentration in this well. Hilcorp proposes the continued operation of the vacuum pump and water pump at the Federal 18 #1T. Groundwater samples will continue to be collected on a quarterly basis until benzene levels remain below the WQCC standards for four (4) consecutive quarters. An alternative sampling schedule may be recommended at that time.



Jennifer Deal
Environmental Specialist
Hilcorp Energy Company

Federal 18 #1T Water Results

Date	Lab	Benzene (ppb)	Toluene (ppb)	Ethylbenzene (ppb)	Xylene (ppb)	Chlorides (ppm)	TDS (ppm)	EC (umhos/cm)	pH	Purge Water Volume
NA	NA	10	750	750	620	250	1000	NA	6 thru 9	NA
9/24/2010	ESC	150	BDL	76	670	NS	NS	NS	NS	NA
9/24/2010	ESC	190	170	24	210	6800	13000	18000	6.1	NA
9/24/2010	Etech	143	221	63.6	950	NS	NS	NS	NS	NA
9/24/2010	Etech	320	377	31.8	568	7150	11100	16000	5.84	NA
12/10/2011	Hall	NS	NS	NS	NS	2800	7610	8900	6.36	3032.5
1/5/2011	Hall	67	93	7.9	25	NS	NS	NS	NS	7.798
1/5/2011	ESC	73	99	10	39	1600	4800	6000	6.6	7.798
1/29/2011	ESC	60	93	10	33	930	NS	4900	6.4	10791.0
2/28/2011	ESC	42	60	6.1	20	550	3400	4000	6.7	14795.0
4/1/2011	ESC	23	27	1.8	6.8	260	2700	3100	6.8	31237.5
4/29/2011	ESC	29	28	2.4	7.3	140	2600	2900	6.9	50217.0
5/31/2011	ESC	14	19	1.4	4.9	89	2500	2800	6.7	76513.0
6/14/2011	ESC	55	81	2.8	15	73	2500	2700	6.7	88120.0
6/30/2011	ESC	52	67	2.6	12	61	2500	2700	6.9	101208.5
8/15/2011	ESC	21	25	1.2	5.8	44	2500	2600	6.8	140267.0
9/2/2011	ESC	10	12	0.64	3.2	41	2500	2600	7.2	155801.0
9/16/2011	ESC	9.6	11	0.64	3	38	2400	2500	7.2	168040.0
9/30/2011	ESC	7.2	8.7	0.64	2.5	35	2500	2600	7	180392.5
10/28/2011	ESC	5.1	BDL	1.8	2.7	31	2300	2600	6.9	205.220
11/30/2011	ESC	4	BDL	3.9	2	27	2500	2600	7.1	233.487.5
12/30/2011	ESC	3.4	BDL	BDL	2.9	27	2500	2500	7.5	261.390.5
4/3/2012	ESC	6	BDL	BDL	1.6	NS	NS	NS	NS	351.300
4/9/2012	ESC	NS	NS	NS	NS	19	2400	2400	7.4	NA
7/3/2012	ESC	5.3	BDL	BDL	BDL	16	2300	2400	7.4	NA
7/6/2012	NA	NA	NA	NA	NA	NA	NA	NA	NA	441.053
9/19/2012	NA	NA	NA	NA	NA	NA	NA	NA	NA	521.271
9/27/2012	ESC	6.2	BDL	BDL	BDL	15	2300	2500	7.1	NA
12/14/2012	NA	NS	NS	NS	NS	NS	NS	NS	NS	598.540
12/31/2012	Etech	13.9	1.1	ND	3.3	15.5	2690	2440	7.05	604.689
1/23/2013	ESC	160	190	BDL	26	15	2400	2500	8	PUMP SHUT OFF
2/22/2013	ESC	7.1	77	BDL	1.8	15	2100	2500	7.1	605.860
5/2/2013	ESC	9	6.9	BDL	BDL	15	2400	2600	7.5	612.601
8/19/2013	ESC	20	11	BDL	2.3	16	2200	2600	7.2	NA
9/23/2013	ESC	13	11	BDL	2.2	16	2300	2500	7.1	621.744
11/25/2013	ESC	4.6	5.2	BDL	BDL	15	2200	2700	7.7	631.430
2/4/2014	ESC	15	17	0.72	3.1	16	2200	2500	7.3	636.120
10/1/2014	ESC	54.2	57	1.37	9.77	21.3	2260	2640	6.98	639.410
10/20/2015	ESC	42.3	39.9	0.964	7.06	18.1	2330	1460	7.09	642.650
3/28/2016	ESC	38	34.1	0.835	4.82	21.6	2230	2570	6.86	650.850
6/14/2016	ESC	78.3	58.4	1.16	7.22	13.7	2890	2600	6.89	704.371
8/29/2016	ESC	19	BDL	BDL	2.18	14.8	2410	2590	7.02	763.261
11/18/2016	ESC	13.2	5.61	BDL	2.33	13.9	2470	2580	7.03	842.610
3/31/2017	ESC	9.61	7.87	BDL	BDL	14.4	2300	2570	7.28	858.190
6/16/2017	ESC	64.6	29.2	0.781	5.4	14.2	2360	2570	7.05	927.854
9/7/2017	ESC	4.61	1.73	BDL	BDL	13.7	2030	2450	7.14	997.330
12/5/2017	ESC	138	51.5	1.65	9.378	14.4	2230	2590	7.2	1,080.550
3/6/2018	ESC	19.9	14.8	0.543	2.71	14.4	2290	2620	7.13	1,080.840
8/7/2018	ESC	7.9	8.06	<0.5	<1.5	13.7	2200	2300	7.19	1,082.751
11/5/2010	ESC	ND	5.2	ND	ND	15	1400	2600	7.2	NA

BDL = Below Detection Limits

NS = Not Sampled

Values in **BOLD** exceed WQCC Standards

Baseline Sample (Well SJ 1737)

WQCC Standards

Federal 18 #1T Gas Vented			
Date	SCFM	ACFM	Gas Vented Total (MCF)
1/2/2018	3	6	22146.8
1/8/2018	3	6	22207.2
1/15/2018	3	6	22267.6
1/22/2018	3	6	22328.0
1/19/2018	3	6	22388.4
2/5/2018	3	6	22448.8
2/12/2018	3	6	22509.2
2/19/2018	3	6	22569.6
2/26/2018	3	6	22630.0
3/5/2018	3	6	22690.4
4/26/2018	3	6	22750.8
5/8/2018	3	6	22811.2
5/16/2018	3	6	22871.6
5/22/2018	3	6	22932.0
6/5/2018	3	6	22992.4
6/20/2018	3	6	23052.8
7/2/2018	3	6	23113.2
7/13/2018	3	6	23173.6
7/19/2018	3	6	23234.0
7/25/2018	3	6	23294.4

Well SJ 1737 Casing Pressures

Date	Casing Pressure (oz)	Average
1/2/2018	0	0.000
1/8/2018	0	0.000
1/15/2018	0.25	0.036
1/22/2018	0	0.000
1/19/2018	0	0.000
2/5/2018	0	0.000
2/12/2018	1	0.143
2/19/2018	0	0.000
2/26/2018	0	0.000
3/5/2018	0	0.000
4/26/2018	1	0.019
5/8/2018	0	0.000
5/16/2018	2	0.250
5/22/2018	0	0.000
5/30/2018	1.5	0.188
6/5/2018	0	0.000
6/20/2018	0.5	0.033
7/2/2018	0	0.000
7/13/2018	0.25	0.023
7/19/2018	0	0.000
7/25/2018	0	0.000

ANALYTICAL REPORT

August 16, 2018

HilCorp-Farmington, NM

Sample Delivery Group: L1016155

Samples Received: 08/09/2018

Project Number:

Description:

Site: FEDERAL 18# IT

Report To: Jennifer Deal

382 Road 3100

Aztec, NM 87401

Entire Report Reviewed By:



Olivia Studebaker

Project Manager

Results relate only to the items tested or calibrated and are reported as rounded values. This test report shall not be reproduced, except in full, without written approval of the laboratory. Where applicable, sampling conducted by Pace National is performed per guidance provided in laboratory standard operating procedures: 060302, 060303, and 060304.



TABLE OF CONTENTS

ONE LAB. NATIONWIDE.



Cp: Cover Page	1	¹ Cp
Tc: Table of Contents	2	
Ss: Sample Summary	3	² Tc
Cn: Case Narrative	4	
Sr: Sample Results	5	³ Ss
FED 18# IT TUBING L1016155-01	5	⁴ Cn
Qc: Quality Control Summary	6	
Gravimetric Analysis by Method 2540 C-2011	6	⁵ Sr
Wet Chemistry by Method 9040C	7	
Wet Chemistry by Method 9050A	8	⁶ Qc
Wet Chemistry by Method 9056A	9	
Volatile Organic Compounds (GC) by Method 8021B	10	⁷ Gl
Gl: Glossary of Terms	11	
Al: Accreditations & Locations	12	⁸ Al
Sc: Sample Chain of Custody	13	⁹ Sc

SAMPLE SUMMARY

ONE LAB. NATIONWIDE.



FED 18# IT TUBING L1016155-01 GW				Collected by	Collected date/time	Received date/time
					08/07/18 12:10	08/09/18 08:45
Method	Batch	Dilution	Preparation date/time	Analysis date/time	Analyst	
Gravimetric Analysis by Method 2540 C-2011	WG1151601	1	08/14/18 19:25	08/14/18 19:58	EG	
Wet Chemistry by Method 9040C	WG1150092	1	08/10/18 13:35	08/10/18 13:35	ITB	
Wet Chemistry by Method 9050A	WG1150597	1	08/10/18 13:58	08/10/18 13:58	MJA	
Wet Chemistry by Method 9056A	WG1150933	1	08/11/18 13:04	08/11/18 13:04	DR	
Volatile Organic Compounds (GC) by Method 8021B	WG1150390	1	08/10/18 19:44	08/10/18 19:44	DWR	

Cp

Tc

Cn

Sr

Qc

Gl

Al

Sc



All sample aliquots were received at the correct temperature, in the proper containers, with the appropriate preservatives, and within method specified holding times, unless qualified or notated within the report. Where applicable, all MDL (LOD) and RDL (LOQ) values reported for environmental samples have been corrected for the dilution factor used in the analysis. All Method and Batch Quality Control are within established criteria except where addressed in this case narrative, a non-conformance form or properly qualified within the sample results. By my digital signature below, I affirm to the best of my knowledge, all problems/anomalies observed by the laboratory as having the potential to affect the quality of the data have been identified by the laboratory, and no information or data have been knowingly withheld that would affect the quality of the data.

Olivia Studebaker
Project Manager

¹ Cp² Tc³ Ss⁵ Sr⁶ Qc⁷ Gl⁸ Al⁹ Sc



Gravimetric Analysis by Method 2540 C-2011

Analyte	Result	Qualifier	RDL	Dilution	Analysis	Batch
	mg/l		mg/l		date / time	
Dissolved Solids	2200		10.0	1	08/14/2018 19:58	WG1151601

1 Cp

2 Tc

Wet Chemistry by Method 9040C

Analyte	Result	Qualifier	RDL	Dilution	Analysis	Batch
	su				date / time	
pH	7.19	<u>T8</u>	1	08/10/2018 13:35		WG1150092

3 Ss

4 Cn

Sample Narrative:

L1016155-01 WG1150092: 7.19 at 12C

Wet Chemistry by Method 9050A

Analyte	Result	Qualifier	RDL	Dilution	Analysis	Batch
	umhos/cm		umhos/cm		date / time	
Specific Conductance	2300		10.0	1	08/10/2018 13:58	WG1150597

6 Qc

7 GI

Wet Chemistry by Method 9056A

Analyte	Result	Qualifier	RDL	Dilution	Analysis	Batch
	mg/l		mg/l		date / time	
Chloride	13.7		1.00	1	08/11/2018 13:04	WG1150933

8 Al

9 Sc

Volatile Organic Compounds (GC) by Method 8021B

Analyte	Result	Qualifier	RDL	Dilution	Analysis	Batch
	mg/l		mg/l		date / time	
Benzene	0.00790		0.000500	1	08/10/2018 19:44	WG1150390
Toluene	0.00806		0.00100	1	08/10/2018 19:44	WG1150390
Ethylbenzene	ND		0.000500	1	08/10/2018 19:44	WG1150390
Total Xylene	ND		0.00150	1	08/10/2018 19:44	WG1150390
(S) o,a,a-Trifluorotoluene(PID)	90.7		80.0-121		08/10/2018 19:44	WG1150390

WG1151601

QUALITY CONTROL SUMMARY

ONE LAB. NATIONWIDE.



Gravimetric Analysis by Method 2540 C-2011

L1016155-01

Method Blank (MB)

(MB) R3333958-1 08/14/18 19:58

Analyte	MB Result mg/l	<u>MB Qualifier</u>	MB MDL mg/l	MB RDL mg/l
Dissolved Solids	U		2.82	10.0

¹ Cp² Tc³ Ss⁴ Cn⁵ Sr

L1015962-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1015962-01 08/14/18 19:58 • (DUP) R3333958-4 08/14/18 19:58

Analyte	Original Result mg/l	DUP Result mg/l	Dilution	DUP RPD %	<u>DUP Qualifier</u>	DUP RPD Limits %
Dissolved Solids	2800	2720	1	2.90		5

Laboratory Control Sample (LCS) • Laboratory Control Sample Duplicate (LCSD)

(LCS) R3333958-2 08/14/18 19:58 • (LCSD) R3333958-3 08/14/18 19:58

Analyte	Spike Amount mg/l	LCS Result mg/l	LCSD Result mg/l	LCS Rec. %	LCSD Rec. %	Rec. Limits %	<u>LCS Qualifier</u>	<u>LCSD Qualifier</u>	RPD %	RPD Limits %
Dissolved Solids	8800	8660	8480	98.4	96.4	85.0-115			2.10	10

⁷ Gl⁸ Al⁹ Sc

WG1150092

Wet Chemistry by Method 9040C

QUALITY CONTROL SUMMARY

L1016155-01

L1015630-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1015630-01 08/10/18 13:35 • (DUP) R3332720-3 08/10/18 13:35

Analyte	Original Result	DUP Result	Dilution	DUP RPD	DUP Qualifier	DUP RPD Limits
	su	su		%		%
pH	7.34	7.33	1	0.136		1

Sample Narrative:

OS: 7.34 at 19.2C
DUP: 7.33 at 19.1C

¹ Cp

² Tc

³ Ss

⁴ Cn

⁵ Sr

Laboratory Control Sample (LCS) • Laboratory Control Sample Duplicate (LCSD)

(LCS) R3332720-1 08/10/18 13:35 • (LCSD) R3332720-2 08/10/18 13:35

Analyte	Spike Amount	LCS Result	LCSD Result	LCS Rec.	LCSD Rec.	Rec. Limits	LCS Qualifier	LCSD Qualifier	RPD	RPD Limits
	su	su	su	%	%	%			%	%
pH	10.0	10.0	10.0	100	100	99.0-101			0.200	1

Sample Narrative:

LCS: 10.02 at 19C
LCSD: 10 at 19.1C

⁷ Gl

⁸ Al

⁹ Sc

WG1150597

Wet Chemistry by Method 9050A

QUALITY CONTROL SUMMARY

ONE LAB. NATIONWIDE.

L1016155-01

Method Blank (MB)

(MB) R3332683-1 08/10/18 13:58

Analyte	MB Result umhos/cm	<u>MB Qualifier</u>	MB MDL umhos/cm	MB RDL umhos/cm
Specific Conductance	U		10.0	10.0

¹ Cp² Tc³ Ss⁴ Cn⁵ Sr

L1015925-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1015925-01 08/10/18 13:58 • (DUP) R3332683-4 08/10/18 13:58

Analyte	Original Result umhos/cm	DUP Result umhos/cm	Dilution	DUP RPD %	<u>DUP Qualifier</u>	DUP RPD Limits %
Specific Conductance	88.1	86.9	1	1.37		20

L1016400-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1016400-01 08/10/18 13:58 • (DUP) R3332683-5 08/10/18 13:58

Analyte	Original Result umhos/cm	DUP Result umhos/cm	Dilution	DUP RPD %	<u>DUP Qualifier</u>	DUP RPD Limits %
Specific Conductance	412	400	1	2.96		20

⁷ Gl⁸ Al⁹ Sc

Laboratory Control Sample (LCS) • Laboratory Control Sample Duplicate (LCSD)

(LCS) R3332683-2 08/10/18 13:58 • (LCSD) R3332683-3 08/10/18 13:58

Analyte	Spike Amount umhos/cm	LCS Result umhos/cm	LCSD Result umhos/cm	LCS Rec. %	LCSD Rec. %	Rec. Limits %	<u>LCS Qualifier</u>	<u>LCSD Qualifier</u>	RPD %	RPD Limits %
Specific Conductance	877	891	889	102	101	85.0-115			0.225	20

WG1150933

Wet Chemistry by Method 9056A

QUALITY CONTROL SUMMARY

ONE LAB. NATIONWIDE.

L1016155-01

Method Blank (MB)

(MB) R3332885-1 08/11/18 08:45

	MB Result	MB Qualifier	MB MDL	MB RDL
Analyte	mg/l		mg/l	mg/l
Chloride	0.0605	J	0.0519	1.00

L1016155-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1016155-01 08/11/18 13:04 • (DUP) R3332885-4 08/11/18 13:20

	Original Result	DUP Result	Dilution	DUP RPD	DUP Qualifier	DUP RPD Limits
Analyte	mg/l	mg/l		%		%
Chloride	13.7	13.8	1	0.412		15

L1016342-01 Original Sample (OS) • Duplicate (DUP)

(OS) L1016342-01 08/11/18 16:25 • (DUP) R3332885-9 08/11/18 16:40

	Original Result	DUP Result	Dilution	DUP RPD	DUP Qualifier	DUP RPD Limits
Analyte	mg/l	mg/l		%		%
Chloride	13.1	13.1	1	0.287		15

Laboratory Control Sample (LCS) • Laboratory Control Sample Duplicate (LCSD)

(LCS) R3332885-2 08/11/18 09:13 • (LCSD) R3332885-3 08/11/18 09:28

	Spike Amount	LCS Result	LCSD Result	LCS Rec.	LCSD Rec.	Rec. Limits	LCS Qualifier	LCSD Qualifier	RPD	RPD Limits
Analyte	mg/l	mg/l	mg/l	%	%	%			%	%
Chloride	40.0	39.1	39.0	97.7	97.6	80.0-120			0.110	15

L1016255-01 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1016255-01 08/11/18 13:35 • (MS) R3332885-5 08/11/18 14:22 • (MSD) R3332885-6 08/11/18 14:37

	Spike Amount	Original Result	MS Result	MSD Result	MS Rec.	MSD Rec.	Dilution	Rec. Limits	MS Qualifier	MSD Qualifier	RPD	RPD Limits
Analyte	mg/l	mg/l	mg/l	mg/l	%	%		%			%	%
Chloride	50.0	ND	50.2	50.4	98.5	98.9	1	80.0-120			0.353	15

1
Cp2
Tc3
Ss4
Cn5
Sr7
Gl8
Al9
Sc

WG1150390

QUALITY CONTROL SUMMARY

ONE LAB. NATIONWIDE.



Volatile Organic Compounds (GC) by Method 8021B

L1016155-01

Method Blank (MB)

(MB) R3333177-3 08/10/18 13:19

Analyte	MB Result mg/l	MB Qualifier	MB MDL mg/l	MB RDL mg/l
Benzene	U		0.000190	0.000500
Toluene	U		0.000412	0.00100
Ethylbenzene	U		0.000160	0.000500
Total Xylene	U		0.000510	0.00150
(S) a,a,a-Trifluorotoluene(PID)	92.8			80.0-121

1 Cp

2 Tc

3 Ss

4 Cn

5 Sr

Laboratory Control Sample (LCS) • Laboratory Control Sample Duplicate (LCSD)

(LCS) R3333177-1 08/10/18 12:14 • (LCSD) R3333177-2 08/10/18 12:35

Analyte	Spike Amount mg/l	LCS Result mg/l	LCSD Result mg/l	LCS Rec. %	LCSD Rec. %	Rec. Limits %	LCS Qualifier	LCSD Qualifier	RPD %	RPD Limits %
Benzene	0.0500	0.0517	0.0495	103	99.0	71.0-121			4.38	20
Toluene	0.0500	0.0515	0.0497	103	99.4	72.0-120			3.59	20
Ethylbenzene	0.0500	0.0527	0.0510	105	102	75.0-122			3.25	20
Total Xylene	0.150	0.164	0.155	109	103	74.0-124			5.33	20
(S) a,a,a-Trifluorotoluene(PID)				94.5	95.0	80.0-121				

7 Gl

8 Al

9 Sc

L1015787-02 Original Sample (OS) • Matrix Spike (MS) • Matrix Spike Duplicate (MSD)

(OS) L1015787-02 08/10/18 15:03 • (MS) R3333177-4 08/10/18 21:10 • (MSD) R3333177-5 08/10/18 21:31

Analyte	Spike Amount mg/l	Original Result mg/l	MS Result mg/l	MSD Result mg/l	MS Rec. %	MSD Rec. %	Dilution	Rec. Limits %	MS Qualifier	MSD Qualifier	RPD %	RPD Limits %
Benzene	0.0500	0.00269	0.0491	0.0550	92.8	105	1	29.0-146			11.5	20
Toluene	0.0500	0.00928	0.0501	0.0558	81.6	93.1	1	35.0-140			10.9	20
Ethylbenzene	0.0500	0.0761	0.114	0.123	76.2	94.2	1	39.0-143			7.56	20
Total Xylene	0.150	0.233	0.314	0.331	53.9	65.3	1	42.0-142	J6	J6	5.27	20
(S) a,a,a-Trifluorotoluene(PID)					92.8	93.6		80.0-121				



Guide to Reading and Understanding Your Laboratory Report

The information below is designed to better explain the various terms used in your report of analytical results from the Laboratory. This is not intended as a comprehensive explanation, and if you have additional questions please contact your project representative.

Abbreviations and Definitions

MDL	Method Detection Limit.
ND	Not detected at the Reporting Limit (or MDL where applicable).
RDL	Reported Detection Limit.
Rec.	Recovery.
RPD	Relative Percent Difference.
SDG	Sample Delivery Group.
(S)	Surrogate (Surrogate Standard) - Analytes added to every blank, sample, Laboratory Control Sample/Duplicate and Matrix Spike/Duplicate; used to evaluate analytical efficiency by measuring recovery. Surrogates are not expected to be detected in all environmental media.
U	Not detected at the Reporting Limit (or MDL where applicable).
Analyte	The name of the particular compound or analysis performed. Some Analyses and Methods will have multiple analytes reported.
Dilution	If the sample matrix contains an interfering material, the sample preparation volume or weight values differ from the standard, or if concentrations of analytes in the sample are higher than the highest limit of concentration that the laboratory can accurately report, the sample may be diluted for analysis. If a value different than 1 is used in this field, the result reported has already been corrected for this factor.
Limits	These are the target % recovery ranges or % difference value that the laboratory has historically determined as normal for the method and analyte being reported. Successful QC Sample analysis will target all analytes recovered or duplicated within these ranges.
Original Sample	The non-spiked sample in the prep batch used to determine the Relative Percent Difference (RPD) from a quality control sample. The Original Sample may not be included within the reported SDG.
Qualifier	This column provides a letter and/or number designation that corresponds to additional information concerning the result reported. If a Qualifier is present, a definition per Qualifier is provided within the Glossary and Definitions page and potentially a discussion of possible implications of the Qualifier in the Case Narrative if applicable.
Result	The actual analytical final result (corrected for any sample specific characteristics) reported for your sample. If there was no measurable result returned for a specific analyte, the result in this column may state "ND" (Not Detected) or "BDL" (Below Detectable Levels). The information in the results column should always be accompanied by either an MDL (Method Detection Limit) or RDL (Reporting Detection Limit) that defines the lowest value that the laboratory could detect or report for this analyte.
Case Narrative (Cn)	A brief discussion about the included sample results, including a discussion of any non-conformances to protocol observed either at sample receipt by the laboratory from the field or during the analytical process. If present, there will be a section in the Case Narrative to discuss the meaning of any data qualifiers used in the report.
Quality Control Summary (Qc)	This section of the report includes the results of the laboratory quality control analyses required by procedure or analytical methods to assist in evaluating the validity of the results reported for your samples. These analyses are not being performed on your samples typically, but on laboratory generated material.
Sample Chain of Custody (Sc)	This is the document created in the field when your samples were initially collected. This is used to verify the time and date of collection, the person collecting the samples, and the analyses that the laboratory is requested to perform. This chain of custody also documents all persons (excluding commercial shippers) that have had control or possession of the samples from the time of collection until delivery to the laboratory for analysis.
Sample Results (Sr)	This section of your report will provide the results of all testing performed on your samples. These results are provided by sample ID and are separated by the analyses performed on each sample. The header line of each analysis section for each sample will provide the name and method number for the analysis reported.
Sample Summary (Ss)	This section of the Analytical Report defines the specific analyses performed for each sample ID, including the dates and times of preparation and/or analysis.

Qualifier Description

J	The identification of the analyte is acceptable; the reported value is an estimate.
J6	The sample matrix interfered with the ability to make any accurate determination; spike value is low.
T8	Sample(s) received past/too close to holding time expiration.

1 Cp

2 Tc

3 Ss

4 Cn

5 Sr

6 Qc

8 Al

9 Sc



Pace National is the only environmental laboratory accredited/certified to support your work nationwide from one location. One phone call, one point of contact, one laboratory. No other lab is as accessible or prepared to handle your needs throughout the country. Our capacity and capability from our single location laboratory is comparable to the collective totals of the network laboratories in our industry. The most significant benefit to our one location design is the design of our laboratory campus. The model is conducive to accelerated productivity, decreasing turn-around time, and preventing cross contamination, thus protecting sample integrity. Our focus on premium quality and prompt service allows us to be YOUR LAB OF CHOICE.

* Not all certifications held by the laboratory are applicable to the results reported in the attached report.

* Accreditation is only applicable to the test methods specified on each scope of accreditation held by Pace National.

State Accreditations

Alabama	40660	Nebraska	NE-OS-15-05
Alaska	17-026	Nevada	TN-03-2002-34
Arizona	AZ0612	New Hampshire	2975
Arkansas	88-0469	New Jersey-NELAP	TN002
California	2932	New Mexico ¹	n/a
Colorado	TN00003	New York	11742
Connecticut	PH-0197	North Carolina	Env375
Florida	E87487	North Carolina ¹	DW21704
Georgia	NELAP	North Carolina ³	41
Georgia ¹	923	North Dakota	R-140
Idaho	TN00003	Ohio-VAP	CL0069
Illinois	200008	Oklahoma	9915
Indiana	C-TN-01	Oregon	TN200002
Iowa	364	Pennsylvania	68-02979
Kansas	E-10277	Rhode Island	LA000356
Kentucky ^{1 6}	90010	South Carolina	84004
Kentucky ²	16	South Dakota	n/a
Louisiana	AI30792	Tennessee ^{1 4}	2006
Louisiana ¹	LA180010	Texas	T 104704245-17-14
Maine	TN0002	Texas ⁵	LAB0152
Maryland	324	Utah	TN00003
Massachusetts	M-TN003	Vermont	VT2006
Michigan	9958	Virginia	460132
Minnesota	047-999-395	Washington	C847
Mississippi	TN00003	West Virginia	233
Missouri	340	Wisconsin	9980939910
Montana	CERT0086	Wyoming	A2LA


Third Party Federal Accreditations

A2LA – ISO 17025	1461.01	AIHA-LAP, LLC EMLAP	100789
A2LA – ISO 17025 ⁵	1461.02	DOD	1461.01
Canada	1461.01	USDA	P330-15-00234
EPA-Crypto	TN00003		

¹ Drinking Water ² Underground Storage Tanks ³ Aquatic Toxicity ⁴ Chemical/Microbiological ⁵ Mold ⁶ Wastewater n/a Accreditation not applicable

Our Locations

Pace National has sixty-four client support centers that provide sample pickup and/or the delivery of sampling supplies. If you would like assistance from one of our support offices, please contact our main office. Pace National performs all testing at our central laboratory.



[illegible]