

SCHEDULE OF PROPOSED INJECTION WELLS  
COMPLETED TO DATE

|                          |   |
|--------------------------|---|
|                          | Humble Oil & Refining Company                         |
| Well Name                | Navajo "G" No. 16                                     |
| Location                 | SE NW Sec. 1-T31N-17W                                 |
| Elevation - Ground       | 5310'   |
| Height KB above Ground   | 10'   |
| Total Depth, Drilled     | 1303' KB  |
| Total Depth, Plug Back   | 1290' KB  |
| Well Casing              |   |
| Size and Depth Set       | 2 7/8 OD @ 1303' KB                                   |
| Number Sacks of Cement   | 85  |
| Calculated Top of Cement | 800' KB   |
| Perforations             | 1231'-1241' (KB) w/2 holes/foot                       |
| Fracture Treated         | 4,150 gallons lease crude and<br>6,000 pounds of sand |
| Completion Date          | Currently testing to complete                         |

EXHIBIT "B"

To Application of Humble Oil & Refining Company  
For  
Approval to Institute a Pressure Maintenance Project  
Sections 1, 2, and 12-T31N-R17W  
San Juan County, New Mexico