

HISTORY: DRILLED AND COMPLETED IN 8/30. WELL COMPLETED AND TESTED DRY. 6-5/8" CASING WAS RIPPED FROM 3400'-3500', RESULTED IN 25,000 MCFD RATE. IN 1934 GAS WAS PACKED OFF FROM BOTTOM AND WELL WAS PERF'D IN 6-5/8" CASING FROM 3715'-3770'. IP 95 BOPD. 4/54 BACKED 2-1/2" TUBING OFF AT 3523', SET PLUG FROM 3493'-3523' PRODUCE AS JALMAT GAS WELL.