

OIL CONSERVATION DIVISION

P. O. BOX 20811

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. COPIES RECEIVED	
DISTRIBUTION	
DATE	
FILE	
CLASS	
DATE OF FILE	
OPERATION	

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR RE-DRILL WELLS IN DIFFERENT RESERVOIR. USE APPLICATION FOR LEASES AND PROPOSALS FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> CO ₂ WELLS <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Farm or Lease Name Heimann
3. Address Operator P. O. Box 68, Hobbs, NM 88240	9. Well No. 6
4. Location of Well UNIT LOCATION J 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE East LINE, SECTION 28 TOWNSHIP 19-N RANGE 33-E N.M.P.M.	10. Field and Pool, or Wildcat Und. Tubb
5. Elevation (Show whether DF, RT, GR, etc.) 4838.1 GR	12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
FULL OR ALTERNATE CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) - SEE RULE 1103.

On 7-10-79 Baker and Taylor Drilling Co. (Rig #16) spudded a 12-1/4" hole at 12:00 noon. Drilled to a TD of 370' and ran 8-5/8" 24# casing set at 368'. Cemented with 200 SX Class C cement with 2% CACL. Plug down 10:00 p.m. 7-29-79. Circulated 5 SX. WOC 22 hrs. Tested casing with 800# for 30 min. Test OK. Reduced hole to 7-7/8" and resumed drilling.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Bob Davis</u>	TITLE <u>Asst. Admin. Analyst</u>	DATE <u>8-13-79</u>
APPROVED BY <u>Carl King</u>	TITLE <u>SECTION CHIEF (OIL)</u>	DATE <u>8/5/79</u>

CONDITIONS OF APPROVAL, IF ANY: