

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION

5. Analytic Type All Lease  
State   Fee   
6. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL  GAS WELL  CO2 OTHER \_\_\_\_\_

2. Name of Operator  
Amoco Production Company

3. Address of Operator  
P. O. Box 68, Hobbs, NM 88240

4. Location of Well  
UNIT LETTER E 1980 FEET FROM THE North LINE AND 660 FEET FROM  
West LINE, SECTION 36 TOWNSHIP 22-N RANGE 32-E NMPM.

7. Unit Agreement Name  
BDCDGU

8. Plain or Lease Name  
BDCDGU 2232

9. Well No.  
361

10. Field and Pool, or Whitcut  
Und. Tubb

11. Elevation (Show whether DF, RT, GR, etc.)  
4668' RDB

12. County  
Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

FULL OR ALTER CASING

OTHER \_\_\_\_\_

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOBS

OTHER \_\_\_\_\_

ALTERING CASING

PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in service unit 6-5-81. Pulled tubing and packer. Ran retrievable bridge plug and set at 1980'. Spotted 10' of sand on bridge plug. Ran pipe recovery log and perforated at 590' with 4 SPF. Circulated fresh water. Pumped 100 sacks Class H cement and 145 sacks Class H with 2% CACL. Circulated to surface. Ran bit, casing scraper, drill collars, and tubing. Tagged cement at 484' and drilled. Drilled out of cement at 595'. Pulled tubing and tools. Ran a retrieving head and 2-3/8" tubing. Circulated sand off retrievable bridge plug. Pulled tubing and bridge plug. Ran 2-3/8" tubing and landed tubing at 2162'. Moved out service unit 6-11-81. Well shut-in 6-11-81.

0+2-NMOCD, SF 1-Hou 1-Susp 1-CLF 1-Amerada 1-UGI 1-Cities Serv.  
1-Conoco 1-CO2 in Action 1-Excelsior 1-Sun Tex.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Cathy L. Gorman TITLE Assist. Admin. Analyst DATE 1-11-82

APPROVED BY Carl Wilcox TITLE Divisional Geologist DATE 1-15-82

CONDITIONS OF APPROVAL, IF ANY: