

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 South St. Frances, Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Frances
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-007-20215
1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☒ Coalbed Methane		5. Indicate Type of Lease STATE ☐ FEE ☒
2. Name of Operator EL PASO ENERGY RATON, L.L.C.		6. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 190, Raton, NM 87740		7. Lease Name or Unit Agreement Name: VPR D
4. Well Location Unit Letter _____ C : 1052' feet from the North line and 1571' feet from the West line Section 16 Township 30N Range 18E NMPM COLFAX County		8. Well No. 35
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 8415' (GL)		9. Pool name or Wildcat

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

03/01/01: Spud @ 4:30 PM, 03/01/01. Drill 11" surface hole to 335'. Run 16 jts. of 8-5/8" 23 ppf to 328'. Halliburton mixed and pumped 100 sx 14 lb/gal Midcon II PP with 6% salt, 5#/sx gilsonite & 0.3% versaset. Circulate 6 bbls cement to surface. WOC 8 hrs.

03/02/01: Test surface csg to 500 psi for 30 minutes. Drill 7 7/8" hole from 335'-2495'.

03/03/01: RU Schlumberger & log. MIRU Leed. Run 53 jts. of 5 1/2", 15.5 ppf to 2230'. Tag bridge. Attempt to wash down casing with maximum 6 bpm @ 75 psi. Lay down casing. MIRU Pense Rig 24. TIH w tri-cone bit on drill pipe..

03/04/01: Wash down with EZ Mud. TOH w/drill pipe and bit. MIRU Leed. Run 60 jts of 5 1/2", 15.5 ppf to 2475'.

03/05/01: MIRU Halliburton. Mix and pump 10 bbl gelled water with 5 lb/bbl BaraCarb. 5 lb bbl Magma Fiber followed by 400 sx 13 lb/gal Midcon II PP. 6% salt, 2 lb/sx Granulite TR 1/4, 5 lb/sx Gilsonite, 0.3% Versaset & 0.3% Super CBL. Plug down @ 7:48 AM 03/05/01 with 1250 psi. Circulated 30 bbls cement to surface.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William M. Ordemann TITLE Engineer DATE 04/06/01

Type or print name William M. Ordemann Telephone No. (505) 445-6724

(This space for State use)

APPROVED BY Ry E. phum TITLE **DISTRICT SUPERVISOR** DATE 4/5/2001
Conditions of approval, if any: