

|                           |            |
|---------------------------|------------|
| NUMBER OF COPIES RECEIVED |            |
| DISTRIBUTION              |            |
| SANTA FE                  |            |
| FILE                      |            |
| U. S. G. S.               |            |
| LAND OFFICE               |            |
| TRANSPORTER               | CIL<br>GAS |
| PRODUCTION OFFICE         |            |
| OPERATOR                  |            |

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

|                                                        |                                                                |                                                    |                 |
|--------------------------------------------------------|----------------------------------------------------------------|----------------------------------------------------|-----------------|
| Name of Company<br>Humble Oil & Refining Company       |                                                                | Address<br>P. O. Box 2108, Hobbs, New Mexico 88240 |                 |
| Lease<br>W. R. Moore, Jr.                              | Well No.<br>1                                                  | Unit Letter<br>"C"                                 | Section<br>25   |
|                                                        |                                                                | Township<br>T-11-N                                 | Range<br>R-25-E |
| Date Work Performed<br>9-18-19-63                      | Pool<br>North Newkirk Area Undesignated                        | County<br>Guadalupe                                |                 |
| THIS IS A REPORT OF: (Check appropriate block)         |                                                                |                                                    |                 |
| <input type="checkbox"/> Beginning Drilling Operations | <input checked="" type="checkbox"/> Casing Test and Cement Job | <input type="checkbox"/> Other (Explain):          |                 |
| <input type="checkbox"/> Plugging                      | <input type="checkbox"/> Remedial Work                         |                                                    |                 |

Detailed account of work done, nature and quantity of materials used, and results obtained.

Ran 2628' (86 jts) 8-5/8" 24# csg and 136' (4 jts) 8-5/8" 32# csg (on bottom), total run 2764' (90 jts), set at 2780'. Cemented with 500 sx reg. cement with 8% Gel plus 1/4# Flocele per sx and 200 sxs Incor neat cement plus 1/4# Flocele per sx. POB at 1:45 PM on 9-18-63. Cement did not circulate. WOC 28-1/2 hrs. Top of cement 125' by temp survey. Tested csg with 1000# for 30 minutes, no drop in pressure. Drilled plug at 6:15 PM on 9-19-63.

|                                |                         |                                      |
|--------------------------------|-------------------------|--------------------------------------|
| Witnessed by<br>C. L. Sparkman | Position<br>Field Supt. | Company<br>Humble Oil & Refining Co. |
|--------------------------------|-------------------------|--------------------------------------|

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

|                        |              |                        |                    |                 |
|------------------------|--------------|------------------------|--------------------|-----------------|
| D F Elev.              | T D          | P B T D                | Producing Interval | Completion Date |
| Tubing Diameter        | Tubing Depth | Oil String Diameter    | Oil String Depth   |                 |
| Perforated Interval(s) |              |                        |                    |                 |
| Open Hole Interval     |              | Producing Formation(s) |                    |                 |

#### RESULTS OF WORKOVER

| Test            | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover |              |                    |                      |                      |                    |                          |
| After Workover  |              |                    |                      |                      |                    |                          |

#### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

|                                    |                                            |
|------------------------------------|--------------------------------------------|
| Approved by<br><i>J. E. Kaplan</i> | Name<br>ORIGINAL<br>SIGNED: ARVIN D. LLOYD |
| Title<br>District Engineer         | Position<br>Agent                          |
| Date<br>Oct 2, 1963                | Company<br>Humble Oil & Refining Company   |