

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

OIL CONSERVATION DIVISION

SANTA FE

Form C-103
Supersedes Old
C-101 and C-103
Effective 1-1-65

8a. Indicate Type of Lease

State ☒ Fee ☐

9. State Oil & Gas Lease No.
L-5777

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER ☒ CO ₂ Supply	7. Unit Agreement Name
2. Name of Operator Cities Service Company	8. Farm or Lease Name State DL
3. Address of Operator P.O. Box 1919 - Midland, Texas 79702	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> <u>2310</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>32</u> TOWNSHIP <u>20N</u> RANGE <u>29E</u> NMPM.	10. Field and Pool, or Wildcat Bravo Dome Area
15. Elevation (Show whether DF, RT, GR, etc.) 4341' GR	12. County Harding

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 2940' Granite. Waiting on completion unit. MIRU cable tools and spudded a 6" hole @ 0830 MDT on 4-30-81 and drilled to a T.D. of 43' in surface rock. RD cable tools. MIRU rotary and spudded a 12-1/4" hole @ 2330 MDT on 5-1-81. Reamed a 6" hole to a 12-1/4" hole to 43' and drilled to a T.D. of 801' in Red Beds. Ran and set 19 Jts. (789') 8-5/8" OD 24# K55 casing @ 800' and cemented with 700 sacks Class H w/2% CaCl₂ cement. Plug down @ 0730 MDT on 5-5-81. Cement circulated to surface. Bumped float with 1100# - did not hold. NMOCD was notified but did not witness job. Tagged cement @ 710' (46' above FC). WOC 18 hrs. Drilled cement and drilled a 7-7/8" hole to a T.D. of 2940' in Granite. Ran and set 70 Jts. (2929') 5-1/2" OD 14# K55 casing @ 2940' and cemented with 800 sacks of Class H 2/2% Gel, 5% KCl, 2% CaCl₂, 0.4% Halad 4, 5# Gilsonite & 1/4# Flocele/sack cement. Plug down @ 1030 MDT on 5-14-81. Bumped float w/1400# - OK. Cement circulated to surface. NMOCD was notified but did not witness job. ND BOP, set slips, CO casing and NU WH.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

E. J. Smith

TITLE

Region Opr. Mgr. - Prod.

DATE

5-18-81

APPROVED BY

Carl Helwig

TITLE

DATE

5/22/81

CONDITIONS OF APPROVAL, IF ANY: