

WEST BRAVO DOME UNIT #20 - CONTINUED - PAGE 2

TIH W/SAND PUMP & TAGGED FILL @ 1,975'. MADE 6 TRIPS W/PUMP & CLEANED OUT WELL TO TD @ 2,113'. FLOWED WELL TO PIT FOR 1 HR. TIH W/PUMP & TAGGED TD @ 2,113'. RDMO PULLING UNIT. MIRU METERING & TESTING'S TESTER. EST. STABILIZED RATE OF 3,300 MCF W/445# CSG. PRESS. FLOWING TO PIT. CONTINUING TO TEST WELL. RDMO TESTER. MIRU HALLIBURTON WIRELINE SVC. TIH W/1.87" GAUGE RING & TAGGED FILL @ 2,086'. FILL 132' BELOW PRESENT BTM. PERFS. RDMO WIRELINE TRUCK. MIRU SCHLUMBERGER. RU LUBRICATOR & MAST TRUCK. TIH W/1-11/16" GR/CCL. TAGGED BTM. @ 2,092' WIRELINE MEASUREMENT. TOH. TIH W/3-3/8" HOLLOW CARRIER GUNS & PERF'D. TUBBS @ 1,923'-1,932', 1,942'-1,957', 1,962'-1,994', & 2,004'-2,020'. (6 SHOTS PER FOOT - 60 DEGREE PHASE.) RD SCHLUMBERGER. RU METERING & TST'G. HOOKUP WELL TO STACK PAK & FLOW TST. RD METERING & TESTING. MIRU ELDREDGE WELL SVC. KILLED WELL W/30 BBLS. 6% KCL. RMV'D. FRAC VALVE & INSTALLED 3,000# BOP. TIH W/PKR. & 2-3/8" 2,000# STAR FIBERGLASS TBG. SET PKR. UNABLE TO RELEASE FR. ON-OFF TOOL. PRESS'D. TBG. TO 800#. BLEW OUT PUMP OUT PLUG. RELEASED FR. ON-OFF TOOL. PUMPED 40 BBLS. 6% KCL TREATED W/CORROSION INHIBITOR. LATCHED ON-OFF TOOL. RMV'D. BOP & INSTALLED WELLHEAD W/3,000# TENSION ON PKR. FILLED ANNULUS W/7 BBLS. & TST'D. TO 500#. OK. RDMO ELDREDGE WELL SVC. WELL CLOSED IN UNTIL COMMENCEMENT OF FUTURE OPERATIONS.