

October 14, 1980

Casing Detail:

Burst: 4380

Note: After the CBL is run and the top of cement has been determined, cement will be placed behind the 4½" production string and an attempt will be made to circulate cement to surface. The placement of cement will be made prior to the testing of any zones above the cement top. Zones below the cement top and with competent cement will be evaluated prior to perforating for cement circulation.

*De Hooft*