

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.	30-059-20079
5. Indicate Type of Lease	STATE ☐ FEE ☒
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL ☐ GAS WELL ☐ OTHER ☒ C02	7. Lease Name or Unit Agreement Name BDCD6U-1934
2. Name of Operator Amoco Production Company	8. Well No. 041
3. Address of Operator PO Box 606, Clayton, NM 88415	9. Pool name or Wildcat Tubb
4. Well Location Unit Letter <u>K</u> : <u>1980</u> Feet From The <u>South</u> Line and <u>1980</u> Feet From The <u>West</u> Line Section <u>4</u> Township <u>19N</u> Range <u>34E</u> NMPM Union <u></u> County <u></u>	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4887' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: Install Casing Liner ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRUSU
RUN & SET 1.625 BLK PLG IN PROFILE NIP
BLEED DOWN TBG
NIPPLE UP BOP
REL ON/OFF TOOL
SWAB & BLOW WELL DRY
LAY DOWN FG TBG & ON/OFF TOOL OS
RUN POLYBORE GAUGE RING TO PKR
CHANGE RAMS IN BOP
RUN ON/OFF TOOL OS W/SW
LATCH ON TO PKR W/WS
RIG UP RIG ASSISTED SNUBBING UNIT
REL PKR
SNUB TBG, PKR, TAILPIPE OUT OF WELL
SHUT IN WELL W/BLIND RAMS
RIG DOWN SNUBBING UNIT
INSTALL SS WELLHEAD BONNET ON TOP OF BOP

SNUB AND POLYBORE PROCEDURE

INSTALL PRODUCTION EQUIPMENT
RWTP UP 5.5 STEEL CSG
PRODUCE FOR 12 TO 20 DAYS
MOVE IN RIG UP SERVICE UNIT
SHUT IN BOP-BLINDS
RUN BAKER WIRE LINE, SET INFLATTABLE BP
SET IBP ABOVE TOP PERF
BLEED CSG TO 0 PSI
RUN 9-31/8" DRILL COLLARS
RIG UP RRU
RUN POLYLINER TO INFLATTABLE BP
RUN 23/8" WORK STRING & PULL DRILL COLLARS
FUSE ON WELLHEAD FLANGE
INSTALL SS ADAPTER
RETRIEVE IBP WITH WIRELINE
RWTP
RDMOSU

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Billy E. Prichard TITLE Field Foreman DATE 2/27/97

TYPE OR PRINT NAME Billy E. Prichard TELEPHONE NO. 374-3053

(This space for State Use)

APPROVED BY [Signature] DISTRICT SUPERVISOR
CONDITIONS OF APPROVAL, IF ANY TITLE DATE 3/17/97