

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	☒
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State ☐	Fed ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL ☐ GAS ☒ CO2 OTHER ☐		7. Unit Agreement Name BDCDGU
2. Name of Operator AMOCO PRODUCTION COMPANY		8. Farm or Lease Name BDCDGU
3. Address of Operator P. O. Box 68, Hobbs, NM 88240		9. Well No. 1834 351G
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>35</u> TOWNSHIP <u>18-N</u> RANGE <u>34-E</u> NMPM.		10. Field and Pool, or Wildcat Und. Tubb
15. Elevation (Show whether DF, RT, GR, etc.) 4647' GL		12. County Union

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	
		OTHER <u>drilling</u> ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 11-14-83 Aztec Drilling Co. (Rig #171) spudded a 12-1/4" hole at 9:00 pm. Drilled to 710 and set 9-5/8" casing. Cemented with 390 sacks class H and additives. Circulated 61 sacks and plugged down at 2:45 pm on 11-15-83. Tested casing at 600 psi for 30 min and OK. Logged and ran 7" casing set at 2900'. Cemented with 900 sacks class H and additives. Circulated 266 sacks to pit and plugged down at 10:30 am on 11-19-83. Tested casing at 1500 psi for 30 min and OK. Rig released at 1:00 pm on 11-19-83. Moved in completion unit 11-29-83. Perforated 2434'-65' and 2470'-80' with 2 JSPF. Acidized with 1500 gal 7-1/2% HCL and additives. Flow tested thru a separator at an average of 1800 MCFD for 163 hours. Shut in well 12-13-83.

O+2-NMOCD,SF 1-HOU R. E. Ogden, Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-SUSP 1-PJS
1-Amerada 1-Cities Service 1-Conoco 1-CO2 In Action 1-Excelsior 1-Sun Tex.
1-Jim Russell, Clayton 1-Amerigas 1-Exxon

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Peter J. Lema</u>	TITLE <u>Assist. Admin. Analyst</u>	DATE <u>1-6-84</u>
APPROVED BY <u>Roy E. Johnson</u>	TITLE <u></u>	DATE <u>1-11-84</u>
CONDITIONS OF APPROVAL, IF ANY:		