

State of New Mexico
Energy, Minerals and Natural ResourcesForm C-103
Revised May 08, 2003

District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505WELL API NO.
30-015-331535. Indicate Type of Lease
STATE ☒ FEE ☐6. State Oil & Gas Lease No.
NM NM-111245

7. Lease Name or Unit Agreement Name

Cemetery 2 State

8. Well Number
19. OGRID Number
21222610. Pool name or Wildcat
Cemetery, Morrow

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ OtherRECEIVED
MAY 05 20042. Name of Operator
Preston Exploration, LLC

OCD-ARTESIA

3. Address of Operator
P. O. Box 7520 - The Woodlands, TX 77387

4. Well Location

Unit Letter G : 1650 feet from the North line and 1750 feet from the East line

Section 2 Township 20S Range 25E NMPM Eddy County NM

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3433

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐CASING TEST AND CEMENT JOB ☐OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

TD 9727' @ 10:00 P. M. 4/24/04

Logged. RU & ran 238 jts 5-1/2", set @ 9739'. Cmdt w/1100 sx Cl "H". Dropped 5-1/2" plug & washed to pit. Displaced w/FW. Bumped plug w/2238 psi - float held. WOC 8 hrs.

ND BOP's, set slips; ND annular, rams, mud cross, spacer spools & DSA. Made final cut on 5-1/2" & dress same. Installed 11" x 17-1/16" C-section. Tested 4500 psi - ok. Cleaned pits. Released rig.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Sandra Nobles TITLE Consultant DATE 5/4/04Type or print name Sandra NoblesTelephone No. (432)682-0440

(This space for State use)

APPROVED BY FOR RECORDS ONLYDATE MAY 07 2004

Conditions of approval, if any: