

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
N.M. Oil Cons. DIV-Dist. 2
1301 W. Grand Avenue
Artesia, NM 88210

FORM APPROVED
OMB NO. 1004-0135
Expires: November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well

☐ Oil Well ☐ Gas Well ☒ Other

Dry Hole

2. Name of Operator

OXY USA WTP Limited Partnership

192463

3a. Address

P.O. Box 50250, Midland, TX 79710-0250

3b. Phone No. (include area code)

432-685

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

990 FSL 660 FEL SESE(P) Sec 3 T17S R31E

JUL 15 2004

DEPT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
ARTESIA

5. Lease Serial No.

LC29426B

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.

OXY Big Red Truck 1
Federal

9. API Well No.

30-015-33257

10. Field and Pool, or Exploratory Area

Undsg. Fren. Morrow

11. County or Parish, State

Eddy NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION


- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- | | | | |
|---|--|--|---|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input checked="" type="checkbox"/> Other <u>Dry Hole</u> |
| <input type="checkbox"/> Change Plans | <input checked="" type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

See Attached



14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

David Stewart

Title

Sr. Regulatory Analyst

Date

7/9/04

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Title

Date

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001, and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

OXY BIG RED TRUCK FEDERAL #1

04/12/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/13/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME W/ NO PROBLEMS.

04/14/2004 CMIC: BOWKER
DRILLING F/ 5807' TO 6323' W/ SURVEY. NO PROBLEMS AT REPORT TIME.

04/15/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/16/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/17/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS

04/18/2004 CMIC: LANGE
DRILLING F/ 7532' TO 7935'. NO PROBLEMS AT REPORT TIME.

04/19/2004 CMIC: LANGE
DRILLING F/ 7935' TO 8076'. TRIP FOR BIT. CHANGE BIT & PU RT TOOL & TRIP IN HOLE. WASH & REAM 38' TO BOTTOM. DRILLING F/ 8076' TO 8165'. NO PROBLEMS AT REPORT TIME.

04/20/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/21/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/22/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS

04/23/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS. FLUID LOSSES 4-5 BBLS/HOUR.

04/24/2004 CMIC: BOWKER
DRILLED TO 9916' AND BIT QUIT. DROPPED TOTCO AND TOO. TRIPPED CHECKED DC'S AND FOUND 2 CRACKED BOXES. CHANGED BIT AND BHA. TBIH WITH BIT AND BHA. HIT BRIDGE AT 9824'. REAMING TO BOTTOM AT REPORT TIME.

04/25/2004 CMIC: BOWKER
FINISHED REAMING AND WASHING TO BOTTOM. DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/26/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/27/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/28/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS. PICKED UP & SHUT IN WELL TO WELD & REPAIR #1 PUMP.

04/29/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

04/30/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

05/01/2004 CMIC: BOWKER
DRILLING F/ 11300' TO 11329'. DROP TOTCO & TRIP FOT BIT. CHANGE BIT & TRIP IN HOLE TO BOTTOM OF CASING. CUT DRILLING LINE. JET & CLEAN SHALE TRAP. TRIP IN HOLE. WASH & REAM 30' TO BOTTOM, 5' FILL. DRILLING F/ 11329' TO 11348'. NO PROBLEMS AT REPORT TIME.

05/02/2004 CMIC: LANGE
DRILLING F/ 11348' TO 11453'. NO PROBLEMS AT REPORT TIME.

05/03/2004 CMIC: LANGE
DRILLING F/ 11453' TO 11600'. NO PROBLEMS AT REPORT TIME.

05/04/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

05/05/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

05/06/2004 CMIC: BOWKER
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS

05/07/2004 CMIC: BOWKER
DRILLING TO 12044'. DROP TOTCO & TRIP FOR BIT. CHANGE BIT & TRIP IN HOLE AT REPORT TIME.

05/08/2004 CMIC: BOWKER
FRIH WITH BIT AND BHA. WASHED 30' TO BOTTOM WITH NO FILL. DRILLED TO T.D. OF 12,100'. CHC FOR 4 HOURS AND CONDITIONED MUD. MADE 20 STAND SHORT TRIP TO 12,100' WITHOUT ANY PROBLEMS. RBIH WITH BIT. CIRCULATING BOTTOM UP AT REPORT TIME.

05/09/2004 CMIC: BOWKER
FINISHED CONDITIONING MUD. TOOH WITH D.P. AND BHA. SLM-12,098'. RU LOGGERS. RIH WITH LOGS. LTD-12,096'. RUNNING LOGS AT REPORT TIME.

05/10/2004 CMIC: BOWKER
RAN COMP. NEUTRON Z-DENSILOG-GR-CALIPER, DLL-MLL-GR. POOH AND R.D. LOGGERS. RIH WITH BIT AND SLICK BHA. WASHED 90' TO BOTTOM. DRILLED TO 12,132'. CIRCULATING WAITING ON ORDERS AT REPORT TIME.

05/11/2004 CMIC: BOWKER
CIRCULATED WAITING ON ORDERS. RU W.L. RIH AND RAN GYRO SURVEY TO 12,097'. BOTTOM HOLE LOCATION SHOWED TO BE 11.49' NORTH AND 19.70' WEST. POOH AND R.D. W.L. POOH WITH D.P. RU LD MACHINE. L.D. DC'S AT REPORT TIME. RECEIVED PLUGGING ORDERS FROM DAVID GLASS WITH BLM IN ROSWELL.

05/12/2004 CMIC: BOWKER
FINISH LAYING DOWN DRILL COLLARS. TRIP IN HOLE OPEN ENDED TO PLUG. CIRCULATE BOTTOMS UP. SET PLUG #1 AT 11250' TO 11450' W/ 95 SX CLASS H, LDDP. PLUG #2 9900' TO 10100', 95 SX H, LDDP. PLUG #3 8475' TO 8625' W/ 65 SX H, LDDP. PLUG #4 6510' TO 6660' W/ 65 SX H, LDDP. PLUG #5 4425' TO 4575' W/ 100 SX C. PULL 5 STANDS & WOC. TRIP IN HOLE & TAG CEMENT AT 4372'. LDDP. PLUG # 6 2000' TO 2100' W/ 35 SX C, LDDP. PLUG #7 600' TO 700' W/ 35 SX C. TOH WOC AT REPORT TIME. BLM WITNESSING PLUGGING JOB.

05/13/2004 CMIC: BOWKER
WOC, TIH & TAG PLUG AT 470'. LAY DOWN DRILL PIPE. PUMP SURFACE PLUG & CIRCULATE CEMENT TO SURFACE. ND BOP EQUIPMENT & JET & CLEAN PITS. RIG RELEASED AT 14:30 5-12-04. CUT OFF WELL HEAD EQUIPMENT & INSTALL DRY HOLE MARKER. LAST REPORT.

RECEIVED
BUREAU OF LAND MANAGEMENT
ROSWELL OFFICE

2004 JUL 12 AM 10:54

RECEIVED