

Submit 3 Copies To Appropriate District
Office
District I •
1625 N. French Dr., Hobbs, NM 88240
District II
811 South First, Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO.
30-015-10414

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VA-636

7. Lease Name or Unit Agreement Name:

Archimedes SWD

7. Well No.

1

8. Pool name or Wildcat
SWD Canyon

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☐ Other ☒

2. Name of Operator

Yates Petroleum Corporation /

3. Address of Operator

105 S. 4th Street Artesia, NM 88210

4. Well Location

Unit Letter J : 1650 feet from the South line and 1980 feet from the East line

Section 18 Township 21S Range 24E NMPM Eddy County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3838' KB

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

MULTIPLE
COMPLETION ☐

OTHER:

☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING
CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND
ABANDONMENT ☐

CASING TEST AND
CEMENT JOB ☐

OTHER: Cement hole and set liner

☒

Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

1/28/03 - Found hole at 6700'. Set cement retainer at 6525'.

1/29/03 - Pumped 100 sx "H" Neat into hole at 6700'.

1/30/03 - Drilled out cement retainer at 6525'.

2/1/03 - Drilled out cement retainer at 8000'. Circulated hole clean.

3/9/03 - Reached TD 11,000' at 2:30 PM.

3/10/03 - Set 4-1/2" 11.6# P-110 SB varn liner at 11,000'. Top of liner at 5995'. Hang liner and cement with 350 sx 15:61:11 with additives.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tina Huerta TITLE Regulatory Compliance Supervisor DATE March 13, 2003

Type or print name Tina L. Huerta

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY Accepted for record TITLE

DATE

MAR 19 2003

Conditions of approval, if any: