

Submit 1 Copy To Appropriate District
Office

District I – (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II – (575) 748-1283

811 S. First St., Artesia, NM 88210

District III – (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV – (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL APINO.

30-015-45545

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Way South ST Com

8. Well Number

705H

9. OGRID Number

229137

10. Pool name or Wildcat

Purple Sage; Wolfcamp

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
COG Operating LLC

3. Address of Operator
2208 W. Main Street, Artesia, NM 88210

4. Well Location

Unit Letter 4 : 510 feet from the South line and 2310 feet from the East line
Section 31 Township 26S Range 28E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3408' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: Completion Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/6/19 Test 9 5/8" x 5 1/2" annulus to 1500# for 30 mins. Good test. Set Composite Bridge Plug @ 21,235'. Test to 11,613#.

1/30/20 to 2/14/20 Perf 9,467 – 21,210' (1440). Acidz w/ 0 gal 7-1/2%; frac w/ 23,709,427# sand & 23,427,558 gal fluid.

3/3/20 to 3/4/20 Drill out CFP's. Clean down to PBTD @ 21,235'.

3/7/20 to 3/10/20 Set 2 7/8" 6.5# L-80 tbg @ 8,544' & pkr @ 8,534'. Installed gas lift system.

Spud Date:

5/17/19

Rig Release Date:

6/25/19

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE: Amanda Avery TITLE: Regulatory Analyst DATE: 3/23/2020

Type or print name: Amanda Avery E-mail address: aaavery@concho.com PHONE: (575) 748-6962

For State Use Only

APPROVED BY: Gilbert Cordero TITLE: Staff Mgr DATE: 4/6/20

Conditions of Approval (if any):

4/09/2020 AB