

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-46920
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Pale Rider 8/5 WOOB St Com
8. Well Number 1H
9. OGRID Number 14744
10. Pool name or Wildcat 98220
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3012' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other

2. Name of Operator
Mewbourne Oil Company

3. Address of Operator
PO Box 5270, Hobbs NM 88241

4. Well Location
Unit Letter 8 : 260 feet from the South line and 1360 feet from the East line
Section 8 Township 25S Range 28E NMPM Eddy County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK
- TEMPORARILY ABANDON
- PULL OR ALTER CASING
- DOWNHOLE COMMINGLE
- CLOSED-LOOP SYSTEM
- OTHER:

SUBSEQUENT REPORT OF:

- REMEDIAL WORK
- COMMENCE DRILLING OPNS.
- CASING/CEMENT JOB
- ALTERING CASING
- P AND A
- OTHER:

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/14/2020

Spud 17 1/2" hole @ 475'. Ran 460' of 13 3/8" 54.5# J55 ST&C csg. Cmt w/520 sks Class C w/additives. Mixed w/14.8#/g w/1.34 yd. Displaced w/65 bbls of FW. Plug down @ 6:45 P.M. 08/14/20. Circ 188 sks of cmt to the pits. Test BOPE to 5000# & Annular to 3500#. At 9:00 P.M. 08/15/20, tested csg to 1500# for 30 mins, held OK. Drilled out with 12 1/4" bit. FIT to 10.5 PPG EMW.

08/17/2020

TD'ed 12 1/4" hole @ 2447'. Ran 2432' of 9 5/8" 40# HCL80 LT&C Csg. Cmt w/280 sks Class C (65:35:6) w/additives. Mixed @ 11.4#/g w/3.01 yd. Tail w/200 sks Class C w/2% CaCl2. Mixed @ 14.8#/g w/1.34 yd. Displace w/180 bbls of FW. Plug down @ 9:30 A.M. 08/17/20. Circ 55 sks of cmt to the pits. Set Cameron mandrel hanger through BOP w/120k#. At 5:30 P.M. 08/17/2020, tested csg to 1500# for 30 mins, held OK. FIT to 9.5 PPG EMW. Drilled out with 8 3/4" bit.

Spud Date: 08/14/2020

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jackie Lathan TITLE Regulatory DATE 08/24/20

Type or print name Jackie Lathan E-mail address: jlathan@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff Manager DATE 8/26/2020

Conditions of Approval (if any):