

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30 015-24358
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Aminoil State
8. Well Number 1
9. OGRID Number 217955
10. Pool name or Wildcat Undesignated Delaware

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☒ SWD2. Name of Operator
OGX Resources, LLC3. Address of Operator
Box 2064, Midland, TX 79702

4. Well Location

Unit Letter C : 590 feet from the North line and 1980 feet from the West line
Section 22 Township 26S Range 28E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P. AND A. ☐
CASING/CEMENT JOB ☐

OTHER: Completion of Disposal Well

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Administrative Order SWD-1290, as attached.

Well completed for disposal, perforated from 3408-3460', 3606-3666', 3767-3854', 4302-4370', 9-14-11'.

Well acidized, 500 gals NEFE.

9-23-11: Well fraced with 1428 gals 15% HCL, 59547 gals gel with 105282 # sand. Waiting on injection equipment. *Flowing water to tanks.*

9-28-11: Ran 2 3/8" Arrowset nickel plated tubing/packer to 3348'. Load and tested well to 500 psi for 15 minutes, zero drop off.


Contact OCD to notify MIT testing.

Injection to begin November 2011.


Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE  TITLE Regulatory DATE 11/14/2011

Type or print name Ann Ritchie E-mail address: ann.wtor@gmail.com PHONE: 432 6846381

For State Use OnlyAPPROVED BY:  TITLE COMPLIANCE OFFICER

Conditions of Approval (if any):

