

PathFinder Energy Services, Inc.

Survey Report

EOG RESOURCES, INC.
ROSS DRAW 8 FED #2H
BONE SPRING
Rig:
PathFinder Office Supervisor:
PathFinder Field Engineers:

Page 01/04
Tie-in Date: 06/12/2011
Date Completed: 07/01/2011

Survey Horiz. Reference: WELLHEAD
Ref Coordinates: LAT: 32.3.49.3073 N LON: 103.47.54.8246 W
GRID Reference: NAD27 new mexico east Transverse Mercator
Ref GRID Coord: X: 665662.5000 Y: 387307.9000
North Aligned To: GRID NORTH
Total Magnetic Correction: 7.40° EAST TO GRID
Vertical Section Plane: 172.72
Survey Vert. Reference: 0.00' Kelly Bushing To MSL

Survey Calculations by RX5 V6.03E using Minimum Curvature

Measured Depth (ft)	Incl (deg)	Drift Dir. (deg)	TVD (ft)	Subsea Depth (ft)	Vertical Section (ft)	TOTAL Rectangular Offsets (ft) (ft)		Closure Dist Dir (ft) (deg)		DLS (dg/100ft)	TEMP (F)
TIE-IN TO SURFACE											
0.00	0.00	0.00	0.00	0.00	-0.00	0.00	0.00	0.00@	0.00	0.00	0.00
THE FOLLOWING ARE SINGLE SHOT GYRO SURVEYS											
183.00	0.70	339.50	183.00	183.00	-1.09	1.05 N	0.39 W	1.12@	339.50	0.38	0.00
371.00	0.50	310.20	370.99	370.99	-2.81	2.65 N	1.42 W	3.01@	331.83	0.19	0.00
567.00	0.10	333.80	566.98	566.98	-3.60	3.36 N	2.15 W	3.99@	327.38	0.21	0.00
741.00	0.20	108.30	740.98	740.98	-3.62	3.40 N	1.93 W	3.91@	330.44	0.16	0.00
922.00	0.40	180.00	921.98	921.98	-2.85	2.67 N	1.63 W	3.12@	328.61	0.21	0.00
1106.00	0.90	152.90	1105.97	1105.97	-0.86	0.74 N	0.97 W	1.22@	307.31	0.31	0.00
1297.00	1.30	159.90	1296.93	1296.93	2.67	2.63 S	0.46 E	2.67@	170.11	0.22	0.00
1382.00	1.30	159.90	1381.91	1381.91	4.55	4.44 S	1.12 E	4.58@	165.83	0.00	0.00
THE FOLLOWING ARE PATHFINDER MWD SURVEYS											
1491.00	2.02	167.89	1490.86	1490.86	7.67	7.48 S	1.95 E	7.73@	165.40	0.69	104.64
1674.00	1.32	189.25	1673.79	1673.79	12.90	12.72 S	2.29 E	12.92@	169.80	0.51	108.25
1866.00	0.70	211.92	1865.76	1865.76	15.93	15.89 S	1.31 E	15.95@	175.28	0.38	111.87
2057.00	1.14	214.21	2056.73	2056.73	18.26	18.46 S	0.37 W	18.46@	181.16	0.23	115.48
2248.00	1.06	298.32	2247.71	2247.71	18.65	19.19 S	3.00 W	19.42@	188.88	0.77	115.48
2440.00	1.58	345.69	2439.66	2439.66	14.99	15.78 S	5.22 W	16.62@	198.29	0.61	119.09
2631.00	1.06	289.00	2630.62	2630.62	11.60	12.65 S	7.54 W	14.73@	210.78	0.70	119.09
2822.00	1.23	266.41	2821.58	2821.58	10.68	12.21 S	11.25 W	16.60@	222.67	0.25	119.09
3014.00	1.32	275.38	3013.53	3013.53	10.07	12.13 S	15.51 W	19.69@	231.98	0.11	122.71
3205.00	0.70	330.66	3204.51	3204.51	8.50	10.91 S	18.27 W	21.28@	239.17	0.57	126.32
3397.00	1.06	69.01	3396.49	3396.49	6.99	9.25 S	17.19 W	19.52@	241.72	0.70	126.32
3588.00	2.46	122.01	3587.41	3587.41	9.17	10.79 S	12.06 W	16.18@	228.20	1.05	119.09
3779.00	2.02	136.69	3778.26	3778.26	14.49	15.41 S	6.28 W	16.64@	202.17	0.38	119.09
3892.00	0.88	159.27	3891.22	3891.22	16.94	17.67 S	4.61 W	18.26@	194.61	1.11	119.09
4001.00	0.70	161.03	4000.21	4000.21	18.41	19.08 S	4.09 W	19.52@	192.11	0.17	108.25

30-015-39099

PathFinder Energy Services, Inc.

Survey Report

EOG RESOURCES, INC.
ROSS DRAW 8 FED #2H
BONE SPRING
RIG:

Page 02/04

Measured Depth (ft)	Incl (deg)	Drift Dir. (deg)	TVD (ft)	Subsea Depth (ft)	Vertical Section (ft)	TOTAL Rectangular Offsets (ft) (ft)		Closure Dist (ft)	Dir (deg)	DLS (dg/100ft)	TEMP (F)
4192.00	0.79	164.99	4191.20	4191.20	20.86	21.46 S	3.37 W	21.72@	188.93	0.05	111.87
4383.00	0.97	186.61	4382.18	4382.18	23.73	24.34 S	3.22 W	24.55@	187.53	0.20	115.48
4574.00	0.97	188.54	4573.15	4573.15	26.86	27.54 S	3.64 W	27.78@	187.54	0.02	119.09
4765.00	0.97	34.03	4764.14	4764.14	27.20	27.80 S	2.98 W	27.96@	186.12	0.99	119.09
4956.00	1.14	28.76	4955.11	4955.11	24.45	24.79 S	1.16 W	24.82@	182.68	0.10	122.71
5147.00	1.06	40.27	5146.07	5146.07	21.72	21.78 S	0.90 E	21.80@	177.65	0.12	122.71
5338.00	1.06	24.63	5337.04	5337.04	19.03	18.83 S	2.77 E	19.03@	171.62	0.15	122.71
5529.00	1.23	16.72	5528.00	5528.00	15.65	15.26 S	4.10 E	15.80@	164.96	0.12	126.32
5720.00	1.23	12.15	5718.96	5718.96	11.85	11.29 S	5.12 E	12.40@	155.60	0.05	126.32
5912.00	0.97	8.72	5910.92	5910.92	8.34	7.67 S	5.80 E	9.62@	142.89	0.14	126.32
6103.00	1.23	76.75	6101.89	6101.89	6.57	5.60 S	8.04 E	9.80@	124.86	0.65	126.32
6294.00	0.70	358.79	6292.87	6292.87	5.20	3.96 S	10.01 E	10.77@	111.60	0.67	126.32
6486.00	0.18	290.93	6484.87	6484.87	3.89	2.68 S	9.71 E	10.07@	105.46	0.34	129.94
6676.00	0.18	179.67	6674.87	6674.87	4.05	2.88 S	9.43 E	9.86@	106.96	0.16	133.55
6868.00	0.70	161.91	6866.86	6866.86	5.50	4.29 S	9.80 E	10.69@	113.66	0.28	133.55
7059.00	1.14	163.14	7057.83	7057.83	8.52	7.22 S	10.71 E	12.92@	123.99	0.23	133.55
7251.00	0.62	262.81	7249.82	7249.82	10.40	9.18 S	10.23 E	13.74@	131.89	0.72	133.55
7443.00	0.53	219.48	7441.81	7441.81	11.01	9.99 S	8.64 E	13.21@	139.16	0.23	133.55
7634.00	0.97	197.07	7632.79	7632.79	13.09	12.22 S	7.60 E	14.39@	148.12	0.27	137.17
7826.00	1.49	187.66	7824.75	7824.75	16.98	16.25 S	6.79 E	17.61@	157.32	0.29	137.17
7850.00	3.08	177.73	7848.73	7848.73	17.92	17.20 S	6.77 E	18.49@	158.50	6.80	126.32
7882.00	8.18	175.54	7880.56	7880.56	21.05	20.33 S	6.99 E	21.50@	161.04	15.95	126.32
7914.00	11.87	174.48	7912.07	7912.07	26.62	25.88 S	7.48 E	26.94@	163.88	11.55	129.94
7946.00	14.07	175.01	7943.25	7943.25	33.80	33.03 S	8.13 E	34.02@	166.17	6.89	122.71
7978.00	16.44	178.52	7974.12	7974.12	42.19	41.43 S	8.59 E	42.32@	168.29	7.95	126.32
8010.00	19.35	178.70	8004.57	8004.57	51.97	51.26 S	8.83 E	52.02@	170.23	9.10	126.32
8042.00	23.13	175.54	8034.39	8034.39	63.52	62.83 S	9.44 E	63.54@	171.46	12.34	129.94
8073.00	27.70	174.13	8062.39	8062.39	76.81	76.08 S	10.65 E	76.82@	172.03	14.87	129.94

PathFinder Energy Services, Inc.

Survey Report

EOG RESOURCES, INC.
ROSS DRAW 8 FED #2H
BONE SPRING
RIG:

Page 03/04

Measured Depth (ft)	Incl (deg)	Drift Dir. (deg)	TVD (ft)	Subsea Depth (ft)	Vertical Section (ft)	TOTAL Rectangular Offsets (ft) (ft)		Closure Dist (ft)	Dir (deg)	DLS (dg/100ft)	TEMP (F)
8105.00	31.92	173.16	8090.15	8090.15	92.72	91.88 S	12.42 E	92.72@	172.30	13.27	133.55
8137.00	34.73	172.63	8116.88	8116.88	110.29	109.33 S	14.59 E	110.30@	172.40	8.83	133.55
8169.00	38.25	172.46	8142.60	8142.60	129.32	128.19 S	17.06 E	129.32@	172.42	11.00	133.55
8201.00	41.15	172.81	8167.22	8167.22	149.76	148.46 S	19.68 E	149.76@	172.45	9.09	133.55
8233.00	43.18	173.25	8190.94	8190.94	171.24	169.78 S	22.29 E	171.24@	172.52	6.41	133.55
8265.00	45.37	173.78	8213.85	8213.85	193.57	191.98 S	24.81 E	193.57@	172.64	6.94	137.17
8297.00	47.84	173.87	8235.83	8235.83	216.82	215.09 S	27.31 E	216.82@	172.76	7.72	137.17
8329.00	51.18	172.28	8256.61	8256.61	241.15	239.25 S	30.25 E	241.15@	172.79	11.10	137.17
8361.00	53.46	171.67	8276.17	8276.17	266.47	264.32 S	33.79 E	266.47@	172.72	7.28	137.17
8392.00	53.38	171.67	8294.64	8294.64	291.36	288.95 S	37.39 E	291.36@	172.63	0.26	137.17
8424.00	56.45	172.55	8313.03	8313.03	317.54	314.89 S	40.98 E	317.55@	172.58	9.85	137.17
8456.00	60.59	173.34	8329.74	8329.74	344.83	341.97 S	44.33 E	344.83@	172.61	13.11	137.17
8488.00	64.10	173.60	8344.59	8344.59	373.17	370.12 S	47.55 E	373.17@	172.68	10.99	137.17
8520.00	67.71	173.95	8357.65	8357.65	402.37	399.16 S	50.72 E	402.37@	172.76	11.33	140.78
8552.00	71.14	173.69	8368.90	8368.90	432.32	428.94 S	53.94 E	432.32@	172.83	10.75	140.78
8583.00	74.30	173.51	8378.10	8378.10	461.91	458.35 S	57.24 E	461.91@	172.88	10.21	140.78
8615.00	77.12	173.25	8386.00	8386.00	492.91	489.15 S	60.82 E	492.92@	172.91	8.85	140.78
8647.00	80.90	172.72	8392.10	8392.10	524.32	520.32 S	64.66 E	524.32@	172.92	11.92	140.78
8679.00	83.80	172.46	8396.36	8396.36	556.03	551.77 S	68.75 E	556.04@	172.90	9.10	140.78
8718.00	87.41	172.27	8399.35	8399.35	594.91	590.30 S	73.91 E	594.91@	172.86	9.27	133.55
8910.00	91.45	171.93	8401.26	8401.26	786.85	780.43 S	100.29 E	786.85@	172.68	2.11	137.17
9101.00	91.28	173.16	8396.71	8396.71	977.79	969.76 S	125.07 E	977.79@	172.65	0.65	137.17
9293.00	87.58	173.43	8398.62	8398.62	1169.74	1160.40 S	147.48 E	1169.74@	172.76	1.93	140.78
9484.00	89.16	172.99	8404.05	8404.05	1360.65	1349.98 S	170.05 E	1360.65@	172.82	0.86	144.39
9675.00	92.07	174.04	8402.00	8402.00	1551.60	1539.73 S	191.62 E	1551.60@	172.91	1.62	148.01
9866.00	91.54	177.12	8395.98	8395.98	1742.24	1730.04 S	206.33 E	1742.30@	173.20	1.63	148.01
10055.00	90.92	178.70	8391.93	8391.93	1930.41	1918.86 S	213.22 E	1930.67@	173.66	0.90	151.62
10244.00	91.71	179.14	8387.59	8387.59	2118.26	2107.78 S	216.78 E	2118.90@	174.13	0.48	148.01

PathFinder Energy Services, Inc.

Survey Report

EOG RESOURCES, INC.
ROSS DRAW 8 FED #2H
BONE SPRING
RIG:

Page 04/04

Measured Depth (ft)	Incl (deg)	Drift Dir. (deg)	TVD (ft)	Subsea Depth (ft)	Vertical Section (ft)	TOTAL Rectangular Offsets (ft) (ft)		Closure Dist Dir (ft) (deg)		DLS (dg/100ft)	TEMP (F)
10435.00	86.88	172.99	8389.94	8389.94	2308.77	2298.17 S	229.87 E	2309.63@	174.29	4.09	151.62
10627.00	86.97	171.14	8400.24	8400.24	2500.47	2488.05 S	256.34 E	2501.22@	174.12	0.96	155.24
10818.00	88.72	171.14	8407.42	8407.42	2691.26	2676.63 S	285.74 E	2691.83@	173.91	0.92	151.62
11010.00	89.87	169.21	8409.79	8409.79	2883.04	2865.78 S	318.50 E	2883.43@	173.66	1.17	144.39
11202.00	90.48	169.56	8409.20	8409.20	3074.71	3054.50 S	353.86 E	3074.92@	173.39	0.37	148.01
11393.00	93.21	170.26	8403.05	8403.05	3265.37	3242.43 S	387.31 E	3265.47@	173.19	1.48	151.62
11585.00	94.88	172.19	8389.51	8389.51	3456.81	3431.69 S	416.52 E	3456.87@	173.08	1.33	151.62
11776.00	91.36	173.25	8379.11	8379.11	3647.49	3620.84 S	440.68 E	3647.55@	173.06	1.92	151.62
11957.00	90.66	175.01	8375.92	8375.92	3828.40	3800.85 S	459.19 E	3828.49@	173.11	1.05	148.01
12084.00	91.28	176.85	8373.77	8373.77	3955.18	3927.51 S	468.20 E	3955.32@	173.20	1.53	151.62
12276.00	87.93	174.13	8375.09	8375.09	4146.90	4118.86 S	483.30 E	4147.12@	173.31	2.25	155.24
12467.00	88.72	175.18	8380.68	8380.68	4337.71	4308.95 S	501.08 E	4337.98@	173.37	0.69	158.85
12659.00	91.63	174.48	8380.09	8380.09	4529.55	4500.14 S	518.38 E	4529.90@	173.43	1.56	158.85
12745.00	92.59	175.01	8376.92	8376.92	4615.44	4585.72 S	526.25 E	4615.82@	173.45	1.27	158.85

Measured Depth FT	Incl Angle Deg	Drift Direction Deg	True Vertical Depth	N-S FT	E-W FT	Vertical Section FT	CLOSURE		Dogleg Severity Deg/100
							Distance FT	Direction Deg	
9293.00	87.58	173.43	8398.62	-1160.40	147.48	1169.74	1169.74	172.76	1.93
9484.00	89.16	172.99	8404.05	-1349.98	170.05	1360.65	1360.65	172.82	.86
9675.00	92.07	174.04	8402.00	-1539.73	191.62	1551.60	1551.60	172.91	1.62
9866.00	91.54	177.12	8395.98	-1730.04	206.33	1742.24	1742.30	173.20	1.64
10055.00	90.92	178.70	8391.93	-1918.86	213.22	1930.41	1930.67	173.66	.90
10244.00	91.71	179.14	8387.59	-2107.78	216.78	2118.26	2118.90	174.13	.48
10435.00	86.88	172.99	8389.94	-2298.17	229.87	2308.77	2309.63	174.29	4.09
10627.00	86.97	171.14	8400.24	-2488.05	256.34	2500.47	2501.22	174.12	.96
10818.00	88.72	171.14	8407.42	-2676.63	285.74	2691.26	2691.83	173.91	.92
11010.00	89.87	169.21	8409.79	-2865.78	318.50	2883.04	2883.43	173.66	1.17
11202.00	90.48	169.56	8409.20	-3054.50	353.86	3074.71	3074.92	173.39	.37
11393.00	93.21	170.26	8403.05	-3242.42	387.31	3265.37	3265.47	173.19	1.48
11585.00	94.88	172.19	8389.51	-3431.69	416.52	3456.81	3456.87	173.08	1.33
11776.00	91.36	173.25	8379.11	-3620.84	440.68	3647.49	3647.55	173.06	1.92
11957.00	90.66	175.01	8375.92	-3800.85	459.19	3828.40	3828.49	173.11	1.05
12084.00	91.28	176.85	8373.77	-3927.51	468.20	3955.18	3955.32	173.20	1.53
12276.00	87.93	174.13	8375.09	-4118.86	483.30	4146.90	4147.12	173.31	2.25
12467.00	88.72	175.18	8380.68	-4308.95	501.08	4337.71	4337.98	173.37	.69
12659.00	91.63	174.48	8380.09	-4500.14	518.38	4529.55	4529.90	173.43	1.56
57' RIGHT, 12.87' BELOW									
12745.00	92.59	175.01	8376.92	-4585.72	526.25	4615.44	4615.82	173.45	1.27
STRAIGHT-LINE PROJECTION TO BIT @ TD									
12800.00	92.59	175.01	8374.44	-4640.46	531.03	4670.34	4670.74	173.47	.00

COMPLETED WELL SKETCH

DEPTH (ft)	MARKERS (KB)	LITHOLOGY	OGRID: API: 30-015-39099 AFE: 104736 SPUD: 6/9/11 @ 20.30 hrs FRR: 7/4/11 @ 11.00 hrs RIG: Cactus #123	Ross Draw 8 Federal #2H Wildcat (Bone Spring) Field Eddy County, New Mexico	SURF: 330' FNL & 2240' FEL LOC: Sec. 8 SURVEY: T-26-S, R-31-E GL: 3286.1' KB: 3316.1' ZERO: 30.0' AGL	HOLE SIZE	MW (ppg)	MUD	BHST (°F)	LOT (ppg)	EVALUATION
1,000'				20" Conductor @ 130'		17-1/2"	8.4				
2,000'	Rustler - 1375' T / Salt - 1760'	Salt		Surface Casing @ 1,428' 13-3/8" 54 5# J-55 STC Cement w/ 750 sx Class C (13.5 ppg, 1 73 yld), followed by 300 sx Class C + 1.0% CaCl2 (14 8 ppg, 1 33 yld) Bump plug w/ 1032 psi and circ 550 sx to surface		10.0		FW	86	N/A	
3,000'	B / Salt - 3790'					12-1/4"		Brine			
4,000'	Lamar - 4000' Bell Canyon - 4030'			Intermediate Casing @ 3,943' 9-5/8", 40#, J-55, LT&C Cement w/ 825 sx Class C + 2.0% SMS + 10% Salt + 1.2% R-3 + 0.25 pps Celloflake + 0.005 pps Static Free (12 7 ppg, 2 19 yld), followed by 200 sx Class C + 0.60% FL-62 + 0.50% CD-32 + 0.15% SMS (14 8 ppg, 1 332 yld) Bump plug w/ 1750 psi, but did not circ cement		10.2				NA	
5,000'	Cherry Canyon - 4940'			Perforations Measured Depth 8808, 8863, 8912, 8964, 9011, 9068, 9120, 9172, 9224, 9276, 9326, 9380, 9432, 9484, 9538, 9588, 9640, 9694, 9744, 9796, 9842, 9900, 9952, 10000, 10056, 10108, 10160, 10212, 10264, 10316, 10370, 10420, 10472, 10530, 10576, 10628, 10680, 10732, 10784, 10836, 10890, 10940, 10992, 11050, 11096, 11148, 11198, 11252, 11304, 11356, 11408, 11460, 11512, 11564, 11616, 11668, 11720, 11772, 11824, 11876, 11928, 11980, 12032, 12084, 12136, 12188, 12240, 12292, 12344, 12396, 12448, 12500, 12552, 12604				117			
6,000'	Brushy Canyon - 6270'					8-3/4"	8.4				N/A
7,000'				Cement KO Plug 7600' - 8200' 350 sx Class H + 1.20% CD-32 + 0.14% R-3	Production Casing @ 12,786' MD, 8374' TVD 5-1/2" 20# HCP-110 NSCC Cement w/ 175 sx 60/40 0 Class C + 15.0 pps BA-90 + 4.0% MPA-5 + 3.0% SMS + 5.0% A-10 + 1.0% BA-10A + 0.80% ASA-301 + 2.8% R-21 + 8.0 pps LCM-1 (10.8 ppg, 3.677 yld), followed by 500 sx 50.50.10 Class H + 0.80% FL-32 + 0.30% ASA-301 + 0.50% SMS + 2.0% Salt + 0.60% R-21 + 3.0 pps LCM-1 + 0.25 pps Celloflake (11.8 ppg), followed by 1200 sx 50/50.2 Class H + 0.65% FL-52 + 0.45% CD-32 + 0.15% SMS + 2.0% Salt (14.2 ppg, 1.277 yld). Bump plug w/ 1500 psi. Did not circ cement						
8,000'	Bone Spring Lime - 7960'			Cement Plug 9032' - 9300' (Tag @ 9032') 150 sx Class H + 1.2% CD-32 + 0.10% R-3		9.3		WBW			
9,000'	1st Bone Spring Sand - 8920' Bone Spring 2 Carb - 9280'			Pilot Hole TD @ 9,300'							BHC Sonic / GR-HRLA-MSFL / HNGS-CNL-LDT w/ Pe Mud Log
PTD - -9,300'											
						Drig Eng:		R Willett			
						Date:		5/16/2012			