

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
May 27, 2004

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-33957
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. E-5313
7. Lease Name or Unit Agreement Name: OPL Legend State
8. Well Number 1
9. OGRID Number 157984
10. Pool name or Wildcat Undsq. Logan Draw Morrow

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other

RECEIVED

2. Name of Operator

Occidental Permian Limited Partnership

OCT 04 2005

3. Address of Operator

P.O. Box 50250 Midland, TX 79710-0250

GOOD-ARTESIA

4. Well Location

Unit Letter F : 1650 feet from the north line and 1980 feet from the west line

Section 10 Township 17S Range 27E NMPM County Eddy

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3399'

Pit or Below-grade Tank Application ☐ or Closure ☐

Pit type _____ Depth to Groundwater _____ Distance from nearest fresh water well _____ Distance from nearest surface water _____

Pit Liner Thickness: _____ mil Below-Grade Tank: Volume _____ bbls; Construction Material _____

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

See Attachment

I hereby certify that the information above is true and complete to the best of my knowledge and belief. I further certify that any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines ☐ , a general permit ☐ or an (attached) alternative OCD-approved plan ☐

SIGNATURE David Stewart TITLE Sr. Regulatory Analyst DATE 10/2/05

Type or print name David Stewart

E-mail address: david_stewart@oxy.com
Telephone No. 432-685-5717

For State Use Only

FOR RECORDS ONLY

APPROVED BY _____ TITLE _____ DATE OCT 04 2005

Conditions of Approval, if any:

OXY LEGEND STATE #1

09/02/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/03/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS

09/04/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/05/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/06/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/07/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/08/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS. DISPLACED HOLE WITH 10#
BRINE AT 5000'

09/09/2005 CMIC: DODSON
DRILLED TO 5598' AND BIT TORQUED. DROPPED TOTCO AND TOO. CHANGED OUT BIT.
TBIH WITH BIT AND BHA. WASHING TO BOTTOM AT REPORT TIME.

09/10/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/11/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/12/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/13/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/14/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/15/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/16/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/17/2005 CMIC: DODSON
DRILLED TO 7940'. DROPPED TOTCO AND TOO. TRIPPED CHECKED DC'S AND FOUND
ONE CRACKED BOS. CHANGED OUT BIT AND BHA. TBIH WITH BIT AT REPORT TIME.

09/18/2005 CMIC: DODSON
FTIH WITH BIT AND BHA. WASHED 30' TO BOTTOM. DRILLING AHEAD WITH NO
PROBLEMS.

09/19/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/20/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/21/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/22/2005 CMIC: DODSON
DRILLING AHEAD WITH NO PROBLEMS.

09/23/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/24/2005 CMIC: DODSON
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/25/2005 CMIC: DOLAHAN
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/26/2005 CMIC: DOLAHAN
DRILLING AHEAD AT REPORT TIME WITH NO PROBLEMS.

09/27/2005 CMIC: DOLLAHAN

DRILLED TO T.D. OF 9217'. CIRCULATED AND PUMPED SWEEP. DROPPED TOTCO. TOO H WITH BIT AND BHA. SLM- 9217'. R.U. LOGGERS. RIH WITH LOGS. LTD- 9217'. LOGGING AT REPORT TIME.

09/28/2005 CMIC: DOLLAHAN

FINISHED RUNNING LOGS. R.D. LOGGERS. TIH WITH BIT AND BHA. WASHED 30' TO BOTTOM. UNLOADED AND RACKED 5 1/2" CASING. POOH AND L.D. D.P. AND DC'S. R.U CASING CREW. HELD SAFETY MEETING. RUNNING 5 1/2" CASING AT REPORT TIME.

09/29/2005 CMIC: DOLLAHAN

FRIH WITH 5 1/2" CASING AND SET AT 9217'. CLEARED CASING WITH RIG PUMP. R.U. HOWCO. CEMENTED WITH 525SX INTERFILL H WITH 1/4# FLOCELE. TAILED IN WITH 140 SX SUPER H WITH .5% HALAD-344, 5# GILSONITE, .2% HR-7, .4% CFR-3 AND 1# SALT. DISPLACED CEMENT WITH F.W. DID NOT BUMP PLUG. CHECKED FLOATS AND HELD O.K. R.D. HOWCO. P.U. BOP AND SET SLIPS. CUT OFF CASING. NU 11" 5-M BY 7 1/16" 5-M "C" SECTION. TESTED SEALS TO 5000#. O.K. WOC 8 HOURS AND RAN TEMP. SURVEY. SHOWED TOC AT 5050'. TAGGED UP INSIDE CASING AT 7899'. JETTED AND CLEANED PITS. RELEASED RIG AT 0200 HOURS MST 9-29-05. FINAL REPORT- WOCU.