

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-40778
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Devon Energy Production Company, L.P.		6. State Oil & Gas Lease No.
3. Address of Operator 333 W. Sheridan, Oklahoma City, OK 73102		7. Lease Name or Unit Agreement Name Peridot 13 State
4. Well Location Unit Letter H: 1475 feet from the north line and 1245 feet from the east line Section 12 Township 19S Range 29E NMPM Eddy County		8. Well Number 3H
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3398' GL		9. OGRID Number 6137
		10. Pool name or Wildcat Turkey Track; Bone Spring

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: Completion Report ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/18/2013 - 09/09/2013

MIRU. Ran CBL from 7650 to Surface. Tested casing to 1500 psi for 30 min. OK. Started in hole with TCP guns. Perforated 2nd Bone Spring; 12221' - 16,780', 300 holes. Frac'd 12221 - 16,780' in 10 Stages. Frac Totals: 30K gals 15% HCL, 115K# 30/50 sd, 1,675K # 20/40 sd, 415K # 20/40 SB prop. Turn well over to production.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Patti Riechers TITLE: Regulatory Specialist DATE: 10/08/2013

Type or print name Patti Riechers E-mail address: patti.riechers@dmn.com PHONE: 405-228-4248

For State Use Only

APPROVED BY: R. Dade TITLE: Dist. Engineer DATE: 10/15/2013
Conditions of Approval (if any):