

District I
1625 N. French Dr., Hobbs, NM 88240
District II
811 S. First St., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals & Natural Resources

Form C-104
Revised August 1, 2011

Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Submit one copy to appropriate District Office

☒ AMENDED REPORT

I. REQUEST FOR ALLOWABLE AND AUTHORIZATION TO TRANSPORT

¹ Operator name and Address Devon Energy Production Company, L.P. 333 W. Sheridan Avenue Oklahoma City, Oklahoma 73102		² OGRID Number 6137
		³ Reason for Filing Code/ Effective Date NW/09/05/2013
⁴ API Number 30 - 015-40748	⁵ Pool Name Paduca; Bone Spring	
⁷ Property Code 39469	⁸ Property Name Cotton Draw 15 Fed Com	⁶ Pool Code 96641
		⁹ Well Number 2H

II. ¹⁰ Surface Location

UI or lot no. B	Section 15	Township 25S	Range 31E	Lot Idn	Feet from the 330	North/South line North	Feet from the 2030	East/West line East	County Eddy
--------------------	---------------	-----------------	--------------	---------	----------------------	---------------------------	-----------------------	------------------------	----------------


¹¹ Bottom Hole Location

UI or lot no. N	Section 15	Township 25S	Range 31E	Lot Idn	Feet from the 302	North/South line South	Feet from the 1681	East/West line West	County Eddy
--------------------	---------------	-----------------	--------------	---------	----------------------	---------------------------	-----------------------	------------------------	----------------

¹² Lse Code J	¹³ Producing Method Code	¹⁴ Gas Connection Date	¹⁵ C-129 Permit Number	¹⁶ C-129 Effective Date	¹⁷ C-129 Expiration Date
-----------------------------	-------------------------------------	-----------------------------------	-----------------------------------	------------------------------------	-------------------------------------

III. Oil and Gas Transporters

¹⁸ Transporter OGRID	¹⁹ Transporter Name and Address	²⁰ O/G/W
020445	Plains Marketing P.O. Box 4648 Houston, TX 77210	O
036785	DCP Midstream P.O. Box 50020 Midland, TX 79710-0020	G



IV. Well Completion Data

²¹ Spud Date 6/13/13	²² Ready Date 9/05/13	²³ TD 15475' 10397'	²⁴ PBTD 15436'	²⁵ Perforations 11270 - 15402'	²⁶ DHC, MC
²⁷ Hole Size 17 1/2"	²⁸ Casing & Tubing Size 13 3/8"	²⁹ Depth Set 725'	³⁰ Sacks Cement 850 sx CI C; Circ 489 sx		
12 1/4"	9 5/8"	4220'	1465 sx CI C; Circ 597 sx		
8 3/4"	5 1/2"	15462'	2415 sx CI H, 1 st stage; Circ 84 sx 450 sx CI C, 2 nd Stage, TOC @ 2926'		

V. Well Test Data

³¹ Date New Oil 9/05/13	³² Gas Delivery Date	³³ Test Date 9/11/13	³⁴ Test Length 24	³⁵ Tbg. Pressure	³⁶ Csg. Pressure 810 psi
³⁷ Choke Size	³⁸ Oil 490 bbls	³⁹ Water 940 bbls	⁴⁰ Gas 912 mcf		⁴¹ Test Method

⁴² I hereby certify that the rules of the Oil Conservation Division have been complied with and that the information given above is true and complete to the best of my knowledge and belief. Signature: <i>Patti Riechers</i>		OIL CONSERVATION DIVISION Approved by: <i>T. C. Shepard</i> Title: "Geologist" Approval Date: <i>11/15/2013</i>	
Printed name: Patti Riechers			
Title: Regulatory Specialist			
E-mail Address: Patti.riechers@dmv.com			
Date: 10/09/2013	Phone: 405-228-4248	Report to detail when applicable Report gas connect or exception	



Perforation Summary

District		County		Field Name		Project Group		State/Province							
PERMIAN BASIN		EDDY		PADUCA		DELAWARE BASIN		NM							
Surface Legal Location		API/UWI		Latitude (°)		Longitude (°)		Ground Elev MSL (ft)		KB - Ground Level (ft)		Orig KB Elevation (ft)		Tubing Head Elevation (ft)	
SEC15 T2S5 R31E		3001540748		32° 8' 12.41" N		103° 45' 49.58" W		3,383.50		28.00		3,411.50			
Date	Zone	Top (ftKB)	Top (TVD) (ftKB)	Btm (ftKB)	Btm (TVD) (ftKB)	Current Status	Carrier Des	Gun Size (in)	Charge Type	Chg Sz (g)	Shot Dens (shots/ft)	Phasing (°)	Conveyance Method		
8/1/2013	BONE SPRING 2ND, ST01	11,270.0	10,371.1	11,272.0	10,371.0	RECEIVED OCT 23 2013 NMOCD ARTESIA		3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,340.0	10,369.3	11,342.0	10,369.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,410.0	10,367.9	11,412.0	10,367.9			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,480.0	10,367.4	11,482.0	10,367.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,550.0	10,367.5	11,552.0	10,367.5			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,620.0	10,367.4	11,622.0	10,367.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,690.0	10,368.2	11,692.0	10,368.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,760.0	10,369.7	11,762.0	10,369.8			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,830.0	10,371.6	11,832.0	10,371.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,900.0	10,373.9	11,902.0	10,374.0			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	11,970.0	10,376.1	11,972.0	10,376.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
8/1/2013	BONE SPRING 2ND, ST01	12,040.0	10,377.8	12,042.0	10,377.8			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,110.0	10,378.8	12,112.0	10,378.8			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,180.0	10,379.4	12,182.0	10,379.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,320.0	10,381.5	12,322.0	10,381.6			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,390.0	10,382.9	12,392.0	10,382.9			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,460.0	10,383.7	12,462.0	10,383.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,530.0	10,384.2	12,532.0	10,384.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,600.0	10,384.9	12,602.0	10,384.9			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,670.0	10,385.7	12,672.0	10,385.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,740.0	10,386.3	12,742.0	10,386.3			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,810.0	10,387.1	12,812.0	10,387.1			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,880.0	10,388.1	12,882.0	10,388.1			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	12,950.0	10,388.5	12,952.0	10,388.5			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	13,020.0	10,388.2	13,022.0	10,388.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	13,090.0	10,386.8	13,092.0	10,386.8			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/31/2013	BONE SPRING 2ND, ST01	13,195.0	10,383.4	13,197.0	10,383.3			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	13,230.0	10,382.5	13,232.0	10,382.5			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	13,300.0	10,381.6	13,302.0	10,381.5			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	13,370.0	10,381.4	13,372.0	10,381.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	13,440.0	10,381.7	13,442.0	10,381.7		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,510.0	10,382.3	13,512.0	10,382.3		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,580.0	10,382.9	13,582.0	10,382.9		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,650.0	10,383.0	13,652.0	10,383.0		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,720.0	10,383.7	13,722.0	10,383.7		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,790.0	10,384.5	13,792.0	10,384.5		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,860.0	10,384.7	13,862.0	10,384.7		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	13,930.0	10,384.1	13,932.0	10,384.1		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	14,000.0	10,384.0	14,002.0	10,384.0		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			
7/30/2013	BONE SPRING 2ND, ST01	14,070.0	10,384.9	14,072.0	10,385.0		3 1/8	SHAPED	21.5	6.0	60	WIRELINE			



COTTON DRAW 15 FED 2H

WEST UNRESTRICTED

Perforation Summary

District		County		Field Name		Project Group		State/Province							
PERMIAN BASIN		EDDY		PADUCA		DELAWARE BASIN		NM							
Surface Legal Location		API/UWI		Latitude (°)		Longitude (°)		Ground Elev MSL (ft)		KB - Ground Level (ft)		Orig KB Elevation (ft)		Tubing Head Elevation (ft)	
SEC15 T25S R31E		3001540748		32° 8' 12.41" N		103° 45' 49.58" W		3,383.50		28.00		3,411.50			
Date	Zone	Top (ftKB)	Top (TVD) (ftKB)	Btm (ftKB)	Btm (TVD) (ftKB)	Current Status	Carrier Des	Gun Size (in)	Charge Type	Chg Sz (g)	Shot Dens (shots/ft)	Phasing (%)	Conveyance Method		
7/30/2013	BONE SPRING 2ND, ST01	14,140.0	10,386.6	14,142.0	10,386.6			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	14,210.0	10,388.4	14,212.0	10,388.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/30/2013	BONE SPRING 2ND, ST01	14,280.0	10,389.6	14,282.0	10,389.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,350.0	10,390.2	14,352.0	10,390.3			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,420.0	10,390.4	14,442.0	10,390.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,490.0	10,390.7	14,492.0	10,390.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,560.0	10,390.7	14,562.0	10,390.7			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,630.0	10,390.6	14,632.0	10,390.6			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,700.0	10,391.4	14,702.0	10,391.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,770.0	10,393.2	14,772.0	10,393.2			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,840.0	10,395.0	14,842.0	10,395.0			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,910.0	10,396.0	14,912.0	10,396.0			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	14,980.0	10,396.4	14,982.0	10,396.4			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	15,050.0	10,397.9	15,052.0	10,398.0			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/29/2013	BONE SPRING 2ND, ST01	15,100.0	10,399.0	15,102.0	10,399.1			3 1/8	SHAPED	21.5	6.0	60	WIRELINE		
7/26/2013	BONE SPRING 2ND, ST01	15,190.0	10,400.0	15,192.0	10,400.1			3 1/8	SHAPED	21.5	6.0	60	TUBING		
7/26/2013	BONE SPRING 2ND, ST01	15,260.0	10,400.9	15,262.0	10,400.9			3 1/8	SHAPED	21.5	6.0	60	TUBING		
7/26/2013	BONE SPRING 2ND, ST01	15,330.0	10,400.9	15,332.0	10,400.9			3 1/8	SHAPED	21.5	6.0	60	TUBING		
7/26/2013	BONE SPRING 2ND, ST01	15,400.0	10,399.9	15,402.0	10,399.8			3 1/8	SHAPED	21.5	6.0	60	TUBING		