

30-015-28960
SANDTANK 32 STATE COM # 1

- 6/29/15 - 1. MIRU WSU. REVERSE UNIT AND ASSOCIATED EQUIPMENT. INSTQALL BOP, RIH WITH BIT, DRILL COLLARS AND TBG.
- 7/3/15 - 2. DRILL OUT AND CLEAN OUT PLUGS TO 10,000'.
- 9/28/15 - 3. SET CIBP @ 10,000' WITH 35' CEMENT. PBD @ 9965'.
4. PERFORATE WOLFCAMP AND CISCO FORMATIONS AS FOLLOWS: 8472' - 8488' 64 HOLES, 8552' - 8556' 16 HOLES, 8640' - 8654' 56 HOLES, 8734' - 8748' 56 HOLES, 8760' - 8805' 180 HOLES, 8858' - 8879' 80 HOLES, 9332' - 9350' 72 HOLES, 9356' - 9370' 56 HOLES, 9550' - 9680' 360 HOLES, 9852' - 9858' 24 HOLES.
5. RIH WITH 5 1/2" NICKEL PLATED PKR, ON/PFF TOOL AND 2 7/8" P;ASTIC COATED TBG. PUMP PKR FLUID CONTAINING CORROSION INHIBITOR, BIOSIDE AND OXYGEN SCAVENGER DOWN ANULUS. SET PKR @ 8391'.
6. ACIDIZE PERFS WITH 5000 GALS 15% HCL ACID.
- 10/6/15 - 7. NOTIFY OCD TO WITNESS MIT TEST. CHART OF TEST GIVEN TO RICHARD INGE.
8. PREP TO START WATER DISPOSAL PER SWD-1552. PRESSURE TO BE LIMITED TO 1660 PSI.

Amended attachment to C103 received
10-9-15 and dated 10-6-15 by operator.
Dates of procedure have been added.