

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II - (575) 748-1283

811 S. First St., Artesia, NM 88203

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87412

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

OIL CONSERVATION DIVISION
ARTESIA DISTRICT
NOV 03 2016
RECEIVED

OIL CONSERVATION DIVISION

220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-43756
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name JANIE CONNER 13 24S 28E RE
8. Well Number 221H
9. OGRID Number 228937
10. Pool name or Wildcat PIERCE CROSSING;WOLFCAMP,NW (GAS)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 2976' GR

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well Gas Well Other

2. Name of Operator
MATADOR PRODUCTION COMPANY

3. Address of Operator
5400 LBJ FREEWAY, STE 1500, DALLAS, TX 75240

4. Well Location
Unit Letter A : 379 feet from the NORTH line and 330 feet from the EAST line
Section 14 Township 24S Range 28E NMPM County EDDY

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

- PERFORM REMEDIAL WORK
- TEMPORARILY ABANDON
- PULL OR ALTER CASING
- DOWNHOLE COMMINGLE
- CLOSED-LOOP SYSTEM
- OTHER:
- PLUG AND ABANDON
- CHANGE PLANS
- MULTIPLE COMPL

SUBSEQUENT REPORT OF:

- REMEDIAL WORK
- COMMENCE DRILLING OPNS.
- CASING/CEMENT JOB
- OTHER: Frac/prod.
- ALTERING CASING
- P AND A

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

07/15/2016 Open well & test csg to 9800 psi. Test good.
 07/15 - 07/30/2016 Perf & frac WC formation in 23 stages; 6 clusters/5 holes per@ 0.40" w/13,256,070 lbs sand.
 08/01 - 08/05/2016 Mill out plugs
 08/6 - 08/10/2016 Recovering load water.
 08/10/2016 Turn over to production.
 TVD: 10742'; MD: 16043'

Length of csg PT?

Spud Date:

5/21/2016

Rig Release Date:

07/01/2016

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Ava Monroe

TITLE Sr. Engineering Tech

DATE 10/23/2016

amonroe@matadorresources.com

Type or print name Ava Monroe

E-mail address:

PHONE:972-271-5218

For State Use Only

APPROVED BY:

Karen Sharp

TITLE *Bus Oper Spec Adv*

DATE 11-10-16

Conditions of Approval (if any):