

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Oil Cons.
N.M. DIV-Dist. 2
1301 W. Grand Avenue
Artesia, NM 88210

FORM APPROVED
OMB No. 1004-0135
Expires November 30, 2000

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

| | | |
|--|---|---|
| 1. Type of Well <input type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other Plug & Abandon | | 5. Lease Serial No. NMLC028731A |
| 2. Name of Operator Marbob Energy Corporation | | 6. If Indian, Allottee or Tribe Name |
| 3a. Address P.O. Box 227 Artesia, NM 88211-0227 | 3b. Phone No. (include area code) 505-748-8803 | 7. If Unit or CA/Agreement, Name and/or No. |
| 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 660' FSL & 1934' FEL of Section 15-T17S-R29E Unit 0, SWSE | | 8. Well Name and No. M. Dodd A #21-Y |
| | | 9. API Well No. 30-015-02991 |
| | | 10. Field and Pool, or Exploratory Area Grayburg |
| | | 11. County or Parish, State Eddy Co., NM |

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

| TYPE OF SUBMISSION | TYPE OF ACTION | | | |
|---|---|--|--|---|
| <input type="checkbox"/> Notice of Intent | <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input checked="" type="checkbox"/> Subsequent Report | <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Final Abandonment Notice | <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input type="checkbox"/> Other |
| | <input type="checkbox"/> Change Plans | <input checked="" type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | |
| | <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompletable horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

6-6-2003 - Moved in pulling unit and plugging equipment and rigged up same. Bled well down. POOH with rods and pump. Shut well in for night.
6-7-9-2003 - Nippled down wellhead and nipped up BOP. Rigged up floor and tubing equipment. POOH with tubing. Tallied tubing - had 105 joints of 2-3/8" tubing. RIH with 69 joints of tubing. Spotted 50 sacks Class C Neat cement at 2208'. POOH with 40 joints. Shut well in for night.
6-10-2003 - RIH with tubing - did not tag. Spotted 50 sacks Class C Neat cement at 2208'. POOH with 60 joints. WOC 4 hours. RIH with tubing - did not tag. POOH with 20 joints. Shut well in for night.
6-11-2003 - RIH with tubing - did not tag. Spotted 50 sacks Class C Neat cement at 2208'. POOH with 40 joints. WOC 4 hours. RIH with tubing - did not tag. Spotted 50 sacks Class C Neat cement. POOH with 40 joints. Shut well in for night. WOC.
6-12-2003 - RIH with tubing - did not tag. Pumped 2 bags LCM and spotted 50 sacks Class C Neat cement at 2208'. POOH with 40 joints. Shut well in for night. WOC.

14. I hereby certify that the foregoing is true and correct
Name (Printed/Typed)

Rusty Klein

Signature

[Signature]

CONTINUED ON NEXT PAGE:

Title Agent for BCM & Associates

Date June 19, 2003

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Office

APPROVED

JUN 23 2003

LES BABYAK
PETROLEUM ENGINEER

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

MARBOB ENERGY CORPORATION
M. Dodd A #21-Y
Section 15-T17S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:


6-13-2003 - RIH with tubing and tagged plug at 2068'. POOH with tubing and unplugged tubing. RIH with tubing to 2060'. Pumped 130 bbls plugging mud. Pulled up hole to 896'. Shut well in for night.

6-14-16-2003 - RIH with tubing - did not tag. Spotted 50 sacks Class C Neat cement at 896'. POOH with tubing. WOC 4 hours. RIH with tubing - did not tag. Spotted 50 sacks Class C Neat cement at 896'. POOH with tubing. Shut well in for night. WOC.

6-17-2003 - RIH with tubing and tagged plug at 788'. Circulated hole with plugging mud. Spotted 50 sacks Class C Neat cement at 788'. POOH with tubing. WOC 4 hours. RIH with tubing - cement still soft. POOH with tubing and cleaned cement out of last joint. Shut well in for night. WOC.

6-18-2003 - RIH with tubing and tagged plug at 620'. Circulated hole with plugging mud. Pulled up hole to 448'. Spotted 50 sacks Class C Neat cement. POOH with tubing. WOC 4 hours. RIH with tubing - cement still soft. POOH with tubing. WOC 1 hour. RIH with tubing - cement still soft. POOH with tubing. Shut well in for night. WOC.

6-19-2003 - RIH with tubing and tagged plug at 342'. POOH with tubing. Rigged down tubing equipment and floor. Nippled down BOP. RIH with 2 joints tubing. Circulated 60 sacks Class C Neat cement from 60' to surface and up 13-3/8" casing. POOH with tubing. Cut off wellhead. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 6-18-2003.



Rusty Klein
Agent for BCM & Associates
June 19, 2003