


DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505



WELL API NO. 30-015-32647
Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
State Oil & Gas Lease No. L-1899-7
Lease Name or Unit Agreement Name Esperanza 14 State Com
Well No. 2
Pool name or Wildcat Burton Flat Morrow

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	
Name of Operator Mewbourne Oil Company 14744	
Address of Operator PO Box 5270, Hobbs, NM 88241	
Well Location Unit Letter <u>E</u> <u>1830</u> Feet From The <u>North</u> Line and <u>660</u> Feet From The <u>West</u> Line Section <u>14</u> Township <u>21S</u> Range <u>27E</u> NMPM <u>Eddy</u> County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3241' GL	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ANBANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

04-25-03...Spud 17 1/2" hole. TD'ed @ 425'. Ran 425' of 13 3/8" 48# H-40 ST/C csg. Cemented w/ 200 sks 65/35/6 'C' Poz w/ additives. Mixed @ 12.4 #/g & 2.01 yd. Tailed w/ 200 sks 'C' w/ 2% CaCl<sub>2</sub>. Mixed @ 14.8 #/g & 1.34 yd. Circl 45 sks to pit. WOC 18 hrs. Test BOP to 500 psi. OK. Drill out w/ 12 1/4" bit.

05-01-03...TD'ed 12 1/4" hole @ 2608'. Ran 2608' of 8 5/8" 32# J-55 ST/C csg. Cemented w/ 200 sks Thic-Set 'H'. Mixed @ 14.6 #/g & 1.52 yd. 1000 sks 65/35/6 'C' Poz w/ additives. Mixed @ 12.4 #/g & 2.09 yd. Tailed w/ 200 sks 'C' w/ 2% CaCl<sub>2</sub>. Mixed @ 14.8 #/g & 1.34 yd. Circl 200 sks to pit. WOC 18 hrs. Test BOP to 2000 psi. OK. Drilled out w/ 7 7/8" bit. Will test BOP equipment with 3rd party on trip before Wolfcamp.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE [Signature] TITLE District Manager DATE 06-19-03

TYPE OR PRINT NAME N.M. Young TELEPHONE NO. 505-393-5905

(This space for State Use)

APPROVED BY [Signature] TITLE District Supervisor DATE JUL 02 2003

CONDITIONS OF APPROVAL, IF ANY: