

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87401
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

JAN 28 2019

STATE CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505
DISTRICT II-ARTESIA O.C.D.

WELL API NO. 30-015-44660
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Rustler Breaks 26/23 W0ML Fee Com
8. Well Number 2H
9. OGRID Number 14744
10. Pool name or Wildcat Purple Sage; Wolfcamp (gas)
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 2969' GL

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
Mewbourne Oil Company

3. Address of Operator
PO Box 5270, Hobbs NM 88241

4. Well Location
Unit Letter D : 210 feet from the North line and 420 feet from the West line
Section 35 Township 24S Range 28E NMPM Eddy County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☒
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

01/16/19

Spud 17 1/2" hole @ 690'. Ran 675' of 13 3/8" 54.5# J55 ST&C Csg. Cemented with 375 sks Class C w/additives. Mixed @ 13.5#/g w/1.76 yd. Tail w/200 sks Class C w/0.5% CaCl2. Mixed @ 14.8#/g w/1.33 yd. Displaced w/95 bbls of FW. Plug down @ 2:15 AM 01/17/19. Circ 143 sks of cmt to the pit. Test BOPE to 5000# & Annular to 3500#. At 2:30 A.M. 01/18/19, tested csg to 1500#, held OK. FIT test to 10.5 PPG EMW. Drilled out with 12 1/4" bit.

01/19/19

TD'd 12 1/4" hole @ 3000'. Ran 2630' of 9 5/8" 40# HCL80 LT&C Csg. Cemented with 475 sks Class C w/additives. Mixed @ 12.5#/g w/2.06 yd. Tail w/200 sks Class C w/0.1% retarder. Mixed @ 14.8#/g w/1.33 yd. Displaced w/196 bbls FW. Plug down @ 3:15 PM 01/19/19. Circ 149 sks of cmt to the pits. Set Cameron mandrel hanger through BOP w/90k#. At 11:45 P.M. 01/19/19, tested csg to 1500#, held OK. FIT test to EMW of 10.0 PPG. Drilled out with 8 3/4" bit.

Spud Date: 01/16/19

Rig Release Date:

ENTERED
1-30-19

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE R. Caballero TITLE Regulatory DATE 1/22/19

Type or print name Ruby Caballero E-mail address: rcaballero@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff mg. DATE 1/30/19
Conditions of Approval (if any):