

Submit 1 Copy To Appropriate District Office  
District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87401  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

RECEIVED State of New Mexico  
Energy, Minerals and Natural Resources

"Amended Report"

Form C-103  
Revised July 18, 2013

NOV 14 2019  
CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505  
DISTRICT IV-ARTESIA

WELL API NO. 30-005-64334
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Hellcat
8. Well Number 2H
9. OGRID Number 328666
10. Pool name or Wildcat Twin Lake; San Andres
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3938 GR

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator  
Tamaroa Operating, LLC

3. Address of Operator  
PO Box 866937, Plano Tx, 75086-6937

4. Well Location  
Unit Letter H : 2310 feet from the N line and 990 feet from the E line  
Section 25 Township 8S Range 28E NMPM Chaves County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐  
CLOSED-LOOP SYSTEM ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐  
OTHER: Well Complete ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date

9/19/19: Install Frack Head and MIRU Cudd Services, test 5 1/2" casing 1000 psi 30 min, OK. Breakdown Toe and acidze w/ 2500 gals NEFE acid.

10/1 to 10/6/19: Frack well, 18 stages from 2900' to 7135'. 1,924,014 lbs sand and 41,080 FW gel 10/9 to

10/16/19: Drill out stage plugs and flow well

10/22 to 10/23/19: Run PC pump and 2 7/8" tubing to 2674'. Run rods and Rotor and start pumping load.

Spud Date:

June 13, 2019

Rig Release Date:

July 16, 2019

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

*[Signature]*

TITLE

Consultant

DATE

November 12, 2019

Type or print name

Phelps White

E-mail address:

pwiv@zianet.com

PHONE:

575 626 7660

For State Use Only

APPROVED BY:

*[Signature]*

TITLE

AO/E

DATE

11/14/19

Conditions of Approval (if any):