

District I - (575) 393-6161

1625 N. French Dr., Hobbs, NM 88240

District II - (575) 748-1283

811 S. First St., Artesia, NM 88210

District III - (505) 334-6178

1000 Rio Brazos Rd., Aztec, NM 87410

District IV - (505) 476-3460

1220 S. St. Francis Dr., Santa Fe, NM

87505

RECEIVED

FEB 03 2020

EMNRD-OCD ARTESIA

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.
Santa Fe, NM 87505Form C-103
Revised July 18, 2013WELL API NO.
30-015-46337

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
Styx 17 WOPA Fee

8. Well Number 1H

9. OGRID Number 14744

10. Pool name or Wildcat
Purple Sage; Wolfcamp (gas)SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator

Mewbourne Oil Company

3. Address of Operator

PO Box 5270, Hobbs NM 88241

4. Well Location

Unit Letter A : 272 feet from the North line and 326 feet from the East line

Section 20 Township 23S Range 28E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3037' GL

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐TEMPORARILY ABANDON ☐ CHANGE PLANS ☐PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐DOWNHOLE COMMINGLE ☐CLOSED-LOOP SYSTEM ☐OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐COMMENCE DRILLING OPNS. ☐ P AND A ☐CASING/CEMENT JOB ☒OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

* 1/18/20
 TD'ed 8 3/4" hole @ 9770'. Ran 9743' of 7" 29# HCP110 LT&C Csg. Cemented w/325 sks PVL w/additives. Mixed @ 10.3#/g w/4.04 yd. Tail w/400 sks Class H w/additives. Mixed @ 15.6#/g w/1.18 yd. Displaced w/360 bbls OBM. Plug down @ 11:15 AM 01/18/20. Circ 69 sks to the pit. At 3:45 AM 1/19/20, tested csg to 1500# 30 mins, held OK. FIT test to 12.5 PPG EMW. Drilled out with 6 1/8" bit.

Spud Date: 1/09/20

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ruby Caballero TITLE Regulatory DATE 1/31/2020 *Type or print name Ruby Caballero E-mail address: rojeda@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Staff Mgr DATE 2/4/20

Conditions of Approval (if any):

*Subsequent Reports

☐ Commencement of drilling operations- 10 days☐ Casing and cement test- 10 days following the setting of each string of casing or liner

2/6/20 KS