

APPROVED BY FOR RECORDS Conditions of approval, if any:

Submit a Copie o Appropriate District	State of New Mexico			Form C-103
District I 1625 N. French Dr. Hobbs, NM 87240	Energy, Minerals and Natural Resources		Revised May 08, 2003 WELL API NO.	
District I a	OIL CONCEDIATION DIVISION		30-015-34855	
District III	of W. Grand Ave., Artesia, NM 88210 strict III 1220 South St. Francis Dr.		5. Indicate Type of L	_
1000 Rio Brazos Rd., Aztec, NM 87410 Santa Fe, NM 87505 District IV		STATE X	FEE L	
1220 S. St. Francis Dr., Santa Fe, NM 87505			6. State Oil & Gas Le	ease No.
SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEFPEN OR THE BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)			7. Lease Name or Unit Agreement Name: 1724 STATE COM	
1. Type of Well:		8. Well Number		
Oil Well Gas Well X Other		218885		
2. Name of Operator	ame of Operator CX Energy, LLC ddress of Operator		9. OGRID Number 261	
3. Address of Operator	\Ex	ESIA N	10. Pool name or Wi	ldcat
110 N. Marienfeld, Ste. 20	00, Midland, TX 79701	No.		
3101681				
Unit Letter N:	660 feet from the SOU	TH line and	1880 feet from t	he WEST line
Section 26	Township 17S	Range 24E	NMPM	County EDDY
11. Elevation (Show whether DR, RKB, RT, GR, etc.)				
12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data				
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:				
PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK		·	ALTERING CASING	
TEMPORARILY ABANDON	CHANGE PLANS	COMMENCE DRILLI		PLUG AND
				ABANDONMENT
PULL OR ALTER CASING	MULTIPLE L	CASING TEST AND CEMENT JOB		
OTHER:		OTHER:		
13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.				
11/23/06 - 11/25/06 NU BOPS AND WELLHEAD, TEST BOPS AND ALL VALVES, 250 PSI LOW AND 2000 PSI HIGH, TEST ANNULAR 250 PSI & 1500 PSI, TEST FLOOR VALVES TO 250 PSI AND 2000 PSI. FUNCTION TEST ACCUMULATOR, OK. TIH W/ 8 3/4" BIT, TAG CEMENT AT 1220', DRILL CEMENT AND PLUG TO 1271', TEST CASING TO 1000 PSI, OK. DRILL CEMENT TO 1308', START DRILLING NEW HOLE. WOC 49.5 HRS BEFORE DRILL OUT.				
11/26/06 - 12/4/06 DRILL 8 3/4" HOLE FROM 1308' - 5065' MD. RUN GYRO. RIG UP SCHLUMBERGER, LOG WELL, RUN CN LOGS. RIH W/ OPEN ENDED DRILL PIPE AND SPOT A 500 SX CL H KICK OFF PLUG FROM 5065' - 4163. POOH AND WOC PLUG.				
12/5/06 - 12/14/06 WOC 24 HRS, RIH AND TAG PLUG AT 4165'. DRILL CEMENT FROM 4165' TO 4460', POOH. PU DIRECTIONAL TOOLS W/ 7 7/8" BIT AND TIH. DRILL AND BUILD CURVE SECTION FROM 4460' TO 5267', END OF CURVE SECTION.				
I hereby certify that, the information above is true and complete to the best of my knowledge and belief.				
SIGNATURE TITLE Regulatory Agent DATE 12/18/06				
Type or print name KANICIA CARRILLO Telephone No. 432-262-4013				
(This space for State use)				DEC 2 7 2006

_____ DATE __