

Submit 3 Copies
to Appropriate
District Office

Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P. O. Box 1980, Hobbs, NM 88240

OIL CONSERVATION DIVISION

P. O. Box 2088
Santa Fe, New Mexico 87504-2088

DISTRICT II
P. O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

API NO. 30-015-29179	
5. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
6. State Oil & Gas Lease No. V-3479	
7. Lease Name or Unit Agreement Name PINNACLE STATE #15	
8. Well No. V-3479	
9. Pool Name or Wildcat Herradura Bend, Delaware	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator: RKI Exploration and Production LLC	
3. Address of Operator: 3817 N.W. Expressway, Suite 950, Oklahoma City, OK. 73112	
4. Well Location Unit Letter <u>A</u> : <u>990'</u> Feet From The <u>North</u> Line and <u>990'</u> Feet From The <u>East</u> Line Section <u>36</u> Township <u>22S</u> Range <u>28E</u> NMPM <u>EDDY</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, ect.) 3152' GL	
11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER: <input type="checkbox"/>	SUBSEQUENT REPORT OF: REMEDIAL WORK <input checked="" type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER: <input type="checkbox"/>
12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work (SEE RULE 1103). DRILL OUT CEMENT AND BRIDGE PLUGS AND PRODUCTION TEST Work commenced on 3-21-07. Pulled rods & insert pump. Pulled tubing, pump barrel & equipment. Drilled out cement and cast iron bridge plugs (@ 5850' & and 6055'). Cleaned out to 6427'. Installed tubing, rod pump, and tubing. Placed well on production. Work completed on 3-27-07.	

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Gene Simer TITLE Superintendent DATE 4/27/07
TYPED OR PRINT NAME Gene Simer TELEPHONE NO. 505-885-1313

(This space for State Use)

DENIED

APPROVED BY _____ TITLE _____ DATE JUN 05 2007
CONDITIONS OF APPROVAL, IF ANY: Resubmit on current OGD Form