

Submit 8 Copies to
Appropriate Dist. Office

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

State of New Mexico
Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

Revised 1-1-89

INSTRUCTIONS ON REVERSE
SIDE

This form is not to be used for
reporting packer leakage tests in
Northern New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator	YATES Petroleum Corp				Lease	30-005-62624		Well No.	3
Location of Well	Unit	Sec.	Twp	Rge	County				
	I	26	9	26	CHAVES				
	Name of Reservoir or Pool				Type of Prod. (Oil or Gas)	Method of Prod. Flow, Art Lift	Prod. Medium (Tbg. or Csg)	Choke Size	
Upper Compl	Wolfcamp				GAS	Flow	GSG	6/64	
Lower Compl	PrePermian				GAS	Flow	Tbg.	24/64	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 2:00 PM 10-13-03

Well opened at (hour, date): 4:00 PM 10-13-03

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	160	330
Stabilized? (Yes or No).....	YES	YES
Maximum pressure during test.....	170	330
Minimum pressure during test.....	160	160
Pressure at conclusion of test.....	170	180
Pressure change during test (Maximum minus Minimum).....	10	170
Was pressure change an increase or a decrease?.....	INCREASE	DECREASE
Well closed at (hour, date): 7:30 PM 10-14-03	Total Time On Production 27.5 hrs	
Oil Production During Test: 0 bbls; Grav. —	Gas Production During Test 742 MCF	MCF; GOR —

Remarks

FLOW TEST NO. 2

Well opened at (hour, date): 8:00 PM 10-14-03

	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....	X	
Pressure at beginning of test.....	170	330
Stabilized? (Yes or No):.....	YES	YES
Maximum pressure during test.....	170	485
Minimum pressure during test.....	160	330
Pressure at conclusion of test.....	160	485
Pressure change during test (Maximum minus Minimum).....	10	155
Was pressure change an increase or a decrease?.....	DECREASE	INCREASE
Well closed at (hour, date): 5:15 PM 10-15-03	Total time on Production 21 hrs 15 min.	
Oil production During Test: — bbls; Grav. —	Gas Production During Test 15 MCF	MCF; GOR —

Remarks

OPERATOR CERTIFICATE OF COMPLIANCE

I hereby certify that the information contained herein is true and completed to the best of my knowledge

YATES Petroleum Corp.

Operator

JEFF DECK

Printed Name

10-15-03

Measurement Tech.

Title

10-15-03

OIL CONSERVATION DIVISION

APPROVED OCT 24 2003

Date Approved

By

Title



