

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised June 10, 2003

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

| |
|-----------------------------------------------------------------------------------------------------|
| WELL API NO. 30-005-00236 |
| 5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. LG-4909 |
| 7. Lease Name or Unit Agreement Name Fawn AWN State Com |
| 8. Well Number 1 |
| 9. OGRID Number 025575 |
| 10. Pool name or Wildcat Foor Ranch Pre-Permian, NE |
| 11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3974' GR |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☐ Other Plug & Abandon ☐

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
105 South Fourth Street - Artesia, NM 88210

4. Well Location
Unit Letter K : 1980 feet from the South line and 1980 feet from the West line

Section 17 Township 8S Range 27E NMPM Chaves County

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7-29-2003 - Moved in and rigged up pulling unit and plugging equipment. Flowed well down to pit for 2 hours. Flowing water & gas. Shut well in for night.

7-30-2003 - Bled well down to pit. Nippled down wellhead. Nippled up BOP. Rigged up floor and tubing equipment. POOH with 2-3/8" tubing. RIH with 40 joints. Shut well in for night.

7-31-2003 - Shut down.

8-1-2003 - Finished RIH with tubing to 5470'. Circulated hole with plugging mud. Spotted 25 sacks Class C Neat cement. POOH with 50 joints. Shut well in for night. WOC.

8-2-4-2003 - RIH with tubing and tagged plug at 5265'. POOH with tubing. RIH with CIBP to 4750'. Shut well in for night.

8-5-2003 - Set CIBP at 4752'. Circulated hole with plugging mud. Spotted 25 sacks Class C Neat cement from 4752-4511'. POOH with 40 joints. Shut well in for night.

8-6-2003 - Finished POOH with tubing. Rigged up wireline. RIH and perforated 5-1/2"

I hereby certify that the information above is true and complete to the best of my knowledge and belief. CONTINUED ON NEXT PAGE:

SIGNATURE Donna Clack TITLE REGULATORY COMPLIANCE TECH DATE 8-25-03

Type or print name DONNA CLACK

E-mail address:

Telephone No. 505-748-1471

(This space for State use)

APPROVED BY [Signature] TITLE Field Rep DATE 8-25-03

Conditions of approval, if any:

APPROVED OCT 15 2003

YATES PETROLEUM CORPORATION
Fawn AWN State Com #1
Section 17-T8S-R27E
Chaves County, New Mexico

SUNDRY NOTICE CONTINUED:

casing at 2500'. POOH and rigged down wireline. RIH with packer and tubing to 2178'. Squeezed with 50 sacks Class C Neat cement. Shut well in for night. WOC.
8-7-2003 - Rigged up wireline. RIH and tagged plug at 2387'. POOH and rigged down wireline. POOH with packer and tubing. Rigged up wireline. RIH and perforated 5-1/2" casing at 1300'. POOH and rigged down wireline. RIH with apcker and tubing. Pressured up to 1500 psi. POOH with packer and tubing. RIH open ended to 1356'. Spotted 25 sacks Class C Neat cement. POOH with tubing. WOC 4 hours. RIH with tubing and tagged plug at 1088'. POOH with tubing. Shut well in for night.
8-8-2003 - Rigged up wireline. RIH and perforated 5-1/2" casing at 305'. POOH and rigged down wireline. Rigged down tubing equipment and floor. Nippled down BOP and casinghead. Installed 5-1/2" X 2" swedge with valve. Circulated 120 sacks Class C Neat cement down 5-1/2" casing and up to surface of 9-5/8" casing. WOC 4 hours. Cement stayed at surface. Rigged down pulling unit and plugging equipment. Cut off wellhead. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed August 7, 2003.

Donna Clark

up
8-15-03