

District I

1625 N French Dr., Hobbs, NM 88240

District II

1301 W Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

MAR 16 2009

Form C-103
June 19, 2008

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)		WELL API NO. 30-015-02148
1. Type of Well: Oil Well ☐ Gas Well ☐ Other INJECTION WELL		5. Indicate Type of Lease STATE ☒ FEE ☐
2. Name of Operator SANDLOTT ENERGY		6. State Oil & Gas Lease No.
3. Address of Operator P.O BOX 711 LOVINGTON NM 88260		7. Lease Name or Unit Agreement Name RESLER YATES
4. Well Location Unit Letter <u>A</u> : <u>330</u> feet from the <u>NORTH</u> line and <u>990</u> feet from the <u>EAST</u> line Section <u>32</u> Township <u>18S</u> Range <u>28E</u> NMPM County <u>EDDY</u>		8. Well Number <u>355</u>
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		9. OGRID Number <u>154329</u>
		10. Pool name or Wildcat ARTESIA QUEEN GRAYBURG

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

SEE ATTACHED DETAILED REPORT WITH JOB REPORTS PAGE 1, 2, & 3

- PRESSURE TEST NOT ACCEPTED.
- NO NOTIFICATION TO OGD TO WITNESS TEST.
- NO INFORMATION ON CHART AS TO DATE OR DURATION.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

J. Brewer

TITLE

Operator

DATE

3-12-09

Type or print name

E-mail address:

Brewer 212 @NOLCOM

PHONE:

631-4592

For State Use Only

APPROVED BY:

TITLE

DATE

Conditions of Approval (if any):

Kessler Yates 355

3/4/09 -

MIRU E.W.S. on well. Put out safety lines. RU Halib pump trk & bulk cmt trk. Hooked up one vac trk w/ FW to Hal, other vac to CSG head. Tested lines to 2,000 psi. Pumped 2 bbls FW @ .86/m for test, then a 5 bbl FW spacer @ 1 bbl/m @ 160 psi, then mixed & pumped 12 bbls cmt (50 sk) Premium "plus" neat w/ Calcium Chloride (2%) 14.8 #/g. Yield 1.33 cu ft/sk, (used 6.3 bbls FW) This pumping was a braiden head squeeze down the 4 1/2" CSG. According to press. increase, calc. volume (annular) & concluded a hole @ approx. 500' was present, and the cause of the original leak off. Then, after putting 4 bbls of same cmt behind pipe (4 1/2"), SD job & let heal/set. We had pumped 2 bbls FW behind cmt. Then switched lines and pumped FW down tub (2 3/8") and circ. 1-2 bbls cmt to surface. We did this by releasing pkr. then, after circ clean, set pkr w/ 10k in tension - PD/Rel Rg & Haliburton. Added job reports

HALLIBURTON**Cementing Job Log***The Road to Excellence Starts with Safety*

Sold To #: 337898	Ship To #: 2716613	Quote #:	Sales Order #: 6540883
Customer: PPI TECHNOLOGY SERVICES EBIZ		Customer Rep: Nasser, Al	
Well Name: Resler Yates	Well #: 380	API/UWI #:	
Field:	City (SAP): LOCO HILLS	County/Parish: Eddy	State: New Mexico
Legal Description:			
Lat:		Long:	
Contractor: Eunice Well Service		Rig/Platform Name/Num: ?????	
Job Purpose: Recement Service		Ticket Amount:	
Well Type: Injection Well		Job Type: Recement Service	
Sales Person: RIPLEY, STEVE		Srvc Supervisor: ALVAREZ, SALVADOR	MBU ID Emp #: 401465

Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Call Out	03/04/2009 02:00							
Safety Meeting - Service Center or other Site	03/04/2009 03:00							
Depart from Service Center or Other Site	03/04/2009 03:30							
Assessment Of Location	03/04/2009 03:40							
Safety Meeting	03/04/2009 03:50							
Safety Meeting - Pre Rig-Up	03/04/2009 04:30							
Arrive At Loc	03/04/2009 07:30							
Rig-Up Equipment	03/04/2009 08:30							
Rig-Up Completed	03/04/2009 10:30							
Safety Meeting - Pre Job	03/04/2009 10:40							
Time Customer is Ready to Turn Control Over to HES	03/04/2009 10:49		0.8	2				
Start Job	03/04/2009 10:50		0.8	2		2000.0		
Test Lines	03/04/2009 10:52		1	5			160.0	
Pump Spacer 1	03/04/2009 11:01		0.8	12			180.0	MIX AND PUMPED 12 BBLs /50 SKS PREMIUM PLUS NEAT, ADDED CALCIUM CHLORIDE TO MAKE IT 2 %. WEIGHT 14.8, YIELD 1.33, WATER 6.34.

Sold To #: 7.20.130

Ship To #: 2716613

Quote #:

Sales Order #: 6540883

SUMMIT Version: 7.20.130

Wednesday, March 04, 2009 05:02:00

HALLIBURTON

355

Cementing Job Log

- Activity Description	Date/Time	Cht #	Rate bbl/min	Volume bbl		Pressure psig		Comments
				Stage	Total	Tubing	Casing	
Shutdown	03/04/2009 11:08							STOPPED PUMPING BECAUSE A LEAK IN WELL TUBING
Resume	03/04/2009 11:11		0.8				160.0	
Other	03/04/2009 11:20		0.8	2			200.0	PUMPED 2 BBLS F/W BEHIND
Shutdown	03/04/2009 11:26							WAITED FOR 1 HOUR
Reverse Circ Well	03/04/2009 12:57		0.8	7			70.0	CIRCULATED 1 BBL/4 SKS TO SURFACE
Other	03/04/2009 13:06		0.8	2			60.0	CHECK PRESSURE AND PUMPED 2 BBLS MORE
Other	03/04/2009 13:18		0.8	2			58.0	CHECKED PSI AND PUMPED 2 BBLS MORE
End Job	03/04/2009 13:34							
Safety Meeting - Pre Rig-Down	03/04/2009 13:50							
Rig-Down Equipment	03/04/2009 14:00							
Rig-Down Completed	03/04/2009 15:00							
Safety Meeting - Departing Location	03/04/2009 15:10							
Depart Location for Service Center or Other Site	03/04/2009 15:30							THANK YOU: SALVADOR ALVAREZ AND CREW

Sold To #: 7.20.130

Ship To #: 2716613

Quote #:

Sales Order #:

6540883

SUMMIT Version: 7.20.130

Wednesday, March 04, 2009 05:02:00

