

Submit 3 Copies To Appropriate District Office
District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S St Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

MAR 27 2009

Form C-103
June 19, 2008

LM

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-24059
5. Indicate Type of Lease STATE ☒ FEE ☐
6. State Oil & Gas Lease No. NMB 4454
7. Lease Name or Unit Agreement Name State "BX" Com
8. Well Number #1
9. OGRID Number 10701
10. Pool name or Wildcat Empire Atoka & S. Empire
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3,657.8 RKB

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other ☐

2. Name of Operator
Aspen Oil, Inc.

3. Address of Operator
P.O. Box 2674, Hobbs, NM 88241

4. Well Location
Unit Letter D : 660 feet from the S line and 1980 feet from the E line
Section 35 Township 17S Range 28E NMPM County Eddy

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

RU, PU, RIH w/PKR found hole @ 3554 to 3584', Set CR @

length of 3490'; cemented w/285 sacks of "C" neet w/2% ccl in last 5

bbbs. 115# pressure 600#, RIH w/4 3/4 bit, drilled CR and cement

to 3590' Tested to 500#, cleaned hole to 9994' latched on

to RBP, unlatched pulled up 3', PU AIR unit, blew

hole, dry. latched on to RBP, pulled to surface, RIH w/10,651

2 3/8 tubing, PU production equipment, will return to production.

Spud Date:

3/9/2009

Rig Release Date:

3/18/2009

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Larry Barnett

TITLE

President

DATE

3/25/09

Type or print name

Larry Barnett

E-mail address:

PHONE:

575-392-2277

For State Use Only

APPROVED BY:

Jacqu Brown

TITLE

Geologist

DATE

3/30/09

Conditions of Approval (if any):