



30 01536833

COG Operating LLC

Eddy County, NM (NAN27 NME)

Skelly Unit #623

Skelly Unit #623

32D0110073

OH

Design: Actual

Standard Survey Report

02 February, 2010



Scientific Drilling



Scientific Drilling
Survey Report



Company: COG Operating LLC
Project: Eddy County, NM (NAN27 NME)
Site: Skelly Unit #623
Well: Skelly Unit #623
Wellbore: OH
Design: Actual

Local Co-ordinate Reference: Site Skelly Unit #623
TVD Reference: Ground Elev @ 3925 00ft (Silver Oak #1)
MD Reference: Ground Elev @ 3925 00ft (Silver Oak #1)
North Reference: Gnd
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Single User Db

Project: Eddy County, NM (NAN27-NME)

Map System: US State Plane 1927 (Exact solution)
Geo Datum: NAD 1927 (NADCON CONUS)
Map Zone: New Mexico East 3001

System Datum: Mean Sea Level

Site: Skelly Unit #623

Site Position: Northing: 669,972 50 ft Latitude: 32° 50' 27 142 N
From: Map Easting: 651,093 40 ft Longitude: 103° 50' 28 994 W
Position Uncertainty: 0 00 ft Slot Radius: 0 " Grid Convergence: 0 27 °

Well: Skelly Unit #623

Well Position: +N/-S 0 00 ft Northing: 669,972 50 ft Latitude: 32° 50' 27 142 N
+E/-W 0 00 ft Easting: 651,093 40 ft Longitude: 103° 50' 28 994 W
Position Uncertainty: 0 00 ft Wellhead Elevation: ft Ground Level: 3,925 00 ft

Wellbore: OH

Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF200510	2010/02/01	7 91	60 76	49,122

Design: Actual

Audit Notes:

Version: 1.0 Phase: ACTUAL Tie On Depth: 0 00

Vertical Section:	Depth From (TVD) (ft)	+N/-S (ft)	+E/-W (ft)	Direction (°)
	0 00	0 00	0 00	268 40

Survey Program: Date 2010/02/02

From (ft)	To (ft)	Survey (Wellbore)	Tool Name	Description
100 00	1,820 00	Gyro Survey (OH)	Keeper	Standard Wireline Keeper ver 1 0 2
1,875 00	5,275 00	MWD Survey (OH)	MWD	MWD - Standard

Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
0 00	0 00	0 00	0 00	0 00	0 00	0 00	0 00	0 00	0 00
100 00	0 59	260 13	100 00	-0 09	-0 51	0 51	0 59	0 59	0 00
200 00	0 48	251 65	199 99	-0 31	-1 41	1 42	0 14	-0 11	-8 48
300 00	0 65	192 75	299 99	-0 99	-1 93	1 96	0 57	0 17	-58 90
400 00	0 72	173 94	399 98	-2 17	-1 99	2 05	0 23	0 07	-18 81
500 00	0 68	168 85	499 98	-3 38	-1 81	1 91	0 07	-0 04	-5 09
600 00	0 57	171 69	599 97	-4 45	-1 63	1 75	0 11	-0 11	2 84
700 00	0 58	181 77	699 96	-5 45	-1 57	1 72	0 10	0 01	10 08
800 00	0 69	189 14	799 96	-6 55	-1 68	1 86	0 14	0 11	7 37
900 00	0 83	203 33	899 95	-7 81	-2 06	2 28	0 23	0 14	14 19



Scientific Drilling
Survey Report



Company: COG Operating LLC
Project: Eddy County, NM (NAN27 NME)
Site: Skelly Unit #623
Well: Skelly Unit #623
Wellbore: OH
Design: Actual

Local Co-ordinate Reference:
TVD Reference:
MD Reference:
North Reference:
Survey Calculation Method:
Database:

Site Skelly Unit #623
Ground Elev @ 3925.00ft (Silver Oak #1)
Ground Elev @ 3925.00ft (Silver Oak #1)
Grnd
Minimum Curvature
EDM 5000 1 Single User Db

Survey

Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)
1,000.00	0.75	207.82	999.94	-9.05	-2.66	2.91	0.10	-0.08	4.49
1,100.00	0.56	197.11	1,099.93	-10.10	-3.10	3.39	0.23	-0.19	-10.71
1,200.00	0.58	195.78	1,199.93	-11.05	-3.39	3.69	0.02	0.02	-1.33
1,300.00	0.11	153.23	1,299.93	-11.63	-3.48	3.80	0.50	-0.47	-42.55
1,400.00	0.27	13.56	1,399.93	-11.48	-3.38	3.70	0.36	0.16	-139.67
1,500.00	0.36	47.19	1,499.92	-11.04	-3.10	3.40	0.20	0.09	33.63
1,600.00	0.49	54.98	1,599.92	-10.58	-2.52	2.81	0.14	0.13	7.79
1,700.00	0.62	57.88	1,699.92	-10.05	-1.71	1.99	0.13	0.13	2.90
1,800.00	0.59	82.47	1,799.91	-9.69	-0.74	1.01	0.26	-0.03	24.59
1,820.00	0.59	74.39	1,819.91	-9.65	-0.54	0.81	0.42	0.00	-40.40
Gyro Tie-in									
1,875.00	0.60	95.01	1,874.91	-9.60	0.02	0.25	0.39	0.02	37.49
1,938.00	0.32	293.14	1,937.91	-9.56	0.19	0.08	1.44	-0.44	-256.94
2,000.00	0.95	289.30	1,999.90	-9.32	-0.46	0.72	1.02	1.02	-6.19
2,063.00	1.59	286.10	2,062.89	-8.91	-1.79	2.04	1.02	1.02	-5.08
2,125.00	2.59	277.35	2,124.85	-8.49	-4.00	4.24	1.69	1.61	-14.11
2,188.00	3.30	268.56	2,187.76	-8.35	-7.23	7.46	1.33	1.13	-13.95
2,251.00	4.37	264.18	2,250.62	-8.64	-11.43	11.67	1.76	1.70	-6.95
2,313.00	5.78	270.38	2,312.38	-8.86	-16.90	17.14	2.44	2.27	10.00
2,376.00	6.93	271.87	2,374.99	-8.72	-23.87	24.11	1.84	1.83	2.37
2,439.00	7.71	270.81	2,437.47	-8.53	-31.90	32.12	1.26	1.24	-1.68
2,502.00	8.92	272.54	2,499.81	-8.26	-41.00	41.22	1.96	1.92	2.75
2,572.00	9.72	270.65	2,568.89	-7.95	-52.33	52.53	1.22	1.14	-2.70
2,635.00	10.30	268.05	2,630.93	-8.08	-63.28	63.48	1.17	0.92	-4.13
2,728.00	10.69	261.61	2,722.37	-9.62	-80.12	80.36	1.33	0.42	-6.92
2,822.00	10.43	260.32	2,814.78	-12.33	-97.14	97.44	0.37	-0.28	-1.37
2,884.00	10.07	264.94	2,875.79	-13.75	-108.07	108.41	1.45	-0.58	7.45
2,947.00	10.25	270.05	2,937.81	-14.23	-119.16	119.51	1.46	0.29	8.11
3,009.00	10.36	272.89	2,998.81	-13.94	-130.24	130.58	0.84	0.18	4.58
3,072.00	10.62	275.20	3,060.75	-13.13	-141.68	141.99	0.78	0.41	3.67
3,135.00	10.67	275.89	3,122.67	-12.01	-153.27	153.54	0.22	0.08	1.10
3,198.00	11.48	272.69	3,184.50	-11.11	-165.33	165.58	1.61	1.29	-5.08
3,229.00	11.23	271.88	3,214.89	-10.87	-171.43	171.66	0.96	-0.81	-2.61
3,292.00	10.62	271.89	3,276.75	-10.48	-183.36	183.58	0.97	-0.97	0.02
3,354.00	10.88	271.14	3,337.66	-10.17	-194.92	195.13	0.48	0.42	-1.21
3,417.00	11.53	267.29	3,399.46	-10.35	-207.16	207.36	1.57	1.03	-6.11
3,479.00	11.58	266.59	3,460.20	-11.01	-219.56	219.78	0.24	0.08	-1.13
3,542.00	11.40	266.98	3,521.94	-11.72	-232.09	232.32	0.31	-0.29	0.62
3,636.00	11.08	268.19	3,614.14	-12.49	-250.39	250.64	0.42	-0.34	1.29
3,731.00	10.89	269.11	3,707.40	-12.92	-268.49	268.74	0.27	-0.20	0.97
3,825.00	10.41	269.83	3,799.78	-13.08	-285.86	286.11	0.53	-0.51	0.77
3,918.00	10.12	270.59	3,891.29	-13.02	-302.43	302.68	0.34	-0.31	0.82
4,012.00	10.16	271.57	3,983.82	-12.71	-318.98	319.21	0.19	0.04	1.04



Scientific Drilling
Survey Report



Company: COG Operating LLC
Project: Eddy County, NM (NAN27 NME)
Site: Skelly Unit #623
Well: Skelly Unit #623
Wellbore: OH
Design: Actual

Local Co-ordinate Reference: Site Skelly Unit #623
TVD Reference: Ground Elev @ 3925 00ft (Silver Oak #1)
MD Reference: Ground Elev @ 3925 00ft (Silver Oak #1)
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM 5000.1 Single User Db

Survey										
Measured Depth (ft)	Inclination (°)	Azimuth (°)	Vertical Depth (ft)	+N/-S (ft)	+E/-W (ft)	Vertical Section (ft)	Dogleg Rate (°/100ft)	Build Rate (°/100ft)	Turn Rate (°/100ft)	
4,106 00	10 24	268 63	4,076 34	-12 69	-335 62	335 84	0 56	0 09	-3 13	
4,200 00	9 99	269 48	4,168 88	-12 96	-352 12	352 35	0 31	-0 27	0 90	
4,293 00	10 70	268 82	4,260 36	-13 21	-368 82	369 05	0 77	0 76	-0 71	
4,388 00	10.77	269 31	4,353.70	-13 50	-386 51	386 74	0 12	0 07	0 52	
4,481.00	10 92	269 41	4,445 04	-13 69	-404 01	404 24	0 16	0 16	0 11	
4,607 00	10 07	269 70	4,568 93	-13 87	-426 96	427 18	0 68	-0 67	0 23	
4,669 00	9 08	271 15	4,630 07	-13 80	-437 27	437 49	1 64	-1 60	2 34	
4,731 00	8.69	269 65	4,691 32	-13 74	-446 85	447 06	0 73	-0 63	-2 42	
4,794 00	7 86	269 43	4,753 67	-13 81	-455 91	456.12	1 32	-1 32	-0 35	
4,856 00	6 93	266 51	4,815.15	-14 08	-463 89	464 10	1 62	-1 50	-4 71	
4,919 00	5 47	266 22	4,877.78	-14 51	-470 68	470 90	2 32	-2 32	-0 46	
4,981 00	4 26	271.35	4,939 55	-14 65	-475 93	476.15	2 07	-1 95	8 27	
5,044 00	3 18	278 80	5,002 42	-14 32	-480 00	480 21	1 87	-1 71	11 83	
5,107 00	2 36	276 41	5,065 35	-13 91	-483 01	483 21	1 31	-1 30	-3 79	
5,169 00	1 52	281 34	5,127 31	-13 61	-485 09	485 28	1 38	-1.35	7.95	
5,232 00	0 73	290 84	5,190 30	-13 30	-486.28	486 46	1 28	-1 25	15 08	
MWD Survey										
5,275 00	0.73	290 84	5,233 30	-13 11	-486 79	486 97	0 00	0 00	0 00	
Projection to Bit										

Design Annotations				
Measured Depth (ft)	Vertical Depth (ft)	Local Coordinates		Comment
		+N/-S (ft)	+E/-W (ft)	
1,820 00	1,819 91	-9 65	-0 54	Gyro Tie-in
5,232 00	5,190 30	-13 30	-486 28	MWD Survey
5,275 00	5,233 30	-13 11	-486 79	Projection to Bit

Checked By _____ Approved By: _____ Date: _____