

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

JUN 13 1979

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	ARTESIA, OFFSHORE	7. Unit Agreement Name
2. Name of Operator	The Harlow Corporation ✓	8. Farm or Lease Name
3. Address of Operator	600 Amarillo Petroleum Building, Amarillo, TX 79101	9. Well No.
4. Location of Well	UNIT LETTER D, 990 FEET FROM THE North LINE AND 954 FEET FROM THE West LINE, SECTION 30 TOWNSHIP 8S RANGE 29E NMPM.	10. Field and Pool, or Wildcat
		Undesignated - San Andres
15. Elevation (Show whether DF, RT, GR, etc.)	3930.1' GL	12. County
		Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input checked="" type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>		<input type="checkbox"/>
OTHER	<input type="checkbox"/>		<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 5-29-79 Spudded at 3:15 p.m. - Drilled to 140' and ran 128.06' of 8-5/8" - 20# - R3 - ST&C casing and set 1' BGL. Cemented w/70 sks of Class C w/2% CaCl. Plug down at 10:30 p.m. Cement circulated - WOC 24 hrs - pressure test 600# for 30 min. OK.
- 6-5-79 Drilled to 2790' and ran 2789' of 5 1/2" - 14# - R3 - ST&C casing and set 1' AGL. Cemented w/125 sks Class C 50/50 POZ w/2% gel and 15% salt. Plug down at 5:30 a.m. Pressure test of 600# for 30 min. OK. WOC more than 72 hrs before perforating.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gussitt TITLE President DATE June 11, 1979

APPROVED BY W. A. Gussitt TITLE SUPERVISOR, DISTRICT II DATE JUN 14 1979

CONDITIONS OF APPROVAL, IF ANY