

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate
(Other instructions
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

LC-028793-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME

OIL WELL GAS WELL OTHER

RECEIVED

8. FARM OR LEASE NAME

2. NAME OF OPERATOR

Phillips Petroleum Company

FEB - 4 1992

9. WELL NO.

8

3. ADDRESS OF OPERATOR

4001 Penbrook St., Odessa, Texas 79762

O. C. D.
ARTESIA OFFICE

10. FIELD AND POOL, OR WILDCAT

Grayburg Jackson SR-Q-Gb-SA

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below)

At surface

Unit C, 990' FNL & 2310' FWL

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

19, 17-S, 30-E

14. PERMIT NO.

API NO. 30-015-04200

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3628' GL

12. COUNTY OR PARISH

Eddy

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other) _____

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

(Other) Set CIBP and TA Wellbore.

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. RIH with 7" CIBP and set at 2420'.
2. NU BOP. PU 2-3/8" workstring. RIH to top of cement.
3. Pressure production casing to 500 psig and run casing integrity test using a pressure recorder. (Must be able to hold this pressure for 15 minutes with a 10% allowable leakoff.)
 - a. If test is successful, POOH laying down workstring. Top off casing with inhibited fluid. Secure wellhead with a ball valve at surface and SI pending recompletion.
 - b. If casing fails to pressure test, POOH. PU packer. RIH and isolate holes in casing. Establish rate and pump-in pressure.

18. I hereby certify that the foregoing is true and correct

SIGNED

I. M. Sanders
I. M. Sanders

TITLE Supv., Reg. & Proration

DATE 1/3/92

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE 2/3/92

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side