

02/09/96 BW; Lufkin	Well pumped 24 hrs. Pride Lease Service continued to clean location . Produced 72 BO; 301 63 MCF; All load water recovered. Gas is vented while waiting for P/L. Pumping unit is a 160 Mark II w/86" stroke @ 12 SPM. DMC-\$0 TMC-\$3996. DWC-\$550. CWC-\$284,532.
2-10-96	Pumped 24 hrs. Produced 83 BO; 270 BW; 82 MCF. Gas is vented. DMC-\$0. TMC-\$3966. TDC-\$0. CWC-284,532.
2-11-96	Pumped 24 hrs. Produced 71 BO; 244 BW; 83 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
2-12-96	Pumped 24 hrs. Produced 55 BO; 197 BW; 70 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02/13/96	Produced 24 hrs- 67 MCF; 50 BO; 132 BW. DMC \$0 TMC \$3,966 TDC \$11,085 CWC \$283,382
02-14-96	Produced 24 hrs. 53 BO; 146 BW; 65 MCF. Gas is vented. Shot fluid level. FL @ 3803' w/415' FAP. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-15-96	Produced 24 hrs. 47 BO; 170 BW; 62 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-16-96	Produced 24 hrs. 44 BO; 125 BW; 54 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-17-96	Produced 24 hrs. 44 BO; 129 BW; 50 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-18-96	Produced 24 hrs. 42 BO; 152 BW; 50 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-19-96	Produced 24 hrs. 44 BO; 104 BW; 50 MCF. Gas is vented. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.
02-20-96	Produced 24 hrs. 35 BO; 104 BW; 54 MCF. Gas is vented. Shot fluid level. FL @ 3904' w/323' FAP. DMC-\$0 TMC-\$3966. TDC-\$0 CWC-\$284,532.