


(SUBMIT IN TRIPLICATE)

Land Office Las Cruces
Lease No. 061716
Unit _____

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

November 26, 1955, 19__

Well No. 2 is located 220 ft. from N line and 330 ft. from E line of sec. 22
Lot 4 (NW 1/4) Sec. 22 26 S 24 E NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Eddy New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3765 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

It is planned to drill a 10" cable tool hole to a depth of approximately 75', at which point 75' of 8-5/8" casing will be set as a conductor string. 8" hole will then be drilled to test the top of the Delaware sand, expected to be approximately 900-1000'. If well is dry, it will be plugged in conformance with U.S.G.S. regulations. If oil is found, 7" or 5 1/2" casing will be cemented on top of the pay as a production string.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company G. C. Weaver
Address Box 1014
Carlsbad, New Mexico
By G. C. Weaver
Title _____