

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
State - K-4562

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name Cotton Draw Unit
2. Name of Operator TEXACO Inc. ✓	8. Farm or Lease Name Cotton Draw Unit
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 65
4. Location of Well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>2</u> TOWNSHIP <u>25-S</u> RANGE <u>31-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) Not Available	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated dates of starting and completion work) SEE RULE 108.

Total Depth - 4365'  
20" O. D. Casing Cemented at 600'

JUL 26 1966

Ran 4344' of 13 3/8" O. D. Casing, 54.50 LB, J-55, NEW, and cemented at 4365' with 3500 Sx. Trinity Lite Water Cement with 10% salt, 300 Sx. Class "C" neat, and 500 Sx. Class "C" neat with 2% CC. Plug at 4330'. Cement did not circulate. Job complete 3:00 A. M. July 23, 1966.

O. C. C.  
ARTEBIA, OFFICE

Tested 13 3/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 3:00 A. M. to 3:30 A. M. July 24, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1500 P. S. I. from 4:30 A. M. to 5:00 A. M. July 24, 1966. Tested O. K. Job complete 5:00 A. M. July 24, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. E. Morgan TITLE Assistant to the District DATE July 25, 1966  
W. E. Morgan Superintendent  
 APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE JUL 26 1966  
 CONDITIONS OF APPROVAL, IF ANY: