

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENTOil Cons.  
N.M. Div-Dist. 2  
1301 W. Grand Avenue  
Albuquerque, NM 88210FORM APPROVED  
OMB No. 1004-0135  
Expires November 30, 2000RECEIVED  
OCD ARTESIA  
2003

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well <input type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other Plug & Abandon		5. Lease Serial No. NM-34457
2. Name of Operator Yates Petroleum Corporation		6. If Indian, Allottee or Tribe Name
3a. Address 105 S. 4th Street Artesia, NM 88210	3b. Phone No. (include area code) 505-748-1471	7. If Unit or CA/Agreement, Name and/or No.
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 1980' FSL & 690' FEL of Section 33-T20S-R26E Unit I, NESE		8. Well Name and No. Federal 33 #1
		9. API Well No. 30-015-23379
		10. Field and Pool, or Exploratory Area Springs Strawn
		11. County or Parish, State Eddy Co., NM

## 12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

1-4-6-2003 - Moved in and rigged up pulling unit and plugging equipment.  
1-7-2003 - Bled well down. Pumped brine water to kill well. Nippled down wellhead and nipped up BOP. Rigged up tubing equipment and floor. Shut well in for night.  
1-8-2003 - Bled well down. Pumped brine water down casing to kill well. Released packer. TOOH with 1 joint of tubing. Shut down - waiting on elevators.  
1-9-2003 - Rigged up slip type elevators. POOH with tubing and packer. Rigged up wireline. RIH with wireline set CIBP and set CIBP at 9276'. POOH & rigged down wireline. RIH open ended to 5000'. Shut well in for night.  
1-10-2003 - Finished RIH with tubing and tagged CIBP at 9276'. Pulled up and circulated hole with plugging mud. Spotted 10 sacks Class C Neat cement from 9276-9180'. Pulled up hole to 7642'. Spotted 25 sacks Class C Neat cement from 7642-7389'. Pulled up hole to 6322'. Spotted 25 sacks Class C Neat cement from 6322-6069'. Pulled up hole to 4573'. Spotted 25 sacks Class C Neat cement from 4573-4320'. POOH with tubing. WOC. Shut well in for night.

CONTINUED ON NEXT PAGE: 1-28-2003

14. I hereby certify that the foregoing is true and correct

Name (Printed/Typed)  
DONNA CLACK

Title REGULATORY COMPLIANCE TECH

Signature

*Donna Clack*

Date JANUARY 28, 2003

## THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Title

Office

APPROVED

Date

JAN 28 2003

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

LES BABYAK  
PETROLEUM ENGINEERApproved as to plugging of the well bore.  
Liability under bond is retained until  
surface restoration is completed.

YATES PETROLEUM CORPORATION  
Federal 33 #1  
Section 33-T20S-R26E  
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

1-11-13-2003 - RIH with tubing and tagged cement at 4536'. Spotted 25 sacks Class C Neat cement from 4536-4283'. POOH with tubing and rigged down tubing equipment. Shut well in for night.

1-14-2003 - Nippled down BOP and wellhead. Freepointed casing at 3410'. Rigged up wireline. RIH with wireline and cut 5-1/2" casing at 3360'. POOH & rigged down wireline. Rigged up casing equipment. POOH with 46 joints of 5-1/2" casing. Shut well in for night.

1-15-2003 - Finished POOH with 38 joints of 5-1/2" casing (total of 85 joints). Rigged down casing equipment. Nippled up wellhead and BOP. Rigged up tubing equipment. RIH with tubing open ended to 3412'. Spotted 40 sacks Class C Neat cement from 3412-3312'. POOH. Shut well in for night. WOC.

1-16-2003 - RIH with tubing and tagged cement at 3289'. Pulled up hole to 2859'. Spotted 40 sacks Class C Neat cement from 2859-2759'. POOH. WOC 4 hours. RIH with tubing and tagged cement at 2706'. Pulled up hole to 404'. Spotted 40 sacks Class C Neat cement from 404-300'. POOH. Shut well in for night. WOC.

1-17-2003 - RIH with tubing and tagged cement at 265'. Pulled up hole to 60'. Circulated 20 sacks Class C Neat cement from 60' to surface. POOH with tubing. WOC 4 hours. Hole stayed full. Rigged down tubing equipment and floor. Nippled down BOP. Rigged down pulling unit and plugging equipment. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 1-16-2003.

Donna Clack

up  
1-21-2003