

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
811 South First, Artesia, NM 87210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
2040 South Pacheco, Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-015-21817
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input checked="" type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Fasken Oil and Ranch, Ltd. OCD-ARTESIA		6. State Oil & Gas Lease No. L-4757
3. Address of Operator 303 W. Wall Ave., Suite 1800, Midland, TX 79701-5116		7. Lease Name or Unit Agreement Name: Howell State Com.
4. Well Location Unit Letter <u>L</u> : <u>1980</u> feet from the <u>South</u> line and <u>660</u> feet from the <u>West</u> line Section <u>32</u> Township <u>20S</u> Range <u>25E</u> NMPM County <u>Eddy</u>		8. Well No. 1
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3677.5" GR		9. Pool name or Wildcat Cemetery (Morrow)

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPLETION <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Fasken Oil and Ranch, Ltd. has plugged and abandoned the Howell State Com. No. 1. Please see the attached for details of the plugging.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jimmy D. Carlile TITLE Regulatory Affairs Coordinator DATE 2/25/04

Type or print name Jimmy D. Carlile jimmyc@forl.com Telephone No. (432) 687-1777
(This space for State use)

APPROVED BY [Signature] TITLE Wild Sup ID DATE DEC 3 2004
Conditions of approval, if any:

**FASKEN OIL AND RANCH, LTD.
HOWELL STATE COM. NO. 1**

PLUG AND ABANDON

2-12-04

Bled pressure off of well head and contractors tested anchors and dug and lined workover pit. NU BOP and released packer @ 6934'. RIW with 2-3/8" tbg to 9329' and SWI and SDON.

2-13-04

Displaced well with 135 bbls of mud laden fluid. Pulled 4-1/2" casing out of slips with 120,000#.

2-14-04

No activity due to weather conditions.

2-15-04

Cut 4-1/2" casing off @ 6709'. POW and laid down 6700' of 4-1/2" 11.60# casing.

2-18-04

RIW with perforated sub and 2-3/8" tbg and spotted cement plugs as follows:

40 sx Class "H" cement (s.w. 15.6 ppg, yield 1.18 cuft/sk) @ 6859'. WOC and tagged plug @ 6584'.

35 sx Class "C" cement (s.w. 14.8 ppg, yield 1.32 cuft/sk) @ 6521'

30 sx Class "C" cement @ 4400'

30 sx Class "C" cement in 8-5/8" shoe plug @ 3051'

POW to 2558' and SWI and SDON.

2-19-04

RIW with tbg and tagged cement plug @ 2951'. POW to 2558' and spotted 30 sx Class "C" cement, POW to 832' and spotted 30 sx Class "C" cement and shut down for 2.5 hrs waiting on cement to be delivered to location. POW to 311' and spotted 30 sx Class "C" cement and shut down 3 hrs WOC. RIW and tagged plug @ 211'. RIW to 50' and spotted 15 sx Class "C" cement to surface. Phil Hawkins with NMOCD witnessed operations.

2-24-04

Contractor backfilled workover pit, cut off mast anchors, cut off well head, and erected dry hole marker. **FINAL REPORT, WELL PLUGGED AND ABANDONED.**