

Permit Comments

Operator: YATES PETROLEUM CORPORATION , 25575

Well: LOUISE AYO #002

User Name	Comment	Comment Date
DCAFFALL	Additional Sacks of Cement to be determined by well logs.	1/26/2005
DCAFFALL	BOPE PROGRAM: A 5000# BOPE will be installed on the 9 5/8" casing and tested daily.	1/26/2005
DCAFFALL	H2S Contingency Plan to Follow via Fax.	1/26/2005
DCAFFALL	Any pit or below-grade tank has been/will be constructed or closed according to NMOCD guidelines with approved general permit on file.	1/26/2005
DCAFFALL	Depth to ground water is less than 28 feet, Distance from nearest fresh water well is more than 1000' or more; Distance to surface water is more than 100 feet but less than 500'.	1/26/2005
DCAFFALL	C-144 will be faxed.	1/26/2005
BARRANT	Operator to send in more concise h2s contingency plan along with distance to nearest occupied dwelling.	1/28/2005